

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.	Press Mis.
Dated	18

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
24th July 1865.*

No. 614. Read the following letter from Lieutenant-Colonel E. A. FOORD, R. E., Superintending Engineer, 5th Division, to Colonel C. A. ORR, R. E., Secretary to Government, Department Public Works, dated Salem, 14th July 1865, No. 855 :—

SIR,

1. With reference to Order of Government No. 1,892, dated 6th July 1865, I have the honor to forward a Statement showing the sums remaining unexpended in the South Arcot and Salem Districts from Income Tax grants on the 30th April last, and the works upon which I propose to expend the available funds.

1 Statement.

2. It will be observed that while only Rupees 10,494-1-5 are available, Rupees 14,274-14-7 have to be provided for the current year. Of the difference of Rupees 3,780-13-2, I would suggest that Rupees 2,500 be struck out of the sum allowed as compensation for land, in the estimate for the work noted in the margin, and Rupees 1,280-13-2 from the sum allowed for a bridge at Talavasal on the Salem and Cuddalore road.

RS.	A.	P.
14,274	14	7
10,494	1	5
3,780	13	2

Constructing a cart track between Palakode and Morapur.

If these deductions be made, the sum available will correspond exactly with the sum required.

3. As the Palakode to Morapur road and the Talavasal bridge are being executed on contract, and money is due to the Contractors, I request that an early sanction may be accorded for the amounts now applied for.

No. 615. ORDER THEREON, 24th July 1865, No. 2,135.

ACCOUNT, No. 97.

1. The Governor in Council sanctions the appropriation, to the works noted below, of the unexpended balances* of Income Tax Grants on the 30th April last; in the South Arcot and Salem Districts :—

* South Arcot...	Rupees	6	11	0
Salem ...	"	10,487	6	5
		10,494	1	5

District.	Work.	Amount of Estimate.	Amount granted.		
		RS.	RS.	A.	P.
Salem ...	Constructing a cart track between Palakode and Morapur	18,200	4,165	6	9
Do. ...	Constructing a bridge of one 24 feet span on the Suramangalam and Yercad road	2,300	131	7	11
Do. ...	Constructing a bridge of one 36 feet span on do. do...	3,600	465	15	5
Do. ...	Constructing a bridge of 9 arches, 36 feet span, across Vellar river at Talavasel, on the Salem and Cuddalore road	8,000 6,300	5,731	3	4
	Total...		10,494	1	5

exactly with the sum required.

As

Proceedings of the Madras Government, Public Works Department,
24th July 1865.

2. According to the list of incomplete works in the Salem District, disposed of in G. O. No. 1,868, dated 4th July 1865, the outlay on the first of the foregoing works up to 30th April last, was Rupees 11,534-9-3, and not Rupees 11,342-1-3, as entered in the Statement now submitted by the Superintending Engineer.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 5th Division.
" Accountant General.
" Controller of Public Works Accounts

Exd. S. T. Augustin.

N. 855.

Superintg. Engg. Office 5th Div.
Salem, 14th July, 1865.

From

Surint. Col. R. A. Ford R.E.

Superintg. Engineer 5th Div.

Colonel R. A. Orr R.E.

Secretary to Government P.W.

For

Enclosure One
Statement.

With reference to order of Government No. 1892, dated 6th July 1865, I have the honor to forward a Statement showing the sums remaining unexpended in the South Arcot and Salem Districts from Income Tax grants on the 30th April last, and the works upon which I propose to expend the available funds.

2. It will be observed that while only Rupees 10,494. 1. 5 are available, Rupees 14,274. 14. 7 have to be provided for the current year. — Of the difference of Rupees 3,780. 13. 2, I would suggest that Rupees 2,500 be struck out of the sum allowed as compensation for land, in the Estimate for the work noted in the margin, and Rupees 1,280. 13. 2. from the sum allowed for a Bridge at Talavassal on the Salem and Cuddalore road. — If these deductions be made, the sum available will correspond exactly with the sum required.

14,274.	14.	7.
10,494.	1.	5.
3,780.	13.	2.

Constructing a Cart track between Palahode and Morapuri.

As

3

As the Palakode to Morapinir
Road and the Salavassal Bridge are being
executed on contract, and money is due
to the Contractors, I request that an early
sanction may be accorded for the amounts
now applied for.

I have the honor to be,
Sir,

Your most Obedt Servt

J. A. Dora. *J. A. Dora*
Camp. *Camp. 5th Apr*

3^d Mission A.M.

20th 2684/65

20th 2684/65

Without showing the
same remaining unpaid &
some sum of 1000 and the
20th 2684/65 and the certificate
which it is proposed to spend
the available funds. —

Dec: 21. July 1855-20th 2684/65

20th 1865 20th 2684/65
20th 2684/65 20th 2684/65

From
the day: 1865
to the day: 1865
the day: 1865
the day: 1865

20th 14th July 1865
Dec: 17th 1865
No: 855
81

Showing a statement
showing the same remaining
unpaid & from 1865
for 1865, on the 30th
of 1865, and the work
done at each of the
of day and the amount
of day and the amount
of day and the amount
of day and the amount

20th 2684/65 20th 2684/65

20th 21st 25:24 July 1865

Statement showing the sums remaining unexpended from Income Tax grants on the 30th April 1865 and the works upon which it is proposed to expend the available funds prepared with reference to G.O. No. 1892 dated 6th July 1865.

District	Total amount remaining unexpended from Income Tax grants on the 30 th April 1865.	Works to which available funds are to be appropriated.	Amount of Estimate.	Sanction date of	Expenditure up to 30 th April 1865.	Balance of Estimate.	Amount appropriated in 1865. 66.	Remarks.
South Arcot.	b. 11. .	<u>None.</u>						
Salem.	10487. b. 5.	Constructing a Cart track between Palakode and Morapuri.	18,200.	G.O. No. 1174 dated 25 th June 1862.	11,342. 1. 3.	6857. 14. 9.	6857. 14. 9.	This work is being done by contract. The Contractor has not been paid for a mile he has made.
		Constructing a Bridge of one 24 ft span on the Suramangalam and Yerhad road.	2,300.	G.O. No. 3256 dated 9 th November 1863.	2108. 8. 1.	131. 7. 11.	131. 7. 11.	Bridge Completed. Approaches require graveling.
		Constructing a Bridge of one 36 ft span on A ^o A ^o .	3,600.	A ^o	3,134. . 7.	465. 15. 5.	465. 15. 5.	A ^o A ^o
		Constructing a Bridge of 9 arches 36 ft span across Vellar River at Talavai on the Salem and Cuddalore Road.	8000. 6,300.	G.O. No. 2318 and 2648 dated 16 th December 1863 and 31 st December 1864.	7,287. 15. 6.	7,012. . 6.	7,012. . 6.	This bridge is being built by contract. The Contractor has only received Rs. 7287-15-6 and when the Superintending Engineer inspected the bridge on the 22 nd June 1865, the last arch had been turned and the face walls were in progress. The bridge will be completed in a few weeks, the Contractor's claims must be settled.
Bangalore.	- 10494. 1. 5.	<u>None.</u>					14,274. 14. 7. 14,457. 6. 7.	

Supg. Eng^r Office 5th Dec^r
Salem, 14th July, 1865.

Comd Jnsd

E A Dool J. C. R. L.
Supg. Engineer 5th Dec^r.

Pub. Works Dept.

No. 2135

Proceedings of the Madras Government
Under date the 24th July 1885

From the Engineer &c. Read the following

Forwarding a statement
showing the sums remain-
ing unexpended from Income
Tax Grants, on the 30th April 85,
and the works upon which
it is proposed to lay out
the amount and requesting
early sanction to this
application

Here enter 14th July 85 No. 855 /

* South Arcot. 6-11-0

Salem 10,487-6-5

10,494-1-5

The Governor in
Council sanctions the ap-
propriation, to the works
noted below, of the unex-
pended balances of Income
Tax Grants on the 30th
April last in the South
Arcot & Salem Districts

Trust

District	Work	Amount	Amount
		of Estimate	Granted
Salem	Constructing a cart track between Palakode and Morapur	Rs. 18,200	Rs. 4,165-4-9
	Constructing a bridge of one 24 feet span on the Suramangalam & Periad road	2,300	131-7-11
	Constructing a bridge of one 36 feet span on ————	3,600	465-15-5
	Constructing a bridge of 9 arches, 36 feet span, across Vellur river at Talavase on the Salem & Chuddalore Road	8,000	5781-3-4
	Total	24,100	10,494-1-5

According to the List of Incomplete Works in the Salem District disposed of in G. O. No. 1868 dated 1st July 1865, the outlay on the first of the foregoing works up to 31st April 1865 is as follows:

To The Superintending Engineer
Salem
Conty of Mr.

Last was Rs. 11,534-9-3 and not Rs. 11,342-1-3 as entered in the Statement now submitted by the Superintending Engineer

C. B.

Recd 25th July -
23
4

1865-2 Dept

Pro: of Govt for July

3 No 2105

Pro: of the M Govt

D/24 July/65

The appropriation to
certain works in the Salem District
of the unexpended balances
of Income Tax Grants on the
30th April last in the South
West and Salem Districts.
sanctioned.

No 614. 6/5