

(1) Number of pages 4

(2) Date of repair

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 2235-	Press
95-96	~~Mis.~~
Dated 4-8-	1865.

Not to be folded or roughly handled

1.

*Proceedings of the Madras Government, Public Works Department,
4th August 1865.*

No. 95. Read the following letter from Captain J. F. FISCHER, R. E., Controller of Public Works Accounts, to Colonel C. A. ORR, R. E., Secretary to Government, Public Works Department, dated Madras, 28th July 1865, No. 833 :—

SIR,

1. With reference to the 3rd paragraph of the Proceedings of Government, dated 28th April 1865, No. 1,149, I have the honor to forward herewith for sanction the bill noted in the margin, received from the Superintending Engineer, 7th Division, together with the completion Report, in which full explanation is given of the causes which have led to the large excess* over the estimate for the repair of the Bowany bridge.
- COIMBATORE DISTRICT.
Imperial Fund.
1864-65.
Bowany bridge, Rupees 2,394-14-4.
- * 139½ per cent.

2. The excess of expenditure is chiefly due to high prices having been paid for earth-work, and for baling water. The quantity of earth-work was largely increased by the subsidence of masses of earth, and the baling of water by 70 men continued day and night. A portion of the excess of expenditure on the iron and wood-work will be recovered in due course.

No. 96.

ORDER THEREON, 4th August 1865, No. 2,235.

ACCOUNT, No. 16.

Under the explanation afforded, the Governor in Council sanctions the bill, amounting to Rupees 2,394-14-4, for repairs executed to the Bowany bridge, in the Coimbatore District, during the past official year.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 7th Division.

„ Accountant General.

„ Controller of Public Works Accounts.

Exd. S. T. Augustin.

N^o 833

Office of the Controller,
Public Works Accounts.
Madras, 28th July 1865.

From
Captain J. F. Fischer, A.C.,
Controller, Public Works Accounts.
To
Colonel C. A. Dyer, A.C.,
Secretary to Government, P. W. D.

Sir,
with reference to the 3^d para of
the Proceedings of Government dated 28th
April 1865, N^o 1149, I have the honor to
forward herewith for sanction the Bill
noted in the margin, received from
the Superintending Engineer 7th Division,
together with the Completion Report,
in which full explanation is given
of the causes which have led to the large
excess over the Estimate for the Repair
of the Bhowany Bridge.

2. The excess of expenditure is chiefly
due to high prices having been paid
for earth-work, and for baling water.
The quantity of earth-work was largely
increased by the subsidence of masses
of earth, and the baling of water by 70
men continued day and night. A
portion of the excess of expenditure on
the iron and wood-work will be re-
covered in due course.

I have the honor to be,

Sir,
Your most obedient servant,
W. F. Fischer, Captain,
A.C.,

Controller, Public Works Accounts.

Coimbatore District.
Imperial Fund.

1864-65.

Bhowany Bridge, Surplus 2394-14-4

* 139½ per cent.

For 1865 for August
and 1862 822

The Librarian
Public Works Account

To the Secy. of the
Public Works Account

Asked 28 July 1865

See the Bill 1865

Submitting Bill

for the sum of 2394 " 14 " 4

for the sanction of
Government, which
exceeds its estimate by
more than 5 per cent.

2182235

Under the explanation of
the Council of the Council

The Bill amounting to Rs 2394

14. 4. for repairs expected to the

Boundary Bridges, in the

Conduct of District, during

the last official year

1865-66

1865-66

1865-66

1865-66

1865-66

1865-66

1865-66