

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Refarer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 2474	Press
587-588	~~Mis.~~
Dated 24-8	1865.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
24th August 1865.*

No. 587. Read the following letter from Lieutenant-Colonel E. A. FOORD, R. E., Superintending Engineer, 5th Division, to Colonel C. A. ORR, R. E., Secretary to Government, Public Works Department, dated Salem, 14th August 1865, No. 1,167 :—

SIR,

1. I have the honor to report that when I left Bangalore at the beginning of the month the hole unnecessarily made in the Ulsoor rock had been filled up with masonry, and the large stones on which the machinery was to rest were being put in their places. A Mechanical Engineer, who had lately been engaged, was putting together the engine and pump that have been for some time at the rock.

2. The revised Estimate and Plan were not ready ; but it will be seen from Captain Tulloch's letter* that he is about to commence preparing them ; and he wishes to know whether they are to be

* No. 322, dated 9th August 1865.

prepared in accordance with the arrangements for the location of the Troops, lately suggested by His Excellency the Governor. If this information can be supplied, the project can be submitted in a more complete form, but in any case, the estimate and plans may show the works at the Ulsoor rock, the cisterns at the barracks with the pipes leading to them, and the minor distribution to the buildings that have been completed, and of which the sites have been fixed.

3. While the plans are being prepared, I beg to recommend that the work at the rock be proceeded with to the extent of completing the foundation for the engine.

From Captain H. TULLOCH, R. E., Executive Engineer, Bangalore, to Lieutenant-Colonel E. A. FOORD, R. E., Superintending Engineer, 5th Division, dated Bangalore, 9th August 1865, No. 322.

SIR,

In accordance with the instructions conveyed in your letter No. 1,072 of the 5th August 1865, I have the honor to inform you that I will at once put in hand the plans and estimates for the Ulsoor Water Project. I beg to know, however, if I am to assume that the proposed arrangements with regard to the general location of the Troops in Bangalore, as suggested by His Excellency the Governor, will be carried out, or whether the estimates and plans should be prepared as if no such arrangements were contemplated. All the minor distribution of the water at the different Barracks is affected by this question. The position, moreover, of the cistern at the old Dragoon Barracks will depend on the use to which the old Infantry Barrack is to be converted. I think it would be best to assume that the contemplated changes will be carried out, as a project prepared on this supposition will be a most complete one.

No. 588. ORDER THEREON, 24th August 1865, No. 2,474.

MILITARY WORKS, No. 48.

The works for supplying the buildings on the Race Course and other parts of the Cantonment of Bangalore with water from the Ulsoor tank, were specially exempted in Proceedings of Government, under date the 9th June last, No. 1,595, from being stopped in pursuance of the Orders of the 10th May 1865, No. 1,271, and they should be proceeded with, to the full extent the allotment for them in the Budget will allow, in anticipation of sanction to the plans and estimate which are under revision by Captain Tulloch.

(True Extract.)

(Signed) CHARLES, A. ORR, Colonel, R. E.,

Secretary to Government.

To the Superintending Engineer, 5th Division.

„ Controller of Public Works Accounts.

„ Military Department.

Exd. S. T. Augustin.

No: 1167. Superintg. Engrs Office 5th Div.
Balew, 14th August, 1865.

From Lieut Col. G. A. Ford R.E.
Superintg. Engrs 5th Division

To Colonel G. A. Orr R.E.
Secretary to Government B.W.

Enclosures 1

1. I have the honor to report that when I left Bangalore at the beginning of the month the hole unnecessarily made in the Mloor rock had been filled up with masonry, and the large stones on which the Machinery was to rest were being put in their places. A mechanical Engineer, who had lately been engaged, was putting together the engine and pump that have been so for some time at the rock.

2. The revised Estimate and Plan were not ready, but it will be seen from Captain Tulloch's letter that he is about to commence preparing them, and he wishes to know whether they are to be prepared in accordance with the arrangements for the location of the Troops lately suggested by His Excellency the Governor. If this information can be supplied, the project can be submitted in a more complete form, but in any case, the Estimate and plans may show the works at the Mloor Rock, the cisterns at the barracks with the pipes leading to them, and the minor distribution to the buildings

* No 322 dated 9th
August 1865.

buildings that have been completed, and of
which the sites have been fixed.

3. While the plans are being
prepared, I beg to recommend that the
work at the rock be proceeded with to the
extent of completing the foundation for the
engine.

I have the honor to be,

^{Yrs,}
Your most Obedt Servt.

E A Ford Lt Col Mc
Supt. Engineer 5th Regt

Comd'g Genl

Public Works Department

no 2474

Proceedings of the Madras Government

Under date the 24th August 1866

Read the following

From The Sup^r Eng^r & th En^r

Forwarding an original letter from the Executive Engineer of Bangalore regarding the preparation of plans & estimates for the Ulsoor Water Works and requesting permission to proceed with the work at the rock.

H.E. 14th August/66 No 1167

The Works for supplying the Buildings on the Race Course and other parts of the Cantonment of Bangalore with water from the

WDA

18 July 1865 no 2064

1865-66
No 2064

The Sup^r Eng^r & En^r

Executive Engineer
Bangalore

14th August 1865
No 1167

Forwarding an original letter from the Executive Engineer of Bangalore regarding the preparation of plans & estimates for the Ulsoor Water Works, requesting permission to proceed with the work at the rock.

18 July 1865 no 2064

1865-66
No 2064

the Allvoer Tanks, were
specially exempted, in
Proceedings of Govern-
ment under date
the 9th June last No
1595, from being stopped
in pursuance of the
orders of the 10th May
1865 No 1271, and
they should be proceeded
with, to the full ex-
tent the allotment
for them in the Budget
will allow, in anti-
cipation of sanction
to the plans and Esti-
mate which are under
revision by Captain Tulloch.

W.B.

6 To the Sup^d Engrs & Staff
4 " " Controllers
7 " " Military Dept

W. B. Letter
= Sept 25th August.

10
8
P. W. 1865 Dept
No. of Govt for Sup

N. 1474

Pro: of the M. Govt
D/ 24 Aug 6/65

The Superintending
Engineer of the 5th Division
informal that the work
for supplying the buildings
on the Race Course and
other parts of the Canton-
ment of Bangalore with
water from the Villoor tank
should be proceeded with
in anticipation of sanction
to the plans & Estimate.

N. 587. 588