

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 2510	Press
663-664	Mis.
Dated 29. 8	1865.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
29th August 1865.*

No. 663. Read the following Proceedings of the Board of Revenue, dated 11th August 1865, No. 4,788.

Read the following letter from E. B. FOORD, Esq., Acting Collector of Ganjam, to R. A. DALYELL, Esq., Acting Secretary to the Board of Revenue, dated Chetterpur, 17th July 1865, No. 1,158 :—

Sir,
1. I have the honor to submit my report on the Public Works of this District for the past official year ending 30th April 1865.

2. The Budget allotments for that period are as follow :—

	RS.
Road from Mojaguddah to Sunkerkole	13,000
Do. from Heeramundalum to Nowpada salt ...	1,460
pans	69,913
Repairs	21,180
Establishments	

3. The apportionment first mentioned above, it was however afterwards found necessary to allot to another more emergent work as detailed below. The several works I shall consider under the heads of Buildings, Communication, and Irrigation.

4. Under the head of BUILDINGS, I have to notice, as occupying the first place of importance, the Court House and Jail of Berhampore. The construction of these buildings, which were sanctioned under the Orders of Government of the 31st July 1863, No. 2,148, and 26th September 1862, No. 1,594 respectively, consequent on the transfer of the Zillah Court of Chicacole to Berhampore, as being more central, was estimated at Rupees 8,400 for the former, of which Rupees 7,576-10-5 had been spent during the previous official year, and Rupees 1,613 in the year now closed, being in excess of the sanctioned estimate by Rupees 1,000 and odd, and for the latter Rupees 17,730 had been sanctioned, and the amount expended is Rupees 14,923. These buildings were completed respectively in August and February 1864.

A Hospital for the Police at Chetterpore, which was estimated to cost Rs. 1,680, was commenced on the 11th November last, and finished on the 30th April of this year, at a cost of Rupees 1,679-12-3.

In lieu of the scanty accommodation that was afforded to prisoners brought up for trial, and to those sentenced for short terms of imprisonment, cooped up as they used to be in a room of very limited dimensions attached to what was the Hospital of the place, a roomy and well-ventilated lock-up was begun and finished at Chetterpore during the year, and has afforded ample accommodation to those that have hitherto been committed.

The District Munsiff's Court at Russelcondah, the construction of which was sanctioned by Government in their Orders of the 6th June 1864, No. 960, was begun by Mr. Supervisor Lever under authority from my predecessor who considered it a work of great emergency, and a sum of Rupees 393-6-11 had been expended upon the work, when he was directed, by the Superintending Engineer, to put a stop to further progress, as no funds had been provided for the project. Nothing has been since done to it.

A Sub-Magistrate's Cutcherry at Darangabadi, for which no estimate had been submitted, was begun under the direction of Captain Magnay, and a sum of about Rupees 400 had been expended (which includes an expenditure of Rupees 80 in the previous year) up to July 1864, when it was found necessary to apply for additional funds for carrying on this work, and the Aska and Darangabadi road, which was also under the special charge of that Officer. The work is in progress.

A sum of Rupees 7,000 was sanctioned on the 1st December 1864 for the erection of a Church in the Military Cantonment of Berhampore. This work is in rapid progress, the walls having been raised up to the springing line of the arches of the windows.

*Proceedings of the Madras Government, Public Works Department,
29th August 1865.*

Thirty sheds for the Berhampore Jail Guard, besides a number of huts to afford accommodation to Constables of the Police Force, were begun and completed in the course of the year.

A second class Police Station House at Cassacboogah, in lieu of the one sanctioned to be erected at Palasah, was recently begun, and from the last report was expected to be finished in May last. The amount sanctioned is Rupees 1,030, which was to be disbursed from the Budget allotment of Rupees 9,000 above-mentioned under the head of Police. Some alterations were made to the Police Station House at Aska to adapt it for the purposes of a Hospital, and out of a sum of Rupees 420 allotted for this work, Rupees 110-11-0 had been expended up to the 30th April last. Some alterations were made in the Police Station House at Russelcondah.

A second class Station House is under construction at Aska; a sum of Rupees 683-4-4 has been spent up to the close of the year. Estimated cost, Rupees 970.

5. COMMUNICATIONS come next under review. It will be observed that a sum of Rupees 13,000 was allotted for the road distinguished as the Moojagoda and Sun-kerkole road, or as it is more commonly known, the Sohpore road. This line, which was sanctioned in 1861, has been carried as far as Tentelaguddah, is opened for general traffic, and the unmade track beyond this point is said to be practicable for pack cattle; but as the Bengal portion of the line has not as yet been commenced, my predecessor thought it expedient to recommend a diversion of the funds allotted for this project to a work of a more emergent nature, and in consequence, under the Orders of Government of the 12th December 1864, No. 3,518, Rupees 10,000, being the unexpended surplus of the grant, were made available for the construction of the road from Aska to the Ganjam port, the trade of which is increasing. The estimated amount for this road, which was begun in December last, is Rupees 62,700, and the net expenditure, up to the close of the official year, is Rupees 22,406-2-0. The line has been expeditiously carried out; earth-work for thirty miles, the entire length of the road having been thrown up, and five miles of the road bridged. Large quantities of metal and gravel have been collected, and are ready to be spread. The other communication urgently required, and which is now being prosecuted with vigour, is the road from Aska to Darangabadi. This road, which was under the special charge of Captain Magnay, had a grant of Rupees 5,000 allotted to it, but in the course of the first two months or so, the amount was well nigh exhausted, and a grant of additional funds, as an exceptional case, was urged upon the Government, and a sum of Rupees 15,000 was appropriated from grants made to other Districts for the carrying out of this very important line. Captain Magnay having been in the meanwhile obliged to retire from ill-health, the work has been entrusted to the Officer in charge of the Range subject to the control of the Executive Engineer. Thirteen miles of earth-work have been completed from Aska to Nowgudda, and over a distance of five miles several masonry works have been constructed, and two miles of the line from Aska to Sooramany have been gravelled and turfed. The sum laid out, up to 30th April last, is Rupees 13,311-11-1. Taking Aska as a starting point, three roads were recommended by my predecessor as tending materially to develop the resources of that part of the country, and being equally of importance in a political point of view. These are the one just reviewed, viz., the Aska and Darangabadi line, a road from Aska to Russelcondah via Bullepudra, and a road branching off from this at Bullepudra, and leading to Kurcholy.

The road from Aska to Russelcondah via Bullepudra, Vistnoochuckrum, Bel-loogoontah along the north bank of the Rooshkoorlea river, was begun on the 7th March 1864; five miles of earth-work from Aska to Pothropolly have been finished, and between Bullepudra and Bodacoly several masonry works have been constructed; the amount expended during the year under review is Rupees 2,164-14-3.

The branch road from Bullepudra to Kurcholy, which has been estimated at Rupees 22,470, was begun on the 7th March 1864, and is in fair progress: earth-

*Proceedings of the Madras Government, Public Works Department,
29th August 1865.*

work has been thrown up for a distance of nine miles from three different points, the jungle has been cleared for four miles in addition, and masonry works are in progress along the whole line.

A branch road from the Beersolah and Sonapur road to the Soorla platform near Itchapur was completed in July last year. The usual maintenance allowances have been laid out on their respective lines on the repairs of the roads, bridges, and other masonry works as circumstances required, and the result is that existing communications are in general in very fair order.

6. The importance of IRRIGATION WORKS, their extension, and the maintenance in proper repair of such as are in existence, have equally engaged the attention of the Executive Engineer, and the progress reports of works periodically received show that numerous tanks, sluices, and calingulahs, &c., have been repaired, while in some instances new sluices and calingulahs have been constructed during the year.

7. The accompanying comparative abstract, prepared in the Superintending Engineer's Office, will show at a glance the expenditure, &c., on Public Works in this District up to the close of the period under review.

ENCLOSURE No. 1.

ABSTRACT.—Forwards a Comparative Abstract of Estimates and Expenditure during the years 1863-64 and 1864-65.

Submitted for the information of Government. Attention is requested to the Acting Collector's remarks on the importance of pushing on the construction of the three roads from Aska to Ganjam, Aska to Russelcondah, and Aska to Kurcholy.

(A true Copy and Extract.)

(Signed) R. A. DALYELL,
Acting Secretary.

No. 664. ORDER THEREON, 29th August 1865, No. 2,510.

ESTABLISHMENT, No. 85.

1. Communicated to the Superintending Engineer of the 1st Division.

2. The current year's allotments for the roads referred to in the Board's Proceedings is Rupees 20,000 for the first, and Rupees 10,000 for the second and third which are entered together as Item 85 of the Budget. It is out of the power of Government to add to these sums under the present restriction on expenditure.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer of the 1st Division.

„ Board of Revenue.
„ Revenue Department.

Exd. S. T. Augustin.

Gangan District.

Comparative Abstract of Estimates and Expenditure during the
years 1863/64 and 1864/65.

5

Works.	Expenditure	Expenditure	Difference.		Estimate of 1864-65.
	of 1863-64	of 1864-65.	Increase	Decrease	
<u>Imperial Funds:-</u>					
<u>New Works</u>					
Irrigation	959 88	3426 11	2466 93	.	.
Communications	39428 42	38561 4	.	867 310	.
Buildings	3614 683	18193 114	.	17952 1211	.
Total	76534 57	60180 137	2466 93	18820 9	59239 5.

<u>Repairs</u>					
Irrigation	16055 57	19835 57	3780 6	.	.
Communications	39860 9	42727 511	2866 1211	.	.
Buildings	86409 2	5161 1510	.	34789 4	.
Total	64556 73	67724 114	6646 135	3498 94	69913 .

Grand Total 141090 124 127905 8 11 9113 68 22298 101 129152 5.

<u>Income Tax Funds:-</u>					
<u>New Works</u>					
Irrigation	.	.	.	.	.
Communications	13289 56	8005 111	.	5283 105	.
Buildings	57613	.	.	57613	.
Total	13806 26	8005 111	.	5800 75	8005 111

<u>Repairs</u>					
Irrigation	.	.	.	.	.
Communications	624 147	.	.	624 147	.
Buildings	.	.	.	.	.
Total	624 147	.	.	624 147	.

Grand Total 14431 11 8005 111 6425 6 8005 111

List of Works, of above 500 Rupees each, completed during the years 1864-65 and of those in Progress.

Works	Total Estimated Expenditure up to 30-4-65.
<u>Works Completed from Imperial funds-</u>	
<u>Civil Buildings-</u>	
Court House at Berhampoor	8400 ... 8458 94
30 Huts for Berhampoor Jail guard	840 .. 836 47
Alterations to Police Station houses at Russelcondah	542 .. 541 15 2
Police Hospital at Chatterpore	1680 .. 1679 12 3
<u>Communications</u>	
Branch Road from Beersola and Sonmapoor Road to Soorla Salt platform near Itchapoor	2000 .. 1984 10 10
<u>Works in Progress</u>	
<u>Civil Buildings</u>	
Taluk Cutcherry at Russelcondah	5750 .. 320 .. 11
Sub Magistrate Cutcherry at Darungabad	" .. 399 16
Police Station houses at Capseeboogah	1030 .. 956 62
" " at Aska	970 .. 683 44
Church at Berhampoor* from Private Contributions	7000 .. 2650 ..
<u>Communications</u>	
Road from Aska to Darungabad via Soorada	47690 .. 13311 11 1
Road from Aska to Russelcondah via Bullepadra	44640 .. 6980 10 6
Branch Road from Bullepadra to Flurcholy	22470 .. 8682 12 9
Road from Moyagudela to Sinkerahole	49700 .. 34622 11 10
Road from Aska to Ganjam Port and Salt Pans	62700 .. 22406 2 ..
Road from Jugganathpore to Poorshotpore	7600 .. 5045 ..
* from local funds	

N^o 381.

Forwarded to the Collector of Ganjam as requested in his letter N^o 1060 of 8th July 1865.

Sup^d Engr^y Office, 1st Divⁿ } (Signed) J. G. Byrnes. Capt. P. E.
Waltair, 12th July 1865 } Sup^d Engr^y & Co. (Signed) E. B. Ford.
#2 Collector

(True Copy)

E. J. J. J.

W. J. J.
Acting Sub Secretary

circulate

no. 2570 91

Communicated to the
Superintending Engineer of the
1st Division.

2 The current year's
allocments for the roads referred to
in the Board's Proceedings is
Rupees 20,000 for the first,
and Rupees 10,000 for the
second and third which
are entered together at
Item 85 of the Budget. It is
out of the power of Govt to allot to
these sums under the present

WD

WD

To The Super Engineer of the 1st Division
Board of Revenue
Revenue Department
restriction on expenditure
32
20th Nov 1865
W.B.

Enclosure in Proceedings
of the Bd of Rev of 11th
August 1865 No. 4788 to Govt.
J.P.W.

22720048/65

Copy of Compara:
= Give Abstract of Estimate
& expenditure in the form:
= form 3rd during 1863/64 &
1864/65

Being signed 15-11-65

Pro: 39 August 1865

1865. Department
Pro: of Govt for August
No. 304 B.

No.
PROCEEDINGS OF THE BOARD OF REVENUE.

Dated 11th August 1865.

Supd 14-8-65

Recd 15

E-1-

No 4,788.

Submitting for information report of the Acting Collector of Ganjam on the Public Works of that District for 1865-66; and requesting attention to the importance of pushing on the construction of the roads from Aska to Ganjam, Russelkondah, and Kurcholy.

No 663. 664

c. 18th August 1865 On 24th

With an Order.
no 2510-29th August 1865.