

(1) Number of pages 87

(2) Date of repair 17-12-42

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 3068

Press
~~File~~

351-352

Dated 16-10-1945

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
16th October 1865.*

No. 351.

Read the following:—

Remarks regarding progress on the Central Jail.

Of the five Radial Blocks of Cells—

Three are finished (on radii 4, 6, 8.)

One nearly finished.

One at basement level.

Of the six Workshops—

Two are finished (on radii 5, 7.)

Three are being roofed.

One has its walls up.

} entrance angle
0 or 12.

The two ranges of Solitary and Women Cells.

Walls of one 9 feet high.

Do. of do. 5 do. do.

Central Warder.—Finished.

*Enclosure wall.—*Two sides (out of twelve) raised to the full height, five sides 14 feet high, and on one side foundations are up. The buttresses are built up 13 feet high on two sides, 9 feet high on two sides, and foundations are up on four sides.

*Partition walls.—*On radii 3, 6, and 9 (the entrance angle being 0 or 12) finished.

*Inner Palisade.—*Complete from 3 to 9.

Well.—(22 feet diameter, 72 feet deep) finished, except parapet and countersloping annular pavement round it.

All work in the semi-duodecagon 9, 12, 3, (i. e., on the entrance side) is suspended pending the Central Jail Committee's recommendation and Government orders thereon.

The other half containing 96 cells each giving space for four Convicts is ready for the reception of the prisoners now on their way up from Cuddapah, Nellore, and Guntoor.

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

Proceedings of the Madras Government, Public

GODAVERY

Progress Report of the Central Jail at

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Four Workshops.</i>			
Rough stone in chunam ... Cubic yards.	1,493 ¹¹ / ₁₇	3 0 0	4,481 5 4
Terracing with brick on edge, &c., &c. ... Square.	220 ⁸⁰ / ₁₀₀	22 0 0	4,837 9 8
White-washing in chunam ... "	261 ¹⁰⁰ / ₁₀₀	0 3 0	48 15 8
Flooring with brick on edge, &c., &c. ... "	192	7 4 0	1,392 0 0
Excavating foundation and filling the basement ... "	3,537 ¹¹ / ₁₇		164 0 0
Teak-wood wrought and put up ... Cubic feet.	292	2 4 0	7,958 8 0
Wood oil three coats ... Square.	152	1 0 0	292 0 0
Cut stones over the pillars' heads ... No.	84	1 4 0	190 0 0
Do. do. centre do. ... "		1 8 0	126 0 0
Contingencies ... "			1,934 9 4
<i>Partition walls between the centre pillars, &c., &c.</i>			
Rough stone in chunam... Cubic yards.	185 ²⁷ / ₁₇	3 0 0	556 0 0
Contingencies ... "			91 6 4
<i>Six Towers.</i>			
Rough stone in chunam ... Cubic yards.	405	3 0 0	1,215 0 0
Excavating foundations and filling the basement ... "	52 ¹² / ₁₇	2 4 0	15 0 0
Teak-wood wrought and put up... Cubic feet.			118 2 0
Wood oil three coats ... "			6 0 0
Contingencies ... "			256 13 6
<i>Centre Warder.</i>			
Rough stone in chunam... Cubic yards.	316 ¹⁸ / ₁₇	3 0 0	1,010 0 0
Flat arch work in do. ... Cubic feet.	152	0 3 0	28 8 0
Terracing with brick on edge, &c., &c. ... Square.	20 ¹⁰⁰ / ₁₀₀	18 10 10	388 4 11
Flooring with do. do. ... "	18 ¹⁰⁰ / ₁₀₀	7 4 0	132 5 0
Stone columns ... No.	12	12 8 0	150 0 0
Cornice work in chunam ... Cubic feet.	127 ¹ / ₁₇	0 4 0	31 14 0
Wooden stair-case, complete ... "			150 0 0
Excavating foundations and filling the basement ... "			80 0 0
Country wood batten doors with frames and iron fixtures, &c., complete, 8 x 4 ... each.	3	26 0 0	78 0 0
Do. do. window shutters with frames and iron bars, &c., complete, 5 x 2-6 ... "	8	15 0 0	120 0 0
Teak-wood wrought and put up ... Cubic feet.	333 ¹² / ₁₇	2 4 0	750 7 6
Cut stones over the pillars' heads ... No.	12	1 8 0	18 0 0
Wood oil three coats ... Square.	13	1 0 0	13 0 0
Red paint three do. ... "	5 ¹ / ₁₇	1 12 0	9 10 0
<i>Upper Story.</i>			
Brick in chunam ... Cubic yards.	154 ¹⁸ / ₁₇	4 0 0	618 10 8
Flat arch work in chunam ... Cubic feet.	116 ¹ / ₁₇	0 3 0	21 13 6
Cornice work in do. ... Square.	127 ¹ / ₁₇	0 4 0	31 14 0
Terracing with brick on edge, &c., &c. ... "	21 ¹⁰⁰ / ₁₀₀	22 0 0	477 13 5
Stone columns ... No.	12	12 0 0	144 0 0
Cut stones over the pillars' heads ... Cubic feet.	12	1 4 0	15 0 0
Teak-wood wrought and put up ... "	333 ¹² / ₁₇	2 4 0	750 7 6
Country-wood batten doors with frames, and iron fixtures, &c., complete, 8 x 4 ... each.	3	26 0 0	78 0 0
Do. do. windows, do. 5 x 2-6 ... "	8	18 0 0	144 0 0
Wood oil three coats ... Square.	8	1 0 0	8 0 0
Paint three do. ... "	7	1 12 0	12 4 0
Contingencies ... "			539 13 6

Works Department, 16th October 1865.

DISTRICT.

Rajahmundry for the month of August 1865.

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
.....		64 0 0	1,592	2 11 3	4,310 5 9
100	2 1 5	208 13 3	100	19 12 7	1,978 8 6
.....		15 13 6	130	0 3 5	27 12 3
.....		0 13 3	102	6 4 8	641 11 0
.....					179 2 4
876 ¹¹ / ₁₇	2 4 0	1,973 1 0	3,034 ² / ₁₇	2 4 0	6,827 4 0
146	0 0 7	5 4 0	146	1 6 1	201 11 7
.....			114	1 9 8	182 14 5
.....			63	1 7 4	91 14 11
.....		202 10 0			1,352 11 11
.....			152	2 11 7	495 10 3
.....					83 9 4
33	0 14 10	30 7 4	243	3 8 11	863 13 9
.....		4 8 3			17 5 7
.....			60 ¹² / ₁₇	2 4 0	136 6 6
.....					3 1 3
.....		2 14 0			76 15 5
.....					
.....		10 9 1	343	2 10 6	911 5 3
.....			152	0 1 2	11 3 0
.....		154 6 5			213 10 11
.....		12 0 0	12	7 7 1	89 4 9
.....			12	12 13 11	154 7 7
.....			135	0 1 11	15 15 5
.....		23 6 6			24 12 7
.....					79 7 2
.....			3	26 0 0	78 0 0
.....			8	15 0 0	120 0 0
641 ¹² / ₁₇	2 4 0	145 15 6	409 ¹² / ₁₇	2 4 0	922 2 0
.....			12	1 6 4	16 12 6
.....					7 15 1
.....					7 6 10
.....					
.....		91 14 8	118	4 2 1	487 11 5
.....			110	0 0 3	2 0 8
.....		18 14 0	135	0 2 9	22 14 0
22	9 2 6	201 7 2	22	10 0 7	220 12 8
.....			12	11 15 9	143 13 6
.....			12	0 15 9	11 12 6
641 ¹² / ₁₇	2 4 0	146 1 0	409 ¹² / ₁₇	2 4 0	922 3 6
.....			1	26 0 0	26 0 0
.....			6	15 0 0	90 0 0
.....					5 3 0
.....					9 14 10
.....		39 11 6			384 6 11

Proceedings of the Madras Government, Public

Progress Report of

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Two Workshops with truss roof.</i>			
Rough stone in chunam Cubic yards.	713 ¹ / ₂	3 0 0	2,140 11 6
Roofing with country wood, reepers, nails, flat and pan-tiles and chunam borders Square.	130 ¹ / ₂	12 0 0	1,563 13 4
Flooring with brick on edge, &c., &c.	86 ¹ / ₂	7 4 0	628 12 8
Excavating foundations and filling the basement			120 0 0
Cut stones over the pillars' heads No.	38	1 4 0	47 8 0
Wooden truss, complete	38	35 0 0	1,330 0 0
Teak-wood wrought and put up Cubic feet.	1,706 ¹ / ₂	2 4 0	3,840 11 0
Contingencies			968 7 6
<i>Five Radial Block of Cells.</i>			
Rough stone in chunam Cubic yards.	11,117 ¹ / ₂	3 0 0	33,352 9 3
Arch work in chunam over the doors Cubic feet.	187 ¹ / ₂	0 3 0	35 2 6
Arched roof with brick in chunam	65,812 ¹ / ₂	0 4 0	16,453 2 0
Centrings			2,400 0 0
Cornice work in chunam			628 2 0
Terracing with brick on edge, &c., &c. Square.	2,512 ¹ / ₂	0 4 0	560 15 10
Putting jelly, two courses of flat tiles, and plastering three coats chunam over the arched roof Square.	25 ¹ / ₂	22 0 0	560 15 10
White-washing in chunam	386 ¹ / ₂	10 15 3	4,236 5 8
Flooring with brick on edge, &c., &c.	1,720	0 3 0	322 8 0
Excavating foundations and filling the basement	307 ¹ / ₂	7 4 0	2,229 6 0
Teak-wood wrought and put up Cubic feet.			600 0 0
Iron doors with wooden frames, venetianed and barred, complete, 10-10 x 3-6 as per plan, &c.	250	2 4 0	562 8 0
Wood oil three coats to the joists each.	320	60 0 0	19,200 0 0
Lead color three coats			25 0 0
Pad-locks Square.	300	2 6 0	712 8 0
Contingencies No.	360	8 0 0	2,880 0 0
<i>Solitary Cells for Women.</i>			
Rough stone in chunam Cubic yards.	1,513 ¹ / ₂	3 0 0	4,541 5 4
Flat arch work in do. Cubic feet.	410 ¹ / ₂	0 3 0	77 5 6
Terracing with brick on edge, &c., &c. Square.	76 ¹ / ₂	22 0 0	1,689 9 6
Flooring with brick on edge, &c., &c.	51 ¹ / ₂	7 4 0	392 5 10
Excavating foundations and filling the basement			140 0 0
Teak-wood wrought and put up Cubic feet.	776 ¹ / ₂	2 4 0	1,746 10 0
Iron doors with wooden frames, &c., complete, 6-6 x 3-6	40	35 0 0	1,400 0 0
Wood oil three coats to the joists each.			60 0 0
Lead color three coats			40 0 0
Contingencies			1,016 3 10
<i>Jailers' quarters.</i>			
Wood oil three coats to the beams and joists, &c.			20 0 0
Red paint three coats to the doors and windows			35 0 0
<i>Out-offices for Jailers.</i>			
Country wood batten windows, with frames, &c., complete, 2-6 x 3-3 each.	3	6 0 0	18 0 0
Painting			6 0 0
<i>Hospital and Stores, &c.</i>			
Batten doors with frames, and iron fixtures, &c., complete, 7 x 3 each.	24	17 0 0	408 0 0
Do. do. do. 6 x 3	9	15 0 0	135 0 0
Wood oil three coats, red paint three coats			96 0 0

Works Department, 16th October 1865.

the Central Jail, &c.—(Continued.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
.....		27 1 0	744	2 9 11	1,948 14 3
.....		2 4 6			122 4 2
..... 15	3 14 1	58 3 9	15	13 6 10	201 6 5
.....					128 11 9
.....			38	0 15 1	35 13 8
.....	35 0 0	560 0 0	38	35 0 0	1,330 0 0
16	2 4 0	1,311 6 9	582 ¹⁰ / ₁₇	2 4 0	1,311 6 9
582 ¹⁰ / ₁₇		204 15 8			504 12 9
.....					
.....		921 0 2	9,502	2 11 9	25,970 8 8
.....			127	0 1 1	8 7 3
.....		99 6 3	41,730	0 2 6	6,428 8 1
.....		123 5 4			1,228 3 7
.....			1,821	0 3 7	413 1 2
..... 15	3 11 0	55 4 10	15	18 2 5	272 4 2
.....					
232	0 11 4	163 14 8	232	11 3 6	2,602 14 1
.....		28 1 0	1,032	0 4 2	268 7 0
.....			230	10 8 6	2,422 11 1
.....		4 7 5			821 14 8
.....			250	2 4 0	562 8 0
.....					
12	60 0 0	720 0 0	258	60 0 0	15,480 0 0
.....					25 15 8
180	0 6 5	72 0 0	180	3 5 7	602 14 1
120	1 14 8	230 0 0	120	1 14 8	230 0 0
.....		78 5 6			5,370 9 10
.....					
.....		71 1 9	1,163	2 9 0	2,979 12 5
.....			206	0 0 7	7 14 3
.....					1 7 9
.....					136 13 7
.....					143 4 4
266 ² / ₁₇	2 4 0	598 15 6	701 ⁶ / ₁₇	2 4 0	1,578 7 6
.....					
18	35 0 0	630 0 0	20	35 0 0	700 0 0
.....					40 3 3
.....					32 2 2
.....		141 2 6			621 4 7
.....					
.....					14 14 8
.....					24 9 3
.....					
.....			1	6 0 0	6 0 0
.....					5 0 11
.....					
.....			24	17 0 0	408 0 0
.....			4	15 0 0	60 0 0
.....					72 0 9

Proceedings of the Madras Government, Public

Progress Report of

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Enclosure walls.</i>			
Rough stone in chunam	Cubic yards.		
White-washing in do.	Square.		
Broken bottle in do.			
Red paint			
Excavating foundations and filling the basement			
Contingencies			
Scaffoldings			
<i>Banquette, &c.</i>			
Broken bottle in chunam	Square.		
Contingencies			
<i>Inner Partition wall.</i>			
Rough stone in chunam	Cubic yards		
Excavating foundations and filling the basement			
Contingencies			
<i>Front gate and wooden railings.</i>			
Wooden railings, complete	R. feet.		
Masonry work			
Painting			
Contingencies			
<i>Well.</i>			
Earthwork	Cubic yards.		
Do.			
Do.			
Baling water and sinking the well frame			
Value of the well frame			
Cut stone in chunam	Cubic yards.		
Do.			
Do.			
Do.			
Do.			
Filling in the outside of steening			
Contingencies			
Clearing jungle			
<i>Terrace roof Workshops.</i>			
Iron pipes			
<i>Cisterns.</i>			
Rough stone in chunam			
Brick in do.			
Plastering			
Contingencies			
<i>Parapet wall on the terrace roof Workshops.</i>			
Brick in chunam			
Plastering			
White-washing			
<i>Parapet wall on the terrace of the centre Ward upper story.</i>			
Brick in chunam			
Plastering			

Works Department, 16th October 1865.

the Central Jail, &c.—(Continued.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
835	0 13 7	708 10 6	4,512	2 9 10	11,791 2 6
.....					120 0 0
.....					454 9 10
.....		46 0 0			46 0 0
.....		10 3 9			163 11 6
.....		93 4 0			1,073 9 10
.....					93 4 0
.....					38 15 0
.....					5 0 0
75	19 14 11	1,494 13 7	854	4 4 1	3,635 5 5
.....		0 12 6			15 3 2
.....		24 5 6			132 15 3
300	0 3 9	69 12 6	300	5 8 3	1,655 4 11
.....		3 3 9			8 8 3
.....		57 5 2			100 15 0
.....					127 5 8
.....			2,287	0 1 4	190 9 4
.....			620	0 1 6	58 2 0
.....			2,118 1/2	0 2 5	320 0 0
.....			2,400	0 7 0	1,050 0 0
.....					462 10 0
.....					483 6 5
.....			40-5	29 0 11	1,167 11 8
.....			40-5	22 6 9	901 1 8
.....			40-5	18 1 10	727 14 10
.....			40-5	17 0 9	274 0 0
.....			16-2	17 4 6	416 9 7
.....			21-3	17 1 5	478 8 0
.....			28-0	0 1 0	403 15 4
.....		7 11 7	6,560		347 7 11
.....					359 10 10
.....		103 6 3			13 11 3
.....					2 13 9
.....		2 13 9			1 1 0
.....		1 1 0			4 7 0
.....		4 7 0			0 9 0
.....		0 9 0			16 4 4
.....					0 12 0
.....		16 4 4			1 2 0
.....		0 12 0			
.....		1 2 0			
.....					13 13 9
.....		13 13 9			8 7 6
.....		8 7 6			

Proceedings of the Madras Government, Public

Progress Report of

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Radial Blocks.</i>			
Iron pipes		RS. A. P.	RS. A. P.
<i>Cisterns.</i>			
Rough stone in chunam			
Brick in chunam			
Plastering			
<i>Parapet wall on the terrace of the Radial Blocks.</i>			
Brick in chunam			
Plastering			
White-washing			
Total...			
Unadjusted advance remaining at the end of August 1865...			
Total...			

WALTAIR,
23rd September.

To the Secretary to Government, Public Works Department, Madras.

Works Department, 16th October 1865.

the Central Jail, &c.—(Concluded.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
.....		0 4 0			31 7 7
.....					39 1 9
.....					8 1 0
.....					1 13 9
.....		67 8 0			145 0 9
.....					22 2 0
.....					3 0 0
.....		12,190 6 5			1,24,991 13 8
.....					22,530 10 11
.....					1,47,522 8 7

(Signed) J. G. RYVES, Captain R. E.,
Superintending Engineer, 1st Division.

Proceedings of the Madras Government, Public Works Department,
16th October 1865.

No. 352.

ORDER THEREON, 16th October 1865, No. 3,068.

CIVIL WORKS, No. 46.

Communicated to the Judicial Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Exd. T. O'Connor.

Remark regarding Progress on the Central Jail.

Of the five Radial Blocks of Cells—

Three are finished (on radii 4, 6, 8).

One nearly finished.

One at basement level.

Of the six Workshops—

Two are finished (on radii 5, 7).

Three are being roofed—

One has its walls up.

The two Ranges of Solitary & Women cells—

Walls of one 9 ft high—

of 5 ft —

Central Warder— finished

Enclosure wall. Two sides (out of twelve) raised to the

full height, 5 sides 14 ft high & on 1 side

foundations are up. The Buttreps are

built up 13 ft high on 2 sides, 9 ft high on

2 sides & foundations are up on 4 sides—

Partition walls— on radii 3, 6, & 9 (the entrance angle

being 0 or 12) finished.

Inner Palisade— complete from 3 to 9—

Well— (22 ft diameter & 2 ft deep) finished except

parapet & countersloping annular pavement

round it—

All work— in the semidodeagon 9, 12, 3 (i.e. on

the entrance side) is suspended pending

the Central Jail Committee's recommendation

and govt orders thereon—

The other half— containing 96 cells each giving space

for 4 convicts is ready for the reception

of the prisoners now on their way up from

Landdappa, Vellore & Jeyntoor.

W. H. P. Capt. R. E.
Superintendent

13

Work performed in this month Work performed up to this month

[illegible]

Quantity	Rate	Amount	Quantity	Rate	Amount
----------	------	--------	----------	------	--------

Remarks

Roughskoteu in Chiname Grds 1193 $\frac{21}{27}$ 3-4-1481 54

Terracing with brick on edge Revised Sept 220⁸⁰/₁₀₀ 22 .. 48579 8

Whitewashing in Chumans	220 ¹⁰⁰ / ₁₀₀	22	485	70
	261 ²⁴ / ₁₀₀	3	48	158

Flooring with brick on edge ~~vic vu~~ 192 7 40 1392 "

Excavating foundations and filling the basement . . . 16 1/2 "

Teak wood wrought and put up — Cts. 3537 $\frac{1}{2}$ 24. 7958 8.

Wood oil 3 Cans	\$95	292	1	292
-----------------	------	-----	---	-----

cut stones over the pillars heads	80	152	1 1/2	140
-----------------------------------	----	-----	-------	-----

Do.	Do.	Centre	Do.	Do.	Do.	84	18.	126
-----	-----	--------	-----	-----	-----	----	-----	-----

Contingencies	84	18	120
---------------	----	----	-----

Partition walls between the Centre pillars see p. 1934 42

Roughstone in China — CAS — 185-2 3 — 566 ..

Contingencies	185 27	3	2	568 10
				91 64

Roughstone in Chumaw _____ C482 405 3 1215

Excavating foundations and filling the basements	1500
--	------

Teak wood wrought and put up — Cfr 52 $\frac{1}{2}$ 24. 118 2.

Woot. Oil 3 conts. _____

Contingencies _____ 256 136

Rough stone in Chemaw. CSD-346-18 3 1040. "

Flat arch work in — do. —————	CU	152	3	28 8.
-------------------------------	----	-----	---	-------

Terracing with brick on edge per cu. yd. 21.82 18 " 388 4"

Flooring with	do	do	80	10-25	"	132	5.
---------------	----	----	----	-------	---	-----	----

Stone Columns	2	12	12	150
---------------	---	----	----	-----

Second Column	Do.	12	12 8.	120 "
Corridor work in chumbe	at	same	.	31 14"

~~House work in chambers~~ ~~Gr.~~ 127 $\frac{1}{2}$ " 2. 31 12

Wooden stairs case complete _____ 180 ..
Excavating & _____ 80 ..

Country wood batten doors with ~~hinges and~~ ^{handles}

pictures see complete 8 x 10 } Each 3 26.. 78..

Carried

forward.

2708107

1904915

Estimate

Items

Quantity Rate Amount

Brought forward

Country wood window shutters with frames and iron bars complete 5 x 2-6	Each	8	15	120
Teak wood wrought and put up	Cy	333 $\frac{1}{2}$	2 4	750 76
Cut stones over the pillars heads	Sq	12	1 8	15
Wood oil 3 Coats	Do	13	1	13
Reds paint 3 Do	Do	5 $\frac{1}{2}$	1	9

Upper story

Brick in Chumau	Cy	154 $\frac{18}{27}$	2 4	618 48
Flat arch work in Chumau	Cy	116 $\frac{1}{2}$	3	21 136
Cornice work in do	Do	127 $\frac{1}{2}$	4	31 14
Terracing with brick on edge see plan	Sq	21 $\frac{72}{100}$	22	477 135
Stone Columns	Do	12	12	144
Cut stones over the pillars heads	Sq	12	1 4	75
Teak wood wrought and put up	Cy	333 $\frac{1}{2}$	2 4	750 76
Country wood battens doors with frames & iron fixtures see complete 8 x 4	Each	3	26	78
Do do windows do 5 x 2-6	Do	8	18	144
Wood oil 3 Coats	Do	8	1	8
Paints 3 Do	Do	7	1 12	12 4
Contingencies				539 136

2 Workshops with Grass roof

Rough stone in Chumau	Cy	713 $\frac{13}{27}$	3	244 16
Roofing with country wood piers, nails, flat and pautils and Chumau boards	Sq	130 $\frac{32}{100}$	12	156 12
Flooring with brick on edge see plan	Do	86 $\frac{29}{100}$	7 4	628 128
Excavating foundations and filling the basements				120
Cut stones over the pillars heads	Sq	38	1 4	47 8
Wooden trees complete	Do	38	35	1330
Teak wood wrought and put up	Cy	1706 $\frac{11}{12}$	2 4	3840 1
Contingencies				950 76

5 Radial Block of Cells

Rough stone in Chumau	Cy	1117 $\frac{4}{27}$	3	3352 93
Arch work in do over the doors	Cy	187 $\frac{1}{2}$	3	35 26
Arched roof with brick in Chumau	Do	65812 $\frac{1}{2}$	4	16453 2
Entrings				240
Cornice work in Chumau	Cy	2512 $\frac{1}{2}$	4	628 2

Carried forward

Work performed in this month

Work performed up to this month

Quantity	Rate	Amount	Quantity	Rate	Amount
2708	107	19049 15			
			8	15	120
64 $\frac{10}{12}$	2 4	145 15 6	409 $\frac{10}{12}$	2 4	922 2
			12	1 6 4	16 12 6
					7 15 1
					7 6 10
			91 14 8	118	4 21 187 11 5
				110	3 2 8
			18 14	135	2 9 22 14
22	9 2 6	201 7 2	22	10 7	220 12 8
			12	11 15 9	143 13 6
			12	15 9	11 12 6
64 $\frac{10}{12}$	2 4	146 1	409 $\frac{10}{12}$	2 4	922 3 6
				1 26	26
			6	15	90
					5 3
					9 14 10
			39 11 6		384 6 11
			27 1	744	2 9 1948 14 3
			2 4 6		12 2 4 2
15	3 14 1	58 3 9	15	13 6 10	201 6 5
					128 11 9
			38	15 1	35 13 8
16	35	560	38	35	1330
582 $\frac{10}{12}$	2 4	1311 6 9	582 $\frac{10}{12}$	2 4	1311 6 9
					504 12 9
			204 15 8		
			921	2 9 502	2 11 9 259708 8
				127	11 8 7 3
			99 6 3	41730	26 6428 8 1
			123 5 4		1228 3 7
				1821	37 413 1 2
			6660 5 10		62082 5 4

Remarks

Estimate.

Work performed in the month
Work performed up to this month

Remarks

Items	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount
Brought forward				15	34	510	15	18.25	273.75
Terracing with brick on edge see spec	25	100	2500	232	114	26448	232	11.36	2636.11
Putting Jelly 2 Courses of flat tiles and plastering 3 Coats Chumam over the arching	386	77	29802			2810	1032	42	2687
Whitewashing in Chumam	1720	3	5160			230	10.86	2497.80	
Flooring with brick on edge see spec	337	57	19209			475		821.48	
Excavating foundations and filling the basement			600			250	2.4	562.80	
Teak wood wrought and put up	1	250	250	12	60	720	258	60	15480
Iron doors with wooden frames & cushions and barred complete 10. 10 x 3.6 as per plan	320	60	19200					25158	
Wood Oil 3 Coats to the joints			25	180	6.5	1170	180	3.57	642.60
Red Colour 3 Coats	300	2.6	780	120	1.48	177.60	120	1.48	177.60
Put locks	360	8	2880			7856		5370.90	
Contingencies			8136.129						
Solitary Cells for Women									
Rough stone in Chumam	1513	3	4539			7119	1163	29	2979.125
Flat arch work in	410	3	1230			206		7	714.3
Terracing with brick on edge see spec	76	82	6232						179
Flooring with brick on edge see spec	546	12	6552						136.137
Excavating foundations and filling the basement			140						143.44
Teak wood wrought and put up	776	2.4	1862.4	246	2.4	590.4	701	6.2	4346.2
Iron doors with wooden frames see complete 6.6 x 3.6 each	40	35	1400	18	35	630	20	35	700
Wood Oil 3 Coats to the joints			60						40.33
Red Colour 3 Coats			40						32.22
Contingencies			1016.310			141.26			621.47
Sailors Quarters									
Wood Oil 3 Coats to the beams & joints see			20						14.148
Red paint 3 Coats to the doors & windows			35						24.93
Out Offices for Sailors									
Country wood battens windows with frames see complete 2.6 x 3.3	3	6	18				1	6	6
Painting			6						5.11
Hospital and stores see									
Batten doors with frames and iron fixtures see complete 7 x 3	24	17	408			24	17		408
Carried forward						9453.80			97442.67

Estimate

Work performed in the month
Work performed up to the month

Remarks

Items

Quantity Rate Amount

Quantity Rate Amount

Quantity Rate Amount

Batten doors with frames and iron fixtures Brought forward

Do complete 6x3 9 15 135

Wood oil 3 Coats, Red paints Coats 96

Enclosure walls

Rough stone in Chumam 1854 1/8 3 255 151

Whitewashing in 1364 1/2 3 255 136

Broken bottle in 200

Red paints 200

Excavating foundations & filling the basement 280

Contingencies 693 46

Scaffolding 1100

Basement floor

Broken bottle in Chumam 200

Contingencies 5

Inner partition wall

Rough stone in Chumam 2529 2/3 3 7589 12

Excavating foundations and filling the basement 100

Contingencies 778 108

Front Gate and wooden railings

Wooden railings complete 1532 2 8 3820

Masonry work 560

Painting 150

Contingencies 540 8

Well

Earth work 2287 14 190 94

Do 620 16 582

Do 2118 1/8 2 5320

Do 2400 7 1050

Boiling water and sinking the well frame 442 10

Value of the well frame 483 65

Limestone in Chumam 40-5 29 11157 119

Do 40-5 22 611 901 71

Do 40-5 18 4724 29

Do 16-2 17 8 281 49

Do 24-3 17 8 421 151

Do 36-4 16 4 610 5

Carried forward

9453 11 97442 67

4 15 60

72 9

835 137 708 116 4572 2910 11791 26

120

454 90

46

103 9 163 116

1073 910

93 4

38 15

5

75 19 1411 1494 137 854 441 3635 55

1532

132 53

24 56

300 583 1655 41

883

100 15

127 58

57 52

2287 14 190 94

620 16 582

2118 1/8 2 5320

2400 7 1050

442 10

483 65

40-5 29 11157 118

40-5 22 69 901 18

40-5 18 10 727 140

16-2 17 9 274

24-3 17 46 416 97

28 17 15 478 8

11962 23 123566 152

Estimate			Work performed up to this month			Work performed up to this month			Remarks
Items	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	
Gilling in the outside of steering Cyl	6600	Brought forward				4962 23		12358 15 2	
Contingencies	"	"	42 8			7 11 7	6560	1	403 15 4
Clearing jungle	"	"	355 10 10						347 7 11
Terrace roof workshops	"	"				103 6 3			359 10 10
Iron pipes	"	"							13 11 3
<u>Cisterns</u>									
Rough stone in chumam	"	"				2 13 9			2 13 9
Brick in chumam	"	"				1 1			1 1
Plastering	"	"				4 7			4 7
Contingencies	"	"				9			9
Parapet wall on the Terrace roof Workshops	"	"							
Brick in chumam	"	"				16 4 4			16 4 4
Plastering	"	"				12			12
Whitewashing	"	"				1 2			1 2
Parapet wall on the Terrace of the Centre Ward upper story	"	"							
Brick in chumam	"	"				13 13 9			13 13 9
Plastering	"	"				8 7 6			8 7 6
<u>Radial Blocks</u>									
Iron pipes	"	"							31 7 7
<u>Cisterns</u>									
Rough stone in chumam	"	"							39 1 9
Brick in chumam	"	"							8 1
Plastering	"	"							1 13 9
Parapet wall on the Terrace of the Radial Block	"	"							
Brick in chumam	"	"							145 9
Plastering	"	"				67 8			22 2
Whitewashing	"	"							3
						12190 6 5		12499 13 8	
Unadjusted advances remaining at the end of August 1865								2250 10 11	
								Total Repairs 14752 8 7	

See Remark annexed.

Superintending Engineer's
Office 1st Division
Waltair
23rd September 1865

To the Secretary to Govt
Madras

W. H. S. Capt. I.C.B.
Superintending Engineer
1st Division

Sept 1868
E. Gregory, Detroit
No. 49 Greenb. Avenue

John D. Dyer
at New Britain
at New Britain

To the Secretary of State

Dr. J. C. Smith

and 25 ichthys-

Aug 29 - 2

no doubt

Progress Report
of Contract paid as
legislation by the
the words of
August 1865

Stark & George
1647 Bay 165

to the Judicial Department

282

Communicated
to the Judicial Department.

202087

2

2000

80357.352

With orders

no 3068-164 Dec 1865

Sept 11th 1871