

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No. 32

Press
~~Mis.~~

76. 77

Dated

9-1-1865

Not to be folded or roughly handled

1

*Proceedings of the Madras Government, Revenue Department,
9th January 1865.*

No. 76. Read the following Proceedings of the Madras Government in the Public Works Department:—

Communicating Report of Progress of Junction }
Canal between Negapatam and Teroopoondi } (Here enter 20th December 1864, No. 3,649.)
for November 1864.

No. 77. ORDER THEREON, 9th January 1865, No. 32.

Separate Revenue, No. 4.
<i>Sub.</i>

The Superintending Engineer of the 6th Division will be requested (through the Public Works Department) to state when the Canal will be completed, and made available for the conveyance of Salt from Vedarniem to Negapatam.

(True Extract.)

(Signed) C. G. MASTER,

Under Secretary to Government.

To the Public Works Department.
„ the Board of Revenue.

Exd. S. T. Augustin.

2

*Proceedings of the Madras Government, Public Works Department,
20th December 1864.*

No. 436.

Read the following :—

*Report of Progress of Junction Canal between Negapatam and Teroopoondy, for the month of November 1864, called for in Government Order No. 1,780,
of 20th June 1864, Department Public Works.*

Description of work.	Amount of Estimate.	By whom sanctioned, number and date of sanction.	Date of commencement of work.	Net expenditure up to the end of previous year.	Recoveries in this year of expenditure appertaining to previous year.	Number of Item in the Budget in the current year and amount authorized in it.	EXPENDITURE IN THIS YEAR.		RECOVERIES OF EXPENDITURE IN THIS YEAR.		Net expenditure in this year.	Bills submitted up to this month.	Balance of expenditure in this year remaining unaccounted for.
							In this month.	Up to this month.	In this month.	Up to this month.			
1	2	3	4	5	6	7	8	9	10	11	12	13	14
Junction Canal between Negapatam and Teroopoondy.	RS. 22,565	Government, Order No. 3,511, dated 30th Nov. 1863.	30th Jan. 1864.	RS. A. P. 6,193 13 3		RS. 150 8,065	RS. A. P. 58 0 0	RS. A. P. 5,978 8 4	...	...	RS. A. P. 5,978 8 4	...	RS. A. P. 5,978 8 4

REMARKS.—Work in the same state as at the end of last month. Payment only was made for work done previously.

TANJORE,
12th December 1864.

(True Copy.)

(Signed) H. ROBERTS,
Assistant Engineer, D. P. W.
(Signed) J. BEAN, Captain, R. E.,
Officiating Superintending Engineer, 6th Division.


3

*Proceedings of the Madras Government, Public Works Department,
20th December 1864.*

No. 437. ORDER THEREON, 20th December 1864, No. 3,649.

1. Communicated to the Revenue Department.
2. The report for *October* has not yet been received by Government.

(True Extract.)



Colonel, R. E.,
Secretary to Government.

To the Revenue Department.

„ Superintending Engineer, 6th Division.

Albany 1844-1855

21

Dec 1864 Sept 1865
of 1/2 mile from Albany 1865
No 3397.

Dr. of the Albany Co.
in the 18th Regt.

Oct 20 1864 Dec 1864
Reg 22 1864

No 3649.

Communications
Report of progress of
function actual re-
= tailed Negatation
and by 1864 for
No 4 1864.

Dr. of the Albany Co. in the
18th Regt. of 15 1864
No 4 1864

you passed.
9 Aug 1865

of the Albany Co. in the
18th Regt. of 15 1864
No 4 1864

1864

332
The Albany Co.

Engineer of the 6th Division will be
represented (through the 18th Regt)
in the 18th Regt, to be the 18th
Regt will be completed and
named accordingly for the company
of 18th Regt. 1864

1864-1865

1864-1865

William B. B. B.