

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 3331	Press ~~Mis.~~
103-104	
Dated 6-11-	1865.

Not to be folded or roughly handled

1

*Proceedings of the Madras Government, Public Works Department,
6th November 1865.*

No. 103.

Read the following :—

Of the five Radial Blocks of Cells—

Three are finished (on radii 4, 6, 8,)
One nearly finished.
One at Basement level.

} Entrance angle 0 or 12.

Of the six Workshops—

Three are finished.

Two are being roofed.

One has its walls up.

The two Ranges of Solitary and Women Cells—

Walls of one 9 feet high.

Do. of do. 5 feet do.

Central Warder.—Finished.

Enclosure Wall.—Six sides (out of twelve) raised to the full height, and two sides to 14 feet.
The buttresses are built up 13 feet high on six sides.

Partition Walls.—On radii 3, 6, and 9 (the entrance angle being 0 or 12) finished.

Inner palisade.—Complete from 3 to 9.

Well.—(22 feet diameter, 72 feet deep) finished, except parapet and countersloping annular pavement round it.

All work—In the semiduodecagon 9, 12, 3, (*i. e.* on the entrance side) is suspended pending the Central Jail Committee's recommendation and Government orders thereon.

The other half—Containing 96 cells each giving space for four convicts is ready for the reception of the prisoners now on their way up from Cuddapah, Nellore, and Guntoor.

(Signed) J. BEATTY, Captain, R. E.,
Offg. Superintending Engineer, 1st Division.

Proceedings of the Madras Government, Public

GODAVERY
Progress Report of the Central Jail at

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Four Workshops.</i>			
Rough stone in chunam Cubic yards.	1,493 $\frac{1}{2}$	3 0 0	4,481 5 4
Terracing with brick on edge, &c., &c. ... Square.	220 $\frac{8}{10}$	22 0 0	4,857 9 8
White-washing in chunam... .. " "	261 $\frac{1}{2}$	0 3 0	48 15 8
Flooring with brick on edge, &c., &c. ... " "	192	7 4 0	1,392 0 0
Excavating foundation and filling the basement ...			164 0 0
Teak-wood wrought and put up ... Cubic feet.	3,537 $\frac{1}{2}$	2 4 0	7,958 8 0
Wood oil three coats Square.	292	1 0 0	292 0 0
Cut stones over the pillars' heads ... No.	152	1 4 0	190 0 0
Do. do. centre do. " "	84	1 8 0	126 0 0
Contingencies			1,934 9 4
<i>Partition walls between the centre pillars, &c.</i>			
Rough stone in chunam... .. Cubic yards.	185 $\frac{2}{7}$	3 0 0	556 0 0
Contingencies			91 6 4
<i>Six Towers.</i>			
Rough stone in chunam Cubic yards.	405	3 0 0	1,215 0 0
Excavating foundations and filling the basement ...			15 0 0
Teak-wood wrought and put up... Cubic feet.	52 $\frac{1}{2}$	2 4 0	118 2 0
Wood oil three coats			6 0 0
Contingencies			256 13 6
<i>Centre Warder.</i>			
Rough stone in chunam... .. Cubic yards.	346 $\frac{1}{2}$	3 0 0	1,040 0 0
Flat arch work in do. Cubic feet.	152	0 3 0	28 8 0
Terracing with brick on edge, &c., &c... Square.	20 $\frac{8}{10}$	18 10 10	388 4 11
Flooring with do. do. " "	18 $\frac{2}{10}$	7 4 0	132 5 0
White-washing in chunam " "	48	0 3 0	9 0 0
Stone columns No.	12	12 8 0	150 0 0
Cornice work in chunam Cubic feet.	127 $\frac{1}{2}$	0 4 0	31 14 0
Wooden stair-case, complete			180 0 0
Excavating foundations and filling the basement ...			80 0 0
Country-wood batten doors with frames and iron fixtures, &c., complete, 8 x 4 each.	3	26 0 0	78 0 0
Do. do. window shutters with frames and iron bars, &c., complete, 5 x 2-6	-8	15 0 0	120 0 0
Teak-wood wrought and put up ... Cubic feet.	333 $\frac{1}{2}$	2 4 0	750 7 6
Cut stones over the pillars' heads ... No.	12	1 8 0	18 0 0
Wood oil three coats Square.	13	1 0 0	13 0 0
Red paint three do. " "	5 $\frac{1}{2}$	1 12 0	9 10 0
<i>Upper Story.</i>			
Brick in chunam Cubic yards.	154 $\frac{1}{2}$	4 0 0	618 10 8
Flat arch work in chunam Cubic feet.	116 $\frac{1}{2}$	0 3 0	21 13 6
Cornice work in do. " "	127 $\frac{1}{2}$	0 4 0	31 14 0
Terracing with brick on edge, &c., &c. ... Square.	21 $\frac{1}{10}$	22 0 0	477 13 5
White-washing " "	71	0 3 0	13 5 0
Stone columns... .. No.	12	12 0 0	144 0 0
Cut stones over the pillars' heads ... " "	12	1 4 0	15 0 0
Teak-wood wrought and put up ... Cubic feet.	333 $\frac{1}{2}$	2 4 0	750 7 6
Country-wood batten doors with frames, and iron fixtures, &c., complete, 8 x 4 each.	3	26 0 0	78 0 0
Do. do. windows, do. 5 x 2-6 " "	8	18 0 0	144 0 0
Wood oil three coats Square.	8	1 0 0	8 0 0
Paint three do. " "	7	1 12 0	12 4 0
Contingencies			539 13 6

Works Department, 6th November 1865.

DISTRICT.

Rajahmundry for the month of September 1865.

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
.....		20 0 0	1,592	2 11 6	4,330 5 9
.....		10 14 3	100	19 14 4	1,989 6 9
.....		0 10 0	130	0 3 6	23 6 3
.....			102	6 4 8	641 11 0
.....					179 2 4
140	2 4 0	315 0 0	3,174 $\frac{2}{3}$	2 4 0	7,142 4 0
.....			146	1 6 1	201 11 7
.....			114	1 9 8	182 14 5
.....			63	1 7 4	91 14 11
.....		37 12 4			1,390 8 3
.....			182	2 11 7	495 10 3
.....					83 9 4
19	1 2 6	22 0 4	262	3 6 1	885 14 1
.....					17 5 7
.....			60 $\frac{1}{2}$	2 4 0	136 6 6
.....					3 1 3
.....		3 7 4			80 6 9
3	21 14 1	65 10 3	346	2 13 2	976 15 6
.....			152	0 1 2	11 3 0
20 $\frac{8}{10}$	2 1 7	43 12 8	20 $\frac{8}{10}$	12 5 10	257 7 7
.....			18	4 15 4	89 4 9
48	0 4 0	12 0 11	48	0 4 0	12 0 11
.....			12	12 13 11	154 7 7
.....		14 8 6	135	0 3 7	30 7 11
.....		26 0 1			50 12 8
.....					79 7 2
.....			3	26 0 0	78 0 0
.....			8	15 0 0	120 0 0
.....			409 $\frac{1}{2}$	2 4 0	922 2 0
.....			12	1 6 4	16 12 6
.....		6 13 0			14 12 1
.....		2 10 6			10 1 4
.....					
.....		4 9 6	139	3 11 3	514 10 2
.....			110	0 0 3	2 0 8
.....			135	0 2 9	22 14 0
.....		10 11 0	22	11 7 4	231 7 8
70	0 2 3	10 0 6	70	0 2 3	10 0 6
.....			12	11 15 9	143 13 6
.....			12	0 15 9	11 12 6
.....			409 $\frac{1}{2}$	2 4 0	922 3 6
.....			1	26 0 0	26 0 0
.....			6	15 0 0	90 0 0
.....					5 3 0
.....					9 14 10
.....		2 2 6			386 9 5

Proceedings of the Madras Government, Public

Progress Report of

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Two Workshops with truss roof.</i>			
Rough stone in chunam ... Cubic yards.	713 $\frac{1}{2}$	3 0 0	2,140 11 6
Roofing with country-wood, reepers, nails, flat and pan-tiles and chunam borders ... Square.	130 $\frac{3}{4}$	12 0 0	1,563 13 4
Flooring with brick on edge, &c., &c. ... "	86 $\frac{1}{2}$	7 4 0	628 12 8
Excavating foundations and filling the basement ... "			120 0 0
Cut stones over the pillars' heads ... No.	38	1 4 0	47 8 0
Wooden truss, complete ... "	38	35 0 0	1,330 0 0
Teak-wood wrought and put up ... Cubic feet.	1,706 $\frac{1}{2}$	2 4 0	3,840 11 0
Contingencies ... "			968 7 6
<i>Five Radial Block of Cells.</i>			
Rough stone in chunam ... Cubic yards.	11,117 $\frac{1}{2}$	3 0 0	33,352 9 3
Arch work in chunam over the doors ... Cubic feet.	187 $\frac{1}{2}$	0 3 0	35 2 6
Arched roof with brick in chunam ... "	65,812 $\frac{1}{2}$	0 4 0	16,453 2 0
Centrings ... "			2,400 0 0
Cornice work in chunam ... Cubic feet.	2,512 $\frac{1}{2}$	0 4 0	628 2 0
Terracing with brick on edge, &c., &c. ... Square.	25 $\frac{1}{2}$	22 0 0	560 15 10
Putting jelly, two courses of flat tiles, and plastering three coats chunam over the arched roof ... Square.	386 $\frac{1}{2}$	10 15 3	4,236 5 8
White-washing in chunam ... "	1,720	0 3 0	322 8 0
Flooring with brick on edge, &c., &c. ... "	307 $\frac{1}{2}$	7 4 0	2,227 6 0
Excavating foundations and filling the basement ... "			600 0 0
Teak-wood joists (40) ... Cubic feet.	250	2 4 0	562 8 0
Iron doors with wooden frames, venetianed and barred, complete, 10-10 X 3-6 as per plan, &c. ... each.	320	60 0 0	19,200 0 0
Wood oil three coats to the joists ... "			25 0 0
Lead color three coats to the weather boards, &c. Square.	300	2 6 0	712 8 0
Pad-locks ... No.	360	8 0 0	2,880 0 0
Contingencies ... "			8,136 12 9
<i>Solitary Cells for Women.</i>			
Rough stone in chunam ... Cubic yards.	1,613 $\frac{1}{2}$	3 0 0	4,541 5 4
Flat arch work in do. ... Cubic feet.	410 $\frac{1}{2}$	0 3 0	77 5 6
Terracing with brick on edge, &c., &c. ... Square.	76 $\frac{1}{2}$	22 0 0	1,689 9 6
Flooring with brick on edge, &c., &c. ... "	54 $\frac{1}{2}$	7 4 0	392 5 10
Excavating foundations and filling the basement ... "			140 0 0
Teak-wood wrought and put up ... Cubic feet.	776 $\frac{1}{2}$	2 4 0	1,746 10 0
Iron doors with wooden frames, &c., complete, 6-6 X 3-6 ... each.	40	35 0 0	1,400 0 0
Wood oil three coats to the joists ... "			60 0 0
Lead color three coats ... "			40 0 0
Contingencies ... "			1,016 3 10
<i>Jailers' quarters.</i>			
Wood oil three coats to the beams and joists, &c. ... "			20 0 0
Red paint three coats to the doors and windows ... "			35 0 0
<i>Out-offices for Jailers.</i>			
Country-wood batten windows, with frames, &c., complete, 2-6 X 3-3 ... each.	3	6 0 0	18 0 0
Painting ... "			6 0 0
<i>Hospital and Stores, &c.</i>			
Batten doors with frames, and iron fixtures, &c., complete, 7 X 3 ... each.	24	17 0 0	408 0 0
Do. do. 6 X 3 ... "	9	15 0 0	135 0 0
Wood oil three coats, red paint three coats ... "			96 0 0

Works Department, 6th November 1865.

the Central Jail, &c.—(Continued.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
.....		99 6 0	744	2 12 0	2,048 4 3
64	0 10 8	42 12 8	64	2 9 3	165 0 10
30	2 6 8	72 9 7	45	6 1 5	274 0 0
.....					128 11 9
.....			38	0 15 1	35 13 8
.....			38	35 0 0	1,330 0 0
6142 $\frac{1}{2}$	2 4 0	1,381 15 6	1,197 $\frac{1}{2}$	2 4 0	2,693 6 3
.....		141 13 0			646 9 9
.....		1 9 0	9,502	2 11 9	25,972 1 8
.....			127	0 1 1	8 7 3
.....		44 0 0	41,730	0 2 5	6,472 8 1
.....		65 8 0			1,293 11 7
.....			1,821	0 3 7	413 1 2
.....		9 4 0	15	18 12 3	281 8 2
.....		26 15 4	232	11 5 4	2,629 13 5
.....			1,032	0 4 2	268 7 0
16			246	9 13 7	2,422 11 1
.....					821 14 8
.....			250	2 4 0	562 8 0
37	60 0 0	2,220 0 0	295	60 0 0	17,700 0 0
.....					25 15 8
.....		13 8 0	180	3 6 9	616 6 1
86	2 12 9	240 6 6	206	2 4 6	470 6 6
.....		227 4 6			5,597 14 4
.....		233 11 5	1,163	2 12 2	3,213 7 10
.....			206	0 0 7	7 14 3
.....					1 7 9
.....					136 13 7
.....					143 4 4
58 $\frac{1}{2}$	2 4 0	130 14 0	759 $\frac{1}{2}$	2 4 0	1,709 5 6
.....			20	35 0 0	700 0 0
.....					40 3 3
.....					32 2 2
.....		13 1 6			634 6 1
.....					14 14 8
.....					24 9 3
.....			1	6 0 0	6 0 0
.....					5 0 11
.....			24	17 0 0	408 0 0
.....			4	15 0 0	60 0 0
.....					72 0 9

Proceedings of the Madras Government, Public

Progress Report of

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Enclosure walls.</i>			
		RS. A. P.	RS. A. P.
Rough stone in chunam Cubic yards.	6,854 $\frac{1}{2}$	3 0 0	20,562 15 1
White-washing in do. Square.	1,364 $\frac{1}{2}$	0 3 0	255 13 6
Broken bottle in do. "			
Red paint to iron railing "			200 0 0
Excavating foundations and filling the basement			280 0 0
Contingencies			693 4 6
Scaffoldings			1,100 0 0
<i>Banquite, &c.</i>			
Broken bottle in chunam Square.			
Contingencies			
<i>Inner Partition wall.</i>			
Rough stone in chunam Cubic yards	2,529 $\frac{2}{3}$	3 0 0	7,589 12 0
White-washing in do. "	427	0 3 0	80 1 0
Excavating foundations and filling the basement			100 0 0
Broken bottle in chunam			
Contingencies			778 10 8
<i>Front gate and wooden railings.</i>			
Wooden railings, complete R. feet.	1,532	2 8 0	3,830 0 0
Masonry work... ..			560 0 0
Painting			150 0 0
Contingencies			510 8 0
<i>Well.</i>			
Earthwork Cubic yards.	2,287	0 1 4	190 9 4
Do. "	620	0 1 6	58 2 0
Do. "	2,118 $\frac{1}{2}$	0 2 5	320 0 0
Do. "	2,400	0 7 0	1,050 0 0
Baling water and sinking the well frame			442 10 0
Value of the well frame			483 6 5
Cut stone in chunam... .. Cubic yards.	40-5	29 0 11	1,167 10 9
Do. "	40-5	22 6 11	901 7 1
Do. "	40-5	18 0 4	724 2 9
Do. "	16-2	17 8 0	281 4 9
Do. "	24-3	17 8 0	421 15 1
Do. "	36-4 $\frac{1}{2}$	16 14 0	610 5 0
Filling in the outside of steening	6,600	0 1 0	412 8 0
Contingencies			355 14 10
Clearing jungle			
<i>Workshops.</i>			
Iron pipes... ..			
<i>Cisterns.</i>			
Rough stone in chunam			
Brick in do.			
Plastering			
Contingencies			
<i>Parapet wall on the top of the Workshops.</i>			
Brick in chunam			
Plastering			
White-washing			
<i>Parapet wall on the top of the centre Warder upper story.</i>			
Iron pipes			

Works Department, 6th November 1865.

the Central Jail, &c.—(Continued.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
454	2 5 6	1,064 14 7	4,966	2 9 5	12,856 1 1
.....					120 0 0
.....					454 9 10
.....					46 0 0
.....		7 11 2			171 6 8
.....					1,073 9 10
.....		52 7 4			145 11 4
.....					38 15 0
.....					5 0 0
.....		32 2 7	854	4 4 9	3,667 8 0
10	0 5 3	3 4 7	10	0 5 3	3 4 7
.....					15 3 2
22	1 4 8	28 7 6	22	1 4 8	28 7 6
.....		18 0 9			151 0 0
.....		97 14 4	300	5 13 6	1,753 3 3
.....		4 14 6			13 6 9
.....		6 14 10			100 15 0
.....					134 4 6
.....			2,287	0 1 4	190 9 4
.....			620	0 1 6	58 2 0
.....			2,118 $\frac{1}{2}$	0 2 5	320 0 0
.....			2,400	0 7 0	1,050 0 0
.....					462 10 0
.....					483 6 5
.....			40-5	29 0 11	1,167 11 8
.....			40-5	22 6 9	901 1 8
.....			40-5	18 1 10	727 14 10
.....			16-2	17 0 9	274 0 0
.....			24-3	17 4 6	416 9 7
.....			28-0	17 1 5	478 8 0
.....		1 8 6	6,560	0 1 0	405 7 10
.....		59 6 9			347 7 11
.....					419 1 7
.....					13 11 3
.....					2 13 9
.....					1 1 0
.....					4 7 0
.....					0 9 0
.....					16 4 4
.....					0 12 0
.....					1 2 0
12	3 10 9	44 1 5	12	3 10 9	44 1 5

Proceedings of the Madras Government, Public

Progress Report of

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Radial Blocks.</i>			
Iron pipes		RS. A. P.	RS. A. P.
<i>Cisterns.</i>			
Rough stone in chunam			
Brick in chunam			
Plastering			
<i>Parapet wall on the top of the Radial Blocks.</i>			
Brick in chunam			
Plastering			
White-washing			
Bamboo tatties	No.		
Total			
Unadjusted advances remaining at the end of Sept. 1865...			
Total...			

WALTAIR,
24th October 1865.

To the Secretary to Government, Public Works Department, Madras.

Works Department, 6th October 1865.

the Central Jail, &c.—(Concluded.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
.....					31 7 7
.....					39 1 9
.....					8 1 0
.....					1 13 9
.....					145 0 9
.....					22 2 0
.....					3 0 0
96	0 9 7	57 7 9	96	0 9 7	57 7 9
.....		7,052 11 3			1,32,044 8 11
.....					20,234 7 4
.....					1,52,279 0 3

(Signed) J. BEATTY Captain, R. E.,
Officiating Superintending Engineer, 1st Division.

Proceedings of the Madras Government, Public Works Department,
6th November 1865.

No. 104.

ORDER THEREON, 6th November 1865, No. 3,331.

CIVIL WORKS, No. 19.

Communicated to the Judicial Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government

To the Judicial Department.

Exd. T. O'Connor.

Of the five Radial Blocks of Cells
Three are finished (on radii 4-6-8)

One nearly finished,
one at Basement level.

Of the six workshops
Three are finished.

Two are being roofed.

One has its walls up.

The two Ranges of Solitary & Women cells

Walls of one 9 ft high

— " — of — " — 5 ft — " —

Central passage finished.

Enclosure Wall six sides (out of twelve)

raised to the full height &

2 sides to 14 feet. The butresses

are built up 13 ft high on 6 sides.

Partition Walls on radii 3-6 & 9 (the entrance

angle being 0 or 12) finished.

Inner Palisade complete from 3 to 9.

Well (22 ft Diameter 72 ft Deep) finished

except parapet & counter sloping
circular pavement round it.

All work in the semicircular zone 9-12-3 (i.e.

on the entrance side) is suspended

pending the Central Jail Committee's

recommendations & Govt orders thereon.

The other half, containing 36 cells each giving

space for 4 convicts is ready

for the reception of the prisoners

now on their way up from Cuddappa

Bellore & Quitor.

J. Beattie Capt R.E.

Offg. Capt. Ingo p.d. D.

entrance angle
0 or 12

Progress Report of Central Jail at Rajahmundry

Estimate

for the month of September 1865.

Items

Quantity Rate Amount

4 Workshops

Rough stone in chunam	Cyds	1493 ²¹ / ₂₇	3	4481 54
Terraing with brick on edge 8" x 4" x 2"	Sq	220 ⁸⁰ / ₁₀₀	22	4857 98
Whitewashing in chunam	sq	261 ²⁴ / ₁₀₀	5	48 15 8
Flooring with brick on edge 8" x 4" x 2"	sq	192	7	4 1392
Excavating foundation and filling the base	ment	"	"	164
Teak wood wrought and put up	cft	353 ^{1 1/2} / ₁₂	2	4 79388
Wood oil 3 Coats	Sq	292	1	292
Cut stones over the Pillars heads	sq	152	1	4 190
Contingencies		84	1	8 126
Partitions walls between the central mass				1936 94

6 Towers

Rough stone in chunam	Cyds	185 ⁹ / ₂₇	3	536
Contingencies		"	"	91 64
Excavating foundations & filling the basement		"	"	15
Teak wood wrought & put up	cft	52 ⁶ / ₁₂	2	4 118 2
Wood oil 3 coats		"	"	6
Contingencies		"	"	256 136

Central wall

Rough stone in chunam	Cyds	346 ⁸⁰ / ₁₂	3	1040
Flat archwork in D	cft	152	3	28 8
Terraing with brick on edge 8" x 4" x 2"	Sq	20 ⁸² / ₁₀₀	18	10 388 4 11
Flooring with D	D	18 ²⁵ / ₁₀₀	7	4 132 5
Stone Columns	Sq	48 ¹⁰⁰ / ₁₂	12	8 150
Cornice work in chunam	cft	127 ^{1/2} / ₁₂	4	31 16
Wooden stair case complete		"	"	180
Excavating foundations and filling the basement		"	"	80
Country wood battens doors with frames & iron fixtures &c complete 5x6	Each	3	26	78
Dormer windows shutters with D & iron bars &c complete 5x2-6	D	8	15	120

Work performed in the month

Work performed up to this month

Rate Amount Quantity Rate Amount

Remarks

Rate	Amount	Quantity	Rate	Amount
20	1592	2	116	4330 59
10 1/3	100	19	144	1989 69
10	130	36	28	83
10 2	102	6	48	641 11
				779 24
2 1/2	315	2	4	7142 4
	146	1	61	201 117
	116	1	98	182 145
	68	1	76	98 1411
	37 1/2			1390 83
	182	2	117	495 103
				83 94
1 2/3	22	3	61	885 141
				17 57
10 7/12	102	2	4	136 66
				2 13
3 7/4				80 69
2 1/2	15 103	2	132	976 156
	152		12	11 3
2 1/2	43 128	20	510	257 77
	18	4	154	89 49
12	11	48	4	12 11
	12	12	1311	154 77
	14 86		57	30 711
	26			50 128
				79 72
		3	26	78
		8	15	120

Estimate

Items	Quantity	Rate	Amount
Teakwood wrought and put up --- Cft.	333 $\frac{1}{2}$	2 4	750 76
Cut stones over the Pillars heads --- M.	12	1 8	18
Wood Oil 3 coats --- Sqr.	13	1	13
Red paint 3 - do --- do	5 $\frac{1}{2}$	1 12	9 10

Upper story

Brick in Chumam --- Cg.	154 $\frac{18}{27}$	4	618 108
Flat arch work in Chumam --- Cft.	116 $\frac{1}{2}$	3	21 136
Cornices work in Chumam --- do	127 $\frac{1}{2}$	4	31 14
Termining with brick on edge 8 in 4 in --- Sqr.	21 $\frac{72}{100}$	22	477 135
Whitemashing --- do	71	3	13 5
Stone Columns --- M.	12	12	144
Cut stones over the pillars heads --- do	12	1 4	15
Teakwood wrought & put up --- Cft.	333 $\frac{1}{2}$	2 4	750 76
Country wood, hatten doors with frames & Iron fixtures & Complete 8x4 --- Each	3	26	78
do do Windows 5x2.6 do	8	18	144
Wood Oil 3 coats --- Sqr.	8	1	8
Paint 3 coats --- do	7	1 12	12 4
Contingencies ---			539 136

2 Work shops with trap roof.

Rough stone in Chumam --- Cg.	713 $\frac{134}{27}$	3	2140 116
Roofing with Country wood reapers, rails flat & pan tiles and Chumam boards --- Sqr.	130 $\frac{32}{100}$	12	156 136
Flooring with brick on edge 8 in 8 in --- do	81 $\frac{73}{100}$	7 6	628 128
Excavating foundations & filling the basement ---			120
Cut stones over the pillars heads --- M.	38	1 4	47 8
Wooden traps complete ---	38	35	1330
Teakwood wrought & put up --- Cft.	1706 $\frac{118}{12}$	2 4	3840 11
Contingencies ---			968 76

5 Radial Block of Cells.

Rough stone in Chumam --- Cg.	1117 $\frac{14}{27}$	3	3352 90
Archwork in - do - over the doors --- Cft.	187 $\frac{1}{2}$	3	35 26
Arched roof with brick in Chumam --- do	658 $\frac{1}{2}$	4	16453 2
Centrings ---			2400
Cornice work in Chumam --- Cft.	2572 $\frac{1}{2}$	4	1282

Work performed in this month.

Work performed up to this month.

Remarks

Quantity	Rate	Amount	Quantity	Rate	Amount
			409 $\frac{104}{12}$	2 4	922 2
			12	1 64	16 126
			6 13		14 121
			2 106		10 14
			4 96	139	311 3
			110	3	2 8
			135	29	22 14
			10 11	22	11 74
			10 6	70	23 178
			12	1159	10 6
			12	159	143 136
			12	159	11 126
			409 $\frac{11}{12}$	2 4	922 36
			1	26	26
			6	15	90
					5 3
					9 1410
			2 26		386 95
			99 6	744	2 12
			64	2 12	2048 43
			64	2 93	165 10
			30	2 68	72 97
				45	6 15
					274
					128 119
				38	151
					35 138
				38	35
					1330
			616 $\frac{24}{12}$	2 4	1381 156
				1197 $\frac{1}{12}$	2 4
					2693 63
				161 13	
					646 99
			1 9	9502	2 11
					925972 18
				127	11
					8 73
				44	41730
					25 647281
				65 8	
					1293 117
				1821	37
					413 12

Estimate

Work performed in this month. Work performed up to this month.

Remarks

Items	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount
Terracing with brick on edge 8 1/2 in x 8 in - 1/2 in	25 ⁹⁰ / ₁₀₀	22	560 50	9	4	15	18	123	281 82
Putting 2 courses of flat tiles and plastering 3 coats chumam over the arched roof	150	386 ^{77 1/2} / ₁₀₀	10	153	423658	26	154	232	11 54 2629 35
Whitewashing in chumam	1720	3	322 8	1032	42	268 9			
Flooring with brick on edge 8 1/2 in x 8 in - 1/2 in	307 ⁵⁰ / ₁₀₀	7	4	2227 6	16	246	9	137	2422 11
Excavating foundations & filling the basement			600						821 14 8
Teakwood joists (40)	250	2	4	562 8	250	2	4	562 8	
Iron doors with wooden frames paneled & banded complete 10-10 x 5-6 as per plan & m	320	60	19200	37	60	2220	295	60	17700
Wood oil 3 coats to the joists			25						25 15 8
Lead colour 3 coats to the weather board & 1/2 in	300	2	6	712 8	13	8	180	3	6 9 616 61
Pad Locks	360	8	2880	86	2	129	240	66	206
Contingencies			8136 12 9			227	46		559 14 4
Solitary Cells for Women									
Rough stone in chumam	1613 ²¹ / ₂₇	3	4841 54	233	115	1163	2	122	3213 70
Flat archwork in D	410 ² / ₁₂	3	77 56	206				7	7 14 3
Terracing with brick on edge 8 1/2 in x 8 in - 1/2 in	76 ⁹⁰ / ₁₀₀	22	1689 96						1 79
Flooring with D - D - D	54 ¹² / ₁₀₀	7	4	392 510					136 13 7
Excavating foundations and filling the basement			140						143 4 4
Teakwood wrought & put up	776 ^{34 1/2} / ₁₂	2	4	1746 10	58 ^{1/2} / ₁₂	2	4	1709 56	
Iron doors with wooden frames complete 6-6 x 5-6	40	35	1400	20	35	700			
Wood Oil 3 coats to the Joists			60						40 33
Lead Color 3 D			40						32 22
Contingencies			1076 310			73	16		636 61
Sailors' Quarters									
Wood oil 3 coats to the beams & joists & m			20						14 14 8
Red paint 3 coats to the doors & windows			35						24 9 3
Ort Offices for Sailors									
Country wood battens windows with frames & m complete 2-6 x 3-3	3	6	18				1	6	6
Painting			6						5 11

1

Estimate

Items

Quantity Rate Amount Quantity

Work performed in this month

Work performed up to this month

Remarks

Hospital & Stores 8th

Batten doors with frames and cross
fistures 4th complete 7x3

Each 24 17 408

24 17 408

D^o — D^o — D^o 6x3 — D^o — D^o

9 15 135

4 15 60

Wood oil 3 coats, Red paint 3 coats

96

72 9

Enclosure Walls

Rough stone in Chumam

6854 17/18 3 20562 151 454

2 56 1064 47 4966 2 95 12856 11

Whitemashing in D^o

1364 1/2 3 255 136

120

Broken bottle in D^o

4

454 9 10

Red paint to iron railing

200

46

Excavating foundations and filling
the basement

280

7 112 171 68

Contingencies

69 346

1073 9 10

Scaffolding

1100

52 7 6 145 116

Baugite 4th

Broken bottle in Chumam

4

38 15

Contingencies

5

Inner partition wall

Rough stone in Chumam

2529 24 3 7589 12 8

32 27 854 4 49 566 8

Excavating foundations and filling
the basement

427 3 80 1 10

53 3 47 10 53 3 47

Broken bottle in Chumam

100

15 32

Contingencies

778 108 22

1 48 28 76 32 1 48 28 76

Front gate and wooden railings

Wooden railings complete

1532 2 8 3830

97 144 300 5156 1753 33

Masonry work

560

4 146 13 69

Painting

150

100 15

Contingencies

540 8

6 14 10 134 46

Well

Earth Work

2287 14 190 94

2287 14 190 94

D^o

620 16 582

620 16 582

D^o

2118 10/18 25 320

2118 10/18 25 320

D^o

2400 7 1050

2400 7 1050

Baling water and sinking the well
frame

442 10

442 10

Estimate

Items

Quantity Rate Amount

Value of the well frame			485 65
Cut stone in chumam	Cy 40-5	29	1167 109
Do Do	Do 40-5	22	611 901 71
Do Do	Do 40-5	18	4724 29
Do Do	Do 16-2	17	8 281 49
Do Do	Do 24-3	17	8 421 151
Filling in the outside of steering	Do 36-4 1/2	16	14 610 5
Contingencies	Do 6600	1	412 8
Clearing jungle			355 1410
Iron Pipes			
Cisterns			
Rough stone in chumam			
Brick in Do			
Plastering			
Contingencies			
Parapet wall on the top of the workshops			
Brick in chumam			
Plastering			
Whitemashing			
Parapet wall on the top of the Centre			
Ward upper story			
Iron pipes			12
Radial Blocks			
Iron pipes			
Cisterns			
Rough stone in chumam			
Brick in chumam			
Plastering			
Parapet wall on the top of the			
Radial Blocks			
Brick in chumam			
Plastering			
Whitemashing			
Bamboo taties			96

Sup. Supv. Office 12/10/11
Wallat 25 October 11/11

Emagjusted

Work performed in this month. Work performed up to this month

Rate Amount Quantity Rate Amount

					483 65
					40-5 29 11 1167 118
					40-5 22 69 901 18
					40-5 18 110 727 1410
					16-2 17 9 274
					24-3 17 46 416 97
					28-0 17 15 478 8
					+ 86 65-60 1 405 710
					347 711
					59 69 419 17
					13 113
					2 139
					1 1
					47
					9
					16 44
					12
					12
					3 109 44 15 12 3 109 44 15
					51 77
					39 19
					8 1
					1 139
					145 9
					22 2
					3
					97 57 79 96 97 57 79
					7052 113 13206 811

Amounts remaining at the end of Sept 11/11 2023 474
Total Repairs 152279 3

Remarks

Leaatt. Capt. R. B.
Off. Sup. Engineer 10/11/11

Ms. 3331-6
Nov 1865
H. C. C. C.

271 1886-2 State
 Hofmeyer, Michael
 1890: 1 Jan 1891
 born
 The City of New York
 1891

Dr. J. C. Hammond

Dec 24 " October 1865

26-10-1941

12/12

Proquest Report
of the Central Land
at Washington for
the month of
September, 1885—



Carl Weber

210.3331

Commenced to the

Judicial Selection

Sept 21 George
W. Adams 1865

20
The Medical Dept.

80.

Joseph M. Sawant

2