

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works

DEPARTMENT.

G.O. No. 3410	Press Mis.
262-263	
Dated 14-11-	18 65.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
14th November 1865.*

No. 262. Read the following letter from the Officiating Superintending Engineer, 1st Division, to the Secretary to Government, Department Public Works, dated Waltair, 28th October 1865, No. 1,494 :—

* Estimate...	...	...	...	RS. 75,000
Expenditure to 1st May	...	...	...	40,019
Do. from 1st May to 1st September...	...	...	...	10,015
Total...	...	...	...	50,034

† Rupees 15,000 sanctioned in G. O. No. 1,844 of 1st July.

1. I have the honor to report that the works of the Cocanada iron girder bridge* are now so far advanced, that the operation of setting up the piles may be commenced in about a month from this date.

2. Additional funds will, however, be needed for carrying on the work, as the allotment † provided for it is already nearly exhausted.

3. I therefore do myself the honor to request the sanction of Government to a further expenditure on this work, in the current year, to the extent of Rupees 10,000.

4. I beg also to suggest, as it is important the progress of the bridge should not now be interrupted for want of funds, that should Government not be able to sanction the amount required from savings in other Divisions, I have no doubt the Collector of the Godavery District would advance the required sum from Local Funds, reducing, if necessary, the allotments of the Local Fund works in progress, on the understanding that a recovery to that extent will be made to the Local Funds of his District from the Imperial Funds allotment of the work in question in next official year.

No. 263. ORDER THEREON, 14th November 1865, No. 3,410.

ACCOUNT, No. 28.

1. The Superintending Engineer of the 1st Division will be informed that the Reserve for Civil Works is exhausted.

2. The Government are unable to approve of the proposal contained in paragraph 4, but they will be prepared, on the Supcrintending Engineer's recommendation, to supplement the allotment for the Cocanada bridge by transfers from the existing *Imperial* grants for other works in the 1st Division.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer of the 1st Division.

Erd. S. T. Augustin.

however

324

N^o 1494. Superintending Engineer's
Office, 1st Divⁿ, Wallair,
28th October 1865.

From Captain J. Beatty R.E.
Offg. Supg. Engineer, 1st Divⁿ.

To
Colonel C. A. Orr R.E.
Secretary to Govt. D. P. W.

Madras.
Sir,

I have the honor to report
that the works of the Cocanada iron
girder bridge

* Estimate Rs. 75,000 are now so far

Expenditure to 1st May = 4,019 advanced that

Do from 1st May to 1st } the operation of
September } 10,015 setting up the piles

Total = 50,034 may be commenced

in about
a month from this date.

2. Additional funds will
however

however be needed for carrying on the work, as the allotment* provided for it is already nearly exhausted.

* Rs. 15,000,
sanctioned
in G.O. No. 1844
of 1st July.

3. Therefore do myself the honor to request the sanction of Government to a further expenditure on this work, in the current year, to the extent of Rs. 10,000.

4. I beg also to suggest, as it is important the progress of the bridge should not now be interrupted for want of funds, that should Government not be able to sanction the amount required from savings in other Divisions, I have no doubt the Collector of the Coolahery District would advance the required sum from Local Funds, reducing if necessary

52
necessary the allotments of the Local Fund works in progress on the understanding that a recovery to that extent will be made to the Local Funds of his District from the Imperial Funds allotment of the work in question in next official year.

I have the honor to be
Sir,
Your most Obedient Servant

L. Peattie - Capt. R.E.
Offg. Supg. Engineer, 1st Div.

W. H. A. 1844

[illegible]

✓ 29.3.05

Sept. 3. Monday -
 Bats 1283
 Bats 1293 October 1851
 Bats 14
 No 1494

Requesting leave -
 from to our addition -
 and expenditure of
 At 10000 in Coconino -
 the bridge, and
 suggesting a house;

070242.263

2, 80 May 1865-B. 184

With an order
dated 8/5/10 - 11/15/2002

~~2~~ 243,8110-11, 7 Nov. 1865.

1

242 3410-

1 The Superintending Engineer of the
2^d Division will be informed that the
Reserve for Civil Works is exhausted.
3 The Government are unable to
replenish one of the proposals contained in para
4 but they will be prepared, on the Survey:

ending inquiries recommendation to
supplement the allotment for the Cocoda
bridge by \$2000 from the existing
municipal grants for other works in the
1st Division.

Mr. J. H. Morrison
to the Superintending Engineer
of the Division

1
X¹⁹³ - From Ash Grove
11th Nov. 1865

From Shewing
11th Nov. 1865

