

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 3704

Press
~~Mis.~~

145-146

Dated 7-12-1865.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
7th December 1865.*

No. 145.

Read the following :—

Of the five Radial Blocks of Cells—

Four are finished on radii 2, 4, 6, and 8.

One at basement level.

Of the six Workshops—

Three are finished on radii 3, 5, and 7.

Two are being roofed.

One has its walls up.

The two Ranges of Solitary and Women Cells—

Walls of one 10 feet high.

Do. of one 5 feet do.

Centre Warder.—Finished.

Enclosure Wall.—Six sides (out of twelve) raised to the full height, and two sides to 14 feet:
The buttresses are built up 13 feet high on six sides.

Partition Walls.—On radii 3, 6, and 9 (the entrance angle being 0 or 12) finished.

Inner palisade.—Complete from 3 to 9.

Well.—(22 feet diameter, 72 feet deep) finished, except parapet and countersloping annular pavement round it.

All work in the semi-duodecagon 9, 12, and 3 (i. e. on the entrance side) is suspended,
pending the Central Jail Committee's recommendation and Government orders thereon.

The other half containing 96 cells, each giving space for four convicts is ready for the
reception of the prisoners now on their way up from Cuddapah, Nellore, and
Guntoor.

(Signed) J. BEATTY, Captain, R. E.,
Offg. Superintending Engineer, 1st Division.

Proceedings of the Madras Government, Public

Progress Report of the Central Jail at

Items.		ESTIMATE.						
		Quantity.	Rate.			Amount.		
Four Workshops.								
Rough stone in chunam ...	Cubic yards.	1,493 $\frac{3}{4}$	RS.	A.	P.	RS.	A.	P.
Terracing with brick on edge, &c., &c. ...	Squares.	220 $\frac{8}{10}$	3	0	0	4,481	5	4
White-washing in chunam...	"	261 $\frac{4}{10}$	22	0	0	4,857	9	8
Flooring with brick on edge, &c., &c. ...	"	192	0	3	0	48	15	8
Excavating foundations and filling the basement	"		7	4	0	1,392	0	0
Teak-wood wrought and put up	Cubic feet.	3,537 $\frac{1}{2}$				164	0	0
Wood oil three coats	Squares.	292	2	4	0	7,958	8	0
Cut stones over the pillars' heads	No.	152	1	0	0	292	0	0
Do. do. centre do.	"	84	1	4	0	190	0	0
Contingencies	"		1	8	0	126	0	0
Partition walls between the centre pillars.						1,934	9	4
Rough stone in chunam...	Cubic yards.	185 $\frac{2}{7}$	3	0	0	556	0	0
Contingencies	"					91	6	4
Six Towers.								
Rough stone in chunam	Cubic yards.	405	3	0	0	1,215	0	0
Excavating foundations and filling the basement	"					15	0	0
Teak-wood wrought and put up...	Cubic feet.	52 $\frac{1}{2}$	2	4	0	118	2	0
Wood oil three coats	Squares.					6	0	0
Contingencies	"					256	13	6
Centre Warder.								
Rough stone in chunam...	Cubic yards.	346 $\frac{1}{2}$	3	0	0	1,040	0	0
Arch work in do.	Cubic feet.	152	0	3	0	28	8	0
Terracing with brick on edge, &c., &c....	Squares.	20 $\frac{8}{10}$	18	10	10	388	4	11
Flooring with do. do.	"	18 $\frac{2}{10}$	7	4	0	132	5	0
White-washing in chunam	"	48	0	3	0	9	0	0
Stone columns	No.	12	12	8	0	150	0	0
Cornice work in chunam	Cubic feet.	127 $\frac{1}{2}$	0	4	0	31	14	0
Wooden stair-case, complete	"					180	0	0
Excavating foundations and filling the basement	"					80	0	0
Country-wood batten doors with frames and iron fixtures, &c., complete, 8 x 4	"							
Do. do. window shutters with frames and iron bars, &c., complete, ...	each.	3	26	0	0	78	0	0
Teak-wood wrought and put up	"	8	15	0	0	120	0	0
Cut stones over the pillars' heads	Cubic feet.	333 $\frac{1}{2}$	2	4	0	750	7	6
Wood oil three coats	No.	12	1	8	0	18	0	0
Red paint three do.	Squares.	13	1	0	0	13	0	0
	"	5 $\frac{1}{2}$	1	12	0	9	10	0
Upper Story.								
Brick work in chunam	Cubic yards.	154 $\frac{1}{2}$	4	0	0	618	10	8
Flat arch work in chunam	Cubic feet.	116 $\frac{1}{2}$	0	3	0	21	13	6
Cornice work in do.	"	127 $\frac{1}{2}$	0	4	0	31	14	0
Terracing with brick on edge, &c., &c. ...	Squares.	21 $\frac{1}{10}$	22	0	0	477	13	5
White-washing in chunam...	"	71	0	3	0	13	5	0
Stone columns...	No.	12	12	0	0	144	0	0
Cut stones over the pillars' heads...	"	12	1	4	0	15	0	0
Teak-wood wrought and put up	Cubic feet.	333 $\frac{1}{2}$	2	4	0	750	7	6
Country-wood batten doors with frames, and iron fixtures, &c., complete, 8 x 4	"							
Do. do. window shutters do.	each.	3	26	0	0	78	0	0
Wood oil three coats	"	8	18	0	0	144	0	0
Paint three do.	"	8	1	0	0	8	0	0
Contingencies	"	7	1	12	0	12	4	0
	"					539	13	6

Works Department, 7th December 1865.

Rajahmundry for the month of October 1865.

WORK PERFORMED IN THIS MONTH.				WORK PERFORMED UP TO THIS MONTH.					
Quantity.	Rate.			Amount.	Quantity.	Rate.			Amount.
	RS.	A.	P.	RS. A. P.		RS. A. P.	RS. A. P.		
.....				97 8 0	1,583 $\frac{1}{2}$	2 12 9	4,427 13 9		
.....				206 8 3	105	20 14 7	2,195 15 0		
.....					130 $\frac{6}{10}$	0 3 6	28 6 3		
.....					99 $\frac{2}{10}$	6 7 8	641 11 0		
.....							179 2 4		
95	2 4 0			213 12 0	3,269 $\frac{1}{2}$	2 4 0	7,356 0 0		
.....				45 5 1	146	1 11 1	247 0 8		
.....					114	1 9 8	182 14 5		
.....					63	1 7 4	91 14 11		
.....				26 0 10			1,416 9 1		
.....					185 $\frac{2}{7}$	2 10 10	495 10 3		
.....							83 9 4		
3 $\frac{2}{7}$	1 2 6			3 12 9	264 $\frac{2}{7}$	3 5 11	889 10 10		
.....							17 5 7		
.....					60 $\frac{1}{2}$	2 4 0	136 6 6		
.....							3 1 3		
.....				1 0 8			81 7 8		
.....									
.....				9 0 0	354 $\frac{1}{2}$	2 12 7	985 15 6		
.....				6 0 0	152	0 1 9	17 3 0		
.....				67 8 0	20 $\frac{8}{10}$	16 3 11	324 15 7		
.....				28 8 0	18 $\frac{2}{10}$	6 8 8	117 12 9		
.....					48	0 4 0	12 0 11		
.....					12	12 13 11	154 7 7		
.....					127 $\frac{1}{2}$	0 3 10	30 7 11		
.....				126 0 0			176 12 8		
.....							79 7 2		
.....					3	26 0 0	78 0 0		
.....					8	15 0 0	120 0 0		
.....					409 $\frac{1}{2}$	2 4 0	922 2 0		
.....					12	1 6 4	16 12 6		
.....					13	1 2 2	14 12 1		
.....					5 $\frac{1}{2}$	1 13 6	10 1 4		
.....									
.....				65 10 8	142 $\frac{1}{2}$	4 1 5	580 4 10		
.....				6 0 0	116 $\frac{1}{2}$	0 1 1	8 0 8		
.....					127 $\frac{1}{2}$	0 2 9	22 14 0		
.....				101 6 1	21 $\frac{1}{10}$	15 13 7	332 13 9		
.....					71	0 2 3	10 0 6		
.....					12	11 15 9	143 13 6		
.....					12	0 15 9	11 12 6		
.....					409 $\frac{1}{2}$	2 4 0	922 3 6		
.....					1	26 0 0	26 0 0		
.....					6	15 0 0	90 0 0		
.....					8	0 10 5	5 3 0		
.....				5 8 6	7	2 3 4	15 7 4		
.....				5 11 7			392 5 0		

Proceedings of the Madras Government Public

Progress Report of

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Two Workshops with truss roof.</i>			
Rough stone in chunam ... Cubic yards.	713 ¹ / ₂	3 0 0	2,140 11 6
Roofing with country-wood, reepers, nails, flat and pan-tiles and chunam borders...	130 ³ / ₄	12 0 0	1,563 13 4
White-washing in chunam ... Squares.	160	0 3 0	30 0 0
Flooring with brick on edge, &c., &c. ...	86 ¹ / ₂	7 4 0	628 12 8
Excavating foundations and filling the basement ...	...	...	120 0 0
Cut stones over the pillars' heads ... No.	38	1 4 0	47 8 0
Wooden trusses, complete ... each.	38	35 0 0	1,330 0 0
Teak-wood wrought and put up ... Cubic feet.	1,706 ¹ / ₂	2 4 0	3,810 11 0
Contingencies ...	...	...	968 7 6
<i>Five Radial Block of Cells.</i>			
Rough stone in chunam ... Cubic yards.	11,117 ¹ / ₂	3 0 0	33,552 9 3
Arch in chunam over four doors ... Cubic feet.	187 ¹ / ₂	0 3 0	35 2 6
Arched roof with brick in chunam ...	65,812 ¹ / ₂	0 4 0	16,453 2 0
Centrings ...	...	...	2,400 0 0
Cornice work in chunam ... Cubic feet.	2,512 ¹ / ₂	0 4 0	628 2 0
Terracing with brick on edge ... Squares.	25 ³ / ₄	22 0 0	560 15 10
Putting jelly, two courses of flat tiles, &c., ...	386 ¹ / ₂	10 15 3	4,236 5 8
White-washing in chunam ...	1,720	0 3 0	322 8 0
Flooring with brick on edge, &c., &c. ...	307 ¹ / ₂	7 4 0	2,229 6 0
Excavating foundations and filling the basement ...	...	...	600 0 0
Teak-wood joists (40) ... Cubic feet.	250	2 4 0	562 8 0
Iron doors with wooden frames, &c., &c. ... each.	320	60 0 0	19,200 0 0
Wood oil three coats to the joists ...	...	...	25 0 0
Lead color three coats to the weather boards, and iron doors ... Squares.	300	2 6 0	712 8 0
Pad-lock ... each.	360	8 0 0	2,880 0 0
Contingencies ...	...	...	8,136 12 9
<i>Solitary Cells for Women.</i>			
Rough stone in chunam ... Cubic yards	1,513 ¹ / ₂	3 0 0	4,541 5 4
Arch work in do. ... Cubic feet.	410 ³ / ₄	0 3 0	77 5 6
Terracing with brick on edge, &c., &c. ... Squares.	76 ¹ / ₂	22 0 0	1,680 9 6
Flooring with do. do. ...	51 ¹ / ₂	7 4 0	392 5 10
Excavating foundations and filling the basement...	...	...	140 0 0
Teak-wood wrought and put up ... Cubic feet.	776 ¹ / ₂	2 4 0	1,746 10 0
Iron doors with wooden frames, &c. ... each.	40	35 0 0	1,400 0 0
Wood oil three coats to the joists ...	...	...	60 0 0
Lead color three coats ...	...	...	40 0 0
Contingencies ...	...	...	1,016 3 10
<i>Jailers' quarters.</i>			
Wood oil three coats to the beams ...	...	...	20 0 0
Red paint three coats to the doors and windows...	...	...	35 0 0
<i>Out-offices for Jailers.</i>			
Country-wood batten windows, with frames, &c. ... each.	3	6 0 0	18 0 0
Painting ...	...	...	6 0 0
<i>Hospital and Stores.</i>			
Batten doors with frames, and iron fixtures, &c., complete, 7 x 3 ...	24	17 0 0	408 0 0
Do. do. do. 6 x 3 ...	9	15 0 0	135 0 0
Wood oil three coats, red paint three coats ...	...	...	96 0 0

Works Department, 7th December 1865.

the Central Jail, &c.—(Continued.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
.....		70 7 10	744 ¹ / ₂	2 13 7	2,118 12 1
.....		475 12 7	64 ¹ / ₂	10 0 2	640 13 5
80	0 1 9	8 11 2	80	0 1 9	8 11 2
23 ¹ / ₂	5 8 10	130 8 3	72 ¹ / ₂	5 9 10	404 8 3
.....					128 11 9
.....			38	0 15 1	35 13 8
.....			38	35 0 0	1,330 0 0
379 ¹ / ₂	2 4 0	854 11 6	1,577 ¹ / ₂	2 4 0	3,548 1 9
.....		117 11 0			764 4 9
.....		177 5 0	10,369 ¹ / ₂	2 8 4	26,149 6 8
.....		6 0 0	150	0 1 6	14 7 3
.....		61 6 5	46,575	0 2 3	6,533 14 6
.....		62 15 3			1,356 10 10
.....			2,010	-0 3 3	413 1 2
.....		15 0 0	24 ¹ / ₂	12 5 8	296 8 2
.....		61 13 10	306 ¹ / ₂	8 12 11	2,691 11 3
.....			1,032	0 4 2	268 7 0
.....			246	9 13 7	2,422 11 1
.....					821 14 8
.....			250	2 4 0	562 8 0
9	60 0 0	540 0 0	304	60 0 0	18,240 0 0
.....					25 15 8
.....		5 6 0	180	3 6 9	621 12 1
.....			206	2 4 6	470 6 6
.....		59 4 8			5,657 3 0
.....			1,036 ¹ / ₂	3 1 7	3,213 7 10
.....		6 0 0	206	0 1 1	13 14 3
.....					1 7 9
.....					136 13 7
.....					143 4 4
11 ¹ / ₂	2 4 0	25 5 0	770 ¹ / ₂	2 4 0	1,734 10 6
1	35 0 0	35 0 0	21	35 0 0	735 0 0
.....					40 3 3
.....					32 2 2
.....		6 0 7			640 6 8
.....					14 14 8
.....					24 9 3
.....			1	6 0 0	6 0 0
.....					5 0 11
.....			24	17 0 0	408 0 0
.....			4	15 0 0	60 0 0
.....					72 0 9

Proceedings of the Madras Government, Public

Progress Report of

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Enclosure walls.</i>			
Rough stone in chunam Cubic yards.	6,854 ¹¹ / ₈	3 0 0	20,562 15 1
Brick work in do. (Arches)	346 ² / ₇	5 1 0	1,753 2 0
White-washing in chunam Squares.	1,364 ¹ / ₂	0 3 0	255 13 6
Broken bottle in do.			
Wrought iron railing, &c., &c. lbs.	8,388 ³ / ₄	0 2 6	1,310 11 8
Red painting to iron railings			200 0 0
Excavating foundations and filling the basement			280 0 0
Contingencies			693 4 6
Scaffoldings and sundries			1,100 0 0
<i>Banquile wall.</i>			
Broken bottle in chunam Cubic yards.			
Contingencies			
<i>Inner Partition walls.</i>			
Rough stone in chunam Cubic yards	2,529 ² / ₇	3 0 0	7,589 12 0
White-washing in do. Squares.	427	0 3 0	80 1 0
Excavating foundations and filling the basement			100 0 0
Broken bottle in chunam			
Contingencies			778 10 8
<i>Front gate and wooden railings.</i>			
Wooden railings, complete Rg. feet	1,532	2 8 0	3,830 0 0
Masonry work			560 0 0
Painting			150 0 0
Contingencies			540 8 0
<i>Well.</i>			
Earthwork Cubic yards.	2,287	0 1 4	190 9 4
Do.	620	0 1 6	58 2 0
Do.	2,118 ¹ / ₂	0 2 5	320 0 0
Baling the water and sinking the well frame	2,400	0 7 0	1,050 0 0
Value of well frame			442 10 0
Cut stone in chunam Cubic yards.			483 6 5
Do.	40-5	29 0 11	1,167 10 9
Do.	40-5	22 6 11	901 7 1
Do.	40-5	18 0 4	724 2 9
Do.	16-2	17 8 0	281 4 9
Do.	24-3	17 8 0	421 15 1
Filling in the outside of steening Cubic yards.	36-4 ¹ / ₂	16 14 0	610 5 0
Contingencies	6,600	0 1 0	412 8 0
Clearing jungle			355 14 10
<i>Workshops.</i>			
Iron pipes			
<i>Cisterns.</i>			
Rough stone in chunam			
Brick in do.			
Plastering			
Sundries			
<i>Parapet wall on the top of the Workshops.</i>			
Brick in chunam			
Plastering			
White-washing			
<i>Centre Warder upper story.</i>			
Iron pipes			

Works Department, 7th December 1865.

the Central Jail, &c.—(Continued.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
217	3 11 4	804 13 3	5,407 ¹⁷ / ₂₇	2 8 4	13,660 14 4
38 ⁵ / ₂₇	3 12 4	143 4 8	38 ⁵ / ₂₇	3 12 4	143 4 8
.....					120 0 0
.....					454 9 10
.....		296 2 0			296 2 0
.....					46 0 0
.....		31 13 9			203 4 5
.....					1,073 9 10
.....		55 5 7			201 0 11
.....					38 15 0
.....					5 0 0
5	4 3 2	21 0 0	889 ⁶ / ₂₇	4 2 5	3,688 8 0
30 ⁶ / ₂₇	0 0 6	0 15 6	182 ¹ / ₂₇	0 0 4	4 4 1
.....		3 13 10			19 1 0
.....			R. feet 758	0 0 7	28 7 6
.....					151 0 0
.....		1,525 7 11	300	10 14 1	3,278 11 2
.....		113 11 8			127 2 5
.....		2 4 0			100 15 0
.....					136 8 6
.....			2,287	0 1 4	190 9 4
.....			620	0 1 6	58 2 0
.....			2,118 ¹ / ₂	0 2 5	320 0 0
.....			2,400	0 7 0	1,050 0 0
.....					462 10 0
.....					483 6 5
.....			40-5	29 0 11	1,167 11 8
.....			40-5	22 6 9	901 1 8
.....			40-5	18 1 10	727 14 10
.....			16-2	17 0 9	274 0 0
.....			24-3	17 4 6	416 9 7
.....			28-0	17 1 5	478 8 0
.....		15 1 1	6,811 ¹ / ₂	0 0 11	420 8 11
251 ¹ / ₂	0 0 11				347 7 11
.....		62 15 11			482 1 6
.....					13 11 3
.....					2 13 9
.....					1 1 0
.....					4 7 0
.....					0 9 0
.....			15 ¹ / ₂	1 1 4	16 4 4
.....					0 12 0
.....					1 2 0
.....		86 12 8			130 14 1

Proceedings of the Madras Government, Public

Progress Report of

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Radial Block.</i>			
Iron pipes		RS. A. P.	RS. A. P.
<i>Cisterns.</i>			
Rough stone in chunam			
Brick in chunam			
Plastering			
<i>Parapet wall on the top of the Radial Block.</i>			
Brick in chunam			
Plastering			
White-washing			
Bamboo tatties			
Total			
Unadjusted advances remaining at the end of Oct. 1865...			
Total...			

WALTAIR,
17th November 1865.

Works Department, 7th December 1865.

the Central Jail, &c.—(Concluded.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
.....					31 7 7
.....					39 1 9
.....					8 1 0
.....					1 13 9
.....		1 2 0	37	3 15 2	146 2 9
.....					22 2 0
.....					3 0 0
.....		14 14 0			72 5 9
.....		6,914 5 4			1,38,958 14 3
.....					15,724 4 2
.....					1,54,683 2 5

(Signed) J. BEATTY, Captain, R. E.,
Officiating Superintending Engineer, 1st Division.

Proceedings of the Madras Government, Public Works Department,
7th December 1865.

No. 146.

ORDER THEREON, 7th December 1865, No. 3,704.

CIVIL WORKS, No. 26.

Communicated to the Judicial Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Ed. T. O'Connor.

Of the five Radial Blocks of Cells.

Four are finished on radii 2, 4, 6, & 8,
one at basement level.

Of the Six Workshops.

Three are finished on radii 3, 5, & 7.
Two are being roofed.
One has its walls up.

The two Ranges of Solitary & Women's Cells.

Walls of one 10 feet high
— of one 5 feet —

Central Warder finished.

Enclosure Wall — Six sides / out of twelve raised to the
full height & 2 sides to 14 feet.

The Buttresses are built up 13 feet high on sides.

Partition Walls on radii 3, 6 & 9 (the entrance angle
being 0 or 12) finished.

Access Passages complete from 3 to 9.

Well (22 feet Diameter 72 feet deep) finished except base
and counterloping annular pavement
round it.

All Work in the semidodecagon 9, 12, & 3 (i.e. on the
entrance side) is suspended pending the Committee
Sail Committee's recommendation and Govt
orders thereon.

The other half containing 96 cells each giving space
for 4 convicts is ready for the reception of the
prisoners now on their way up from Cuddalore
Bellary & Quitor.

W. H. C. - Capt. R. E.

Off. Superintendent Engineer

Progress Report of the Central Jail at Rajahmundry for the month of October 1865.

25

Estimate

Work performed
in this month

Work performed
up to this month

Item	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	Remarks
<u>4 Workshops</u>										
Rough stone in Chunanam	Cyts	1493 $\frac{2}{27}$	3	4481	54	97 8	1583 $\frac{2}{27}$	2 12 9	4427 13 9	13
Terracing with brick on edge & & &	Sqrs	220 $\frac{8}{100}$	22	4857	98	206 8 3	105	20 14 7	2195 15	
Whitewashing in Chunanam	"	261 $\frac{24}{100}$	-	48	158	-	130 $\frac{62}{100}$	3 6	28 6 3	
Flooring with brick on edge & & &	"	192	7 4	1392	-	-	99 $\frac{22}{100}$	6 7 8	641 11	
Excavating foundations and filling the basement	-	-	-	164	-	-	-	-	179 2 4	
Teak wood wrought and put up	Cft	5537 $\frac{14}{12}$	2 4	7958	8	95	213 12	3269 $\frac{2}{12}$	2 4	7356
Wood oil 3 Coats	Sqrs	292	1	292	-	-	45 51	146	1 11 1	247 8
Car stones over the Pillars heads	Sq	152	1 4	190	-	-	-	114	1 9 8	182 14 6
Do Do Centre	Sq	84	1 8	126	-	-	-	63	1 7 4	91 14 11
Contingencies	-	-	-	1934	94	-	26	10	-	1416 9 1
<u>Partition Walls between the Centre Pillars</u>										
Rough Stone in Chunanam	Cyts	185 $\frac{2}{27}$	3	556	-	-	-	185 $\frac{2}{27}$	2 10 10	495 10 3
Contingencies	-	-	-	91	64	-	-	-	-	85 9 4
<u>6 Towers</u>										
Rough Stone in Chunanam	Cyts	405	3	1215	3 $\frac{2}{27}$	1 2 6	3 12 9	264 $\frac{2}{27}$	3 5 11	889 10 10
Excavating foundations & filling the basement	-	-	-	15	-	-	-	60 $\frac{7}{12}$	2 4	136 6 6
Teak wood wrought and put up	Cft	52 $\frac{1}{12}$	2 4	718	2	-	-	-	-	3 1 3
Wood oil 3 Coats	Sqrs	-	-	12	-	-	1	8	-	81 7 8
Contingencies	-	-	-	256	136	-	-	-	-	-
<u>Centre Warder</u>										
Rough Stone in Chunanam	Cyts	346 $\frac{18}{27}$	3	1020	-	-	9	352 $\frac{1}{2}$	2 12 7	985 15 6
Arch work in Do	Cft	152	-	28	8	-	6	152	-	17 3
Terracing with brick on edge & & &	Sqrs	20 $\frac{82}{100}$	18 10 10	588	4 11	-	67 8	20 $\frac{82}{100}$	16 3 11	324 15 7
Flooring with Do Do	"	18 $\frac{25}{100}$	7 4	132	5	-	28 8	18 $\frac{25}{100}$	6 8 8	117 12 9
Whitewashing in Chunanam	-	48	-	9	-	-	-	48	-	12 11
Carried over									704 15 7	19932 10 4

Progress Report of the Central Jail at Majamuniray for the month of October 1865.

25

Estimate

Work performed
in this month

Work performed
up to this month

Remarks

Item

Quantity

Rate

Amount

Quantity

Rate

Amount

Quantity

Rate

Amount

4 Workshops

Stone Columns	12	12 5	150
Cornice work in Chunnam	127 1/2	4	31
Wooden Stair Case Complete			180
Excavating foundations & filling the basement			80
Country wood batten doors with frames and Iron fixtures &c Complete 8 x 4 each	3	26	78
Do Do Window shutters with frames and Iron bars &c Complete	8	15	120
Teak wood wrought and put up	333 6 1/2	2 4	750
Cut stones over the Pillars heads	12	1 8	18
Wood oil 3 Coats	13	1	13
Red paint 3 Coats	5 1/2	1 12	9

Upper Storey

Brick work in Chunnam	152 1/4	4	618
Flat Arch work in Chunnam	116 1/2	3	21
Cornice work in Chunnam	127 1/2	4	31
Terracing with brick on edge &c &c	21 7/100	22	477
Whitewashing in Chunnam	71	3	15
Stone Columns	12	12	144
Cut stones over the Pillars heads	12	1 4	15
Teak wood wrought and put up	333 6 1/2	2 4	750
Country wood batten doors with frames and Iron fixtures &c Complete 8 x 4 each	3	26	78
Do Window shutters Do	8	18	144
Wood oil 3 Coats	8	1	8
Paint 3 Coats	7	1 12	12

Brought over	704 15 7	12	12 13 11	152 7 7	199 32 10 4
		127 1/2	3 10	30 7 11	
	126			176 12 8	
				79 7 2	
		3	26	78	
		8	15	120	
	409 11 1/2	2 4		922 2	
		12	1 6 4	16 12 6	
		13	1 2 2	14 12 1	
		5 1/2	1 13 6	10 1 4	
	65 108 142 15 27	4 1 5		580 4 10	
	6	116 1/2	1 1	8	
		127 1/2	2 9	22 14	
	101 61 21 7/100	15 13 7		332 13 9	
		71	2 3	10	
		12	11 15 9	143 13 6	
		12	15 9	11 12 6	
	409 11 1/2	2 4		922 3 6	
		1	26	26	
		6	15	90	
		8	10 5	5 3	
	586 7	2 3 4		15 7 4	
Carried over	1009 8 10			237 04 3 2	

15

Progress Report of the Central Jail at Rajahmundry for the month of October 1865.

25

Estimated

Work performed in this month

Work performed up to this month

Remarks

Item

Quantity

Rate

Amount

Quantity

Rate

Amount

Quantity

Rate

Amount

4 Workshops

Contingencies

2 Workshops with Truss Roof

Rough stone in Chumam	Cyts	713 $\frac{13}{27}$	3	2140
Roofing with Countrywood, reapers nails flat & pan tiles and Chumam borders		130 $\frac{32}{100}$	12	1563
Whitewashing in Chumam	Sq	160	3	30
Flooring with brick on edge &		86 $\frac{73}{100}$	7 4	628
Excavating foundations & filling the basement				120
cut stones over the Pillars heads	sq	38	1 4	47
Wooden Trusses complete	each	38	35	1330
Teakwood wrought and put up	Cyts	1706 $\frac{113}{12}$	2 4	3840
Contingencies				968

5 Radial Block of Cells

Rough Stone in Chumam	Cyts	11117 $\frac{147}{27}$	3	3355
Arch in Chumam over 4 doors	Cyts	187 $\frac{1}{2}$	8	35
Arched roof with brick in Chumam		65812 $\frac{1}{2}$	4	16453
Centrings				2400
Cornice work in Chumam	Cyts	2572 $\frac{1}{2}$	4	628
Terracing with brick on edge	Sq	25 $\frac{53}{100}$	22	560
Putting Jelly 2 Coarses of flat tiles &		386 $\frac{77}{100}$	10 15 3	4236
Whitewashing in Chumam		1720	3	322
Flooring with brick on edge &		307 $\frac{50}{100}$	7 4	2229
Excavating foundations and filling the basement				600
Teakwood joists (40)	Cyts	250	2 4	562
Iron doors with wooden frames & & each		320	60	19200

Brought Over 1009 $\frac{8}{10}$

23702 $\frac{3}{2}$

13 6

5 11 7

392 5

70 7 10 744 $\frac{5}{7}$ 2 13 7 2118 12 1

475 12 7 64 $\frac{20}{100}$ 10 - 2 640 13 5

8 11 2 80 - 1 9 8 11 2

130 8 3 72 $\frac{22}{100}$ 5 9 10 404 8 3

128 11 9

38 - 157 - 35 13 8

38 35 - 1330 -

854 11 6 157 $\frac{4}{12}$ 2 4 - 3528 1 9

117 11 - - - 764 4 9

9 3

177 5 - 1036 $\frac{20}{27}$ 2 8 4 26149 6 8

6 - 150 - 1 6 14 7 3

61 6 5 465 $\frac{7}{5}$ - 2 3 6533 14 6

62 15 3 - - - 1356 10 10

2010 - 3 3 413 1 2

15 - 24 $\frac{84}{100}$ 12 5 8 296 8 2

61 13 10 306 $\frac{58}{100}$ 8 12 11 2691 11 3

1032 - 4 2 268 7 -

246 9 13 7 2422 11 1

821 14 8

250 2 4 - 562 8 -

520 - 304 60 - - 18240 -

Carried over 3597 11 3

92847 9 7

17

Progress Report of the Central Jail at Rajahmundry for the month of October 1865.

25

Estimate

*Work performed
in this month*

*Work performed
up to this month*

Remarks

Item

Quantity

Rate

Amount

Quantity

Rate

Amount

Quantity

Rate

Amount

1. Workshops

Wood oil & Coals to the joints

25

Lead Colour & Coals to the weather boards and

Iron doors

300

2 6

7121

8

Pad Lock each

360

8

2880

Contingencies

8136

129

Brought over 3597 11 3

92847 9 7

25158

19

Solitary Cells for Women

Rough Stone in Chunanam

151 3 ²¹/₂₇

3

4541

5 4

Arch work in do

410 ³/₁₂

3

77

5 6

Terracing with brick on edge & &

76 ⁵⁰/₁₀₀

22

1689

7 6

Flooring with do do

54 ¹²/₁₀₀

7 4

392

5 10

Excavating foundations and filling the basement

140

Teakwood wrought and put up

776 ^{3 1/2}/₁₂

2 4

1746

10

Iron doors with wooden frames &

40

35

1400

Wood oil & Coals to the joints

60

Lead Colour & Coals

110

Contingencies

1016

3 10

Sailors Quarters

Wood oil & Coals to the beams

20

Red paint & Coals to the doors & windows

35

Out Offices for Sailors

Country wood batten windows with frames & each

3

6

18

Painting

6

Hospital and Stores

Batten doors with frames & iron fixtures & complete 7 x 3

24

17

408

do do do 6 x 3

9

15

135

Wood oil & Coals red paint & Coals

96

Carried over

373411 6

106904 149

24 17

408

4 15

60

72 - 9

Progress Report of the Central Jail at Majumdar, for the month of October 1865.

25

Estimate				Work performed in this month			Work performed up to this month			Remarks
Item	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	
<u>4 Workshops</u>										
<u>Enclosure walls.</u>										
Rough Stone in Chumam	Cy	685 17/18	3	20562	151	217	3 11 4	802	133 5/17	2 8 4 13660 14 4
Brick work in Chumam (Arches)	"	346 8/27	5 1	1753	2	38 5/27	3 12 4	143	48 38 5/27	3 12 4 143 4 8
Whitewashing in Chumam	Sq	136 4 1/2	3	255	136					120
Broken bottle in do										452 9 10
Wrought Iron railing & gate	lbs	8388 2/3	2 6	1310	118			296 2		296 2
Red painting to Iron railings				200						46
Excavating foundations and filling the basement				280				31 13 9		203 4 5
Contingencies				693	46					1073 9 10
Scaffolding & Sundries				1100				55 5 7		201 11
<u>Banquette Wall.</u>										
Broken bottle in Chumam	Cy									38 15
Contingencies										5
<u>Inner Partition walls.</u>										
Rough Stone in Chumam	Cy	2529 24 2/27	3	7589	12	5	4 32	21 1/2	880 1/2	4 2 5 3688 8
Whitewashing in do	Sq	427	3	80	1	30 69/100	6	156	132 40/100	4 4 4 1
Excavating foundations & filling the basement				100				3 13 10		19 1
Broken bottle in Chumam								14		7 28 7 6
Contingencies				778	108			75 8		157
<u>Front Gate & wooden railings.</u>										
Wooden railings complete	Rs	1532	2 8	3830				1525 7 11 30 0	10 14 1	3278 11 2
Masonry work				560				113 11 8		127 2 5
Painting				150						100 15
Contingencies				540	8			2 11		136 8 6
Brought Over						3734 11 6	106904 14 9			
Carried Over						6733 7 8	130682 5 5			

25

22.

Carried over 6811.8-8

138485 11 3

25

Superintending Eng^g Office
1st Division Waltair
17th November 1865.

Comptroller

*J. Beatty. Capt. R.R.
Offg. Superintending Engineer 1st Div.*

