

- (1) Number of pages _____
(2) Date of repair _____
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.	Press Mis.
Dated	18

Not to be folded or roughly handled

10

*Proceedings of the Madras Government, Public Works Department,
6th April 1865.*

No. 107. Read the following letter from Lieutenant-Colonel T. GREENAWAY, Superintending Engineer, 6th Division, to Colonel C. A. ORR, R. E., Secretary to Government, Public Works Department, dated Tanjore, 24th March 1865, No. 2,812 :—

SIR,

1. I have the honor to forward a Comparative Statement showing the amount of supplemental sanction required for completing the Kurpūr head sluice. An estimate of Rs. 1,030

Enclosure 1.

for this work was sanctioned in G. O. No. 1,195 of the 26th April 1864, the cause of the excess, as stated by the Range Officer, is chiefly owing to the lateness of the season in which the work was commenced last year, and consequently the items, excavating foundations and baling, had to be considerably increased, and Rupees 20 spent on account of an embankment that was required in front of the work and for which no provision was made in the original estimate. The excess upon this work was reported to Captain Bean in July last, and that Officer directed Mr. Bateman, who was in charge, to stop the work as soon as the estimate was exhausted as no funds will be sanctioned, Government having already refused to pass any for new works,* and there the matter ended.

* Memorandum No. 78, dated 27th June 1864.

2. In now bringing the subject before Government, I beg to state that the excess required, viz., Rupees 221, can be met from Rupees 1,223 saved from Rupees 9,159 allotted during the current year for re-constructing the fallen portion of the south branch of lower anicut; and as the working season has commenced, I beg permission be granted for proceeding with the work at once.

No. 108.

ORDER THEREON, 6th April 1865, No. 942.

CIVIL WORKS, No. 20.

1. Under the explanation afforded by the Superintending Engineer, 6th Division, the Governor in Council sanctions the supplemental estimate, amounting to Rupees 221, for the completion of the Kurpūr head sluice in the Tanjore District.
2. Funds for the execution of the work will be provided from the saving reported in paragraph 2.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 6th Division.
" Accountant General.
" Controller of Public Works Accounts.

Exd. S. T. Augustin.

Council

Civil Works

no 942

Under the explanation

afforded by the Superintending Engineer
6th Division the Governor in
Council sanctions the Supple-
-mental Estimate amounting
to Rspees 221 for the completion
of the Kharpur head sluice in
the Tanjore District.

W.D.
W.D.
W.D.

2 Funds for the execution
of the work will be provided from
the saving reported in para 2.

To The Supg Engineer 6th Div. With statement

" Accountant General

" Controller Ho Accounts

X 287

Fort St George
6th April 1865

Sd/- J. A. Spink

