

(1) Number of pages 12(2) Date of repair 18 / 1 / 18

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 1072	Press
91-92	~~Mis.~~
Dated 7-4-	18 68.

Not to be folded or roughly handled

SP

*Proceedings of the Madras Government, Public Works Department,
7th April 1866.*

No. 91. Read the following letter from the Superintending Engineer, 7th Division, to the Secretary to Government, Department Public Works, dated Camp, Coonoor, 22nd March 1866, No. 305:—

1. With reference to paragraph 31 of G. O. No. 1,863 of 4th July 1865, calling on me to report the causes of excess of expenditure on certain works on the road below Munzerabad Ghaut, I have the honor to report as regards the undermentioned works, viz. :—

1 Estimate, Rupees 6,182.

1 Original Memorandum from Government, dated 13th February 1866.

Improvements below Munzerabad Ghaut, Bridge No. 4, west of Wullaul.

The actual excess being much less than 5 per cent. over the amounts of sanction, call for no special report.

2. The papers printed with G. O. No. 1,465 of 31st May, G. O. No. 3,108 of 19th October, and G. O. No. 3,770 of 14th December 1865, contain the only explanation that can be given as to the causes of excess on the other three works mentioned. The bridge at the 17th mile, and that numbered 3, near the frontier, have been satisfactorily completed, as the Cabinhalla bridge soon will be.

* Rupees 6,182, No. 31 of 1865-65.

I have now the honor to submit, for sanction, a revised estimate* for the last mentioned work, and trust that

such papers for the other two may be dispensed with, in consideration of the time that their preparation would have uselessly occupied in the office of a subordinate who, for the seven months from June to December 1865 inclusive, had all three Ranges of South Canara on his hands.

No. 92. ORDER THEREON, 7th April 1866, No. 1072.

CIVIL WORKS, No. 12.

The Government sanction the revised estimate of Rupees 6,182 for the Cabinhalla bridge on the Munzera-

bad road in the District of South Canara, and as the two other works which are referred to in paragraph 2 are reported to have been completed, the submission of additional estimates for them is dispensed with.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,

Secretary to Government.

To the Superintending Engineer, 7th Division.

„ Controller of Public Works Accounts.

„ Accountant General.

Ed. S. T. Augustin.

No 305.

Superintending Engineer's Office & Dn.
Camp - Connor 22 March 1866

From

Lieutenant Colonel. J. W. Walker R. E.
Superintending Engineer & Dn.

To,

Colonel C. A. Orr R. E.

Secretary to Government. S. P. W.

Sir,

Encls. 2
1 Estimate No
1182.
1 Original Memo.
from Govt. dated
13 February 1866.

With reference to para 31 of G. O. No. 1368,
of 4th July 1865 calling on me to report the causes of
excess of expenditure on certain works on the road
below Mungerabad Ghant, I have the honor to
report as regards the undermentioned works, viz:-
Improvements below Mungerabad Ghant.-

Bridge No. 14 West of Wullah.-

The actual excess being much less than 5 per Cent
over the amounts of sanction, call for no special
Report.-

2. The papers printed with G. O. No. 1465 of 31st
March, G. O. No. 3108 of 19th October, and G. O. No.
3770 of 14th December 1865, contain the only explanations
that can be given as to the causes of excess on the
other 3 works mentioned. - The Bridge at the 17th
mile, and that numbered 3 near the frontier,
have been satisfactorily completed, as the Cabbu-
hollay Bridge soon will be. - I have now the
honor to submit for sanction a revised
Estimate for the last mentioned work; and
trust that such papers for the other two may
be dispensed with, in consideration of the
time that their preparation would have
needlessly occupied in the office of a subordinate.

P. 6182 m. 349
1865-66-

who for 7 months from June to December 1865
 inclusive, had all 3 Ranges of South Canada
 on his hands. -

I have the honor to be
 Sir
 Your most obedient servant

Wm. Walker Esq. Col. R.R.
 Super Engineer in Charge

ad.

29th March 1866 O. 5th Unit

1891

On 10th June/64. 27. 235 - 234
 2nd July/64. 63 - 64
 3rd July/64. 72 - 80
 4th July/64. 49 - 42
 5th July/64. 29 - 280

P. M. 1866
 P. M. 1866
 P. M. 1866

The Secretary to the
 A. P. M. M. M.

29th March 1866
 Received of the
 A. P. M. M. M.

Recd. 2. 3

Depends on the quantity
 of goods purchased and
 with the above the above
 had 24 and 24 per
 24 and 24 per
 24 and 24 per

29th 1072 - 7th of June 1866.

from
of the Supy Engrs of the
of the day to suit the
Madras.

Order of the
Munshy

P.W. 1245/66

Comparative Statement
between the sanctioned
estimates
for the construction
of the bridge - P.W. 1245/66

Letter revised
accordingly.

22.3.66

Fort St George

13th February

1866

Revised letter submitted 22. March 1866.

Memorandum

The undersigned has the honor
to return the accompanying letter from
the Supy Engr of the 7th Lⁿ, & to point
out that the sums of Rs. 735 & 385, which
are entered in Para 1, are clearly not
"excess" over the sanctioned estimates for
the two works referred to. They evidently
represent the allotments which are actually
required for the works, & if so, the excess
over the estimates will be as follows:-

Mungerabad Ghāt improve ^d	estimates	Excess
- ments	2900 -	145
Bridge No 4	876 -	42

Col. Walker is requested to alter his letter
accordingly.

Wm. A. M.

Col RE

Secretary to Govt.

Public Works Department.

1072

210 1072

PROCEEDINGS of the MADRAS GOVERNMENT
Under clause the 7th April 1866.
Read the following

From the Superintending Engineer
of the 7th Division
(Here enter No. 300 dated 22nd March 1866.)

No.

300

Wm

The Government sanction
the revised estimate of Rs 6182
for the Pamban Bridge
on the Muzhabad road
in the District of South Canara
as the two other works
which are referred to in
P. & are reported to have
been completed, the sub-
mission of additional estimates
for them is dispensed with.

7. The Secy to Govt
4. Controller
3. Secy to Govt
24. April

Wm

14

11

P. W. 1866. Department.

Proc. of Govt for April

No. 1072

PROCEEDINGS OF GOVERNMENT. *of Kansas*

Dated

7th April 1866

*Sanctioning the
revised estimate amounting
to Rupees \$182 for the new
Cabinulla bridge on the
Hemmerabad road in the
South Canara Dist.*

Agri-92.

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 1073 93-94	Press ~~Mic.~~
Dated 7-4-1866.	

Not to be folded or roughly handled

1A

*Proceedings of the Madras Government, Public Works Department,
4th April 1866.*

No. 93. Read the following letter from the Deputy Consulting Engineer for Railways in charge, to the Secretary to Government, Department Public Works, Fort Saint George, dated Madras, 24th March 1866, No. 138:—

1. I have the honor to request that you will be pleased to let this Office have another copy of the monthly Proceedings of Government in the Railway Department, which are bound together in book form, for the use of Lieutenant Filgate.

2. There are two copies supplied at present, viz., one for the Consulting Engineer, and one for the Deputy Consulting Engineer.

No. 94. ORDER THEREON, 7th April 1866, No. 1073.

RAILWAY, No. 3.

The Government consider it unnecessary to furnish the Consulting Engineer's Office with another copy of their Proceedings in the Railway Department, as the two copies which are now supplied to it are available for inspection by Lieutenant Filgate.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,

Secretary to Government.

To the Consulting Engineer for Railways

Exd. S. T. Augustin.

Railway Department.

CONSULTING ENGINEER'S OFFICE,

No. 138

FROM

Major H. D. Prendergast & Co.
By Consulting Engineer for Railways,
in charge

TO

THE SECRETARY TO GOVERNMENT,

Department Public Works,

Fort Saint George.

SIR,

I have the honor to request that
you will be pleased to let this Office have another
copy of the Monthly Proceedings of Government in
the Railway Department, which are bound together
in book form, for the use of Lieut^{nt} Filgate.

2

There are two Copies supplied at
present - viz: -

One for the Consulting Engineer,

and

One for the Deputy Consulting Engineer.

Madras

24 March

1866

I have the honor to be,

Sir,

Your most obed^t servant.

H. D. Prendergast

Major & Co.

Deputy Consulting Engineer for Railways
in charge

7A

Public Works Department.

No. 1073

PROCEEDINGS of the MADRAS GOVERNMENT

Under date the 7th April 1866.

Read the following

From the Consulting Engineer for Railways

(Here enter No. 138 dated 24th March 1866)

N.

97

The Govt consider it unnecessary to furnish the Consulting Engineer's office with another copy of their Proceedings in the Railway Dept as the two copies which are now supplied to it are available for inspection by Mr Filgate -

1071

Ab

To The Comr Engrs & Supts

2nd 9th April

From the Consulting Engineer for Railways

The Consulting Engineer for Railways

To

The Secretary to Government

Department Public Works

Dated 24th March 1866 Received 24th March 1866

No. 138

Enclosures

Requesting the furnished with another copy of the Consulting Engineer's Proceedings in the Railway Dept

1073

28th March 1866 O.A. 5th April 1866 1073-7th April 1866

P. W. 1860. Department.

Pro: of Seat for April

No. 1073

PROCEEDINGS OF GOVERNMENT. *of Hawaii*

Dated *7th April 1867*

The Consulting Eng.
informed that it is considered
unnecessary to furnish his
office with an extra copy
of Proceedings monthly as
the Railway Department

A. 93. 94.

25th March 1866. 22.5 to 24th April