

(1) Number of pages 8(2) Date of repair 6-6-68(3) Initials of the Referencer **MADRAS RECORD OFFICE.****Government of Madras.***Public works* **DEPARTMENT.**

G.O. No. 1784	Press
116-117	<u>Mis</u>
Dated 6-6-	18 68.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,
6th June 1866.

No. 116. Read the following:—
No. 415.

List of Bills received from the Superintending Engineer, 6th Division, for works executed in the Tanjore District, submitted for the sanction of Government.

Audit No.	Date of Bills.	Description of Work.	Amount of Estimate.	Amount of Bills.	Excess.	Per-centage of excess	To what year ex-penditure apper-taining	Date when re-ceived.
207	1866. April 30th.	Re-constructing the additional apron of Munnyaur lower Lock and Dam at Yenipirriavuttam.	RS. 1,230	RS. A. P 1,426 11 6	RS. A. P		1862-63.	May 5th, 1866.
202	Do.	Do. do. do.	Do.	370 14 5			1863-64.	Do.
				1,797 9 11	567 9 11	46½		

REMARKS—The expenditure shown in these bills has exceeded the estimate by more than 5 per cent, and the cause which led to this excess is explained in the enclosed letter from the Superintending Engineer, No 2,288, dated 30th April 1866, and the report of Captain Mullins', accompanying it, and is attributed to certain portions of the work, having been improperly carried out by the late Sub-Overseer Cundasawmy Mudali, requiring to be pulled down and re-built.

(Signed) J. F. FISCHER, Captain, R. E.,
Controller of Public Works Accounts.

MADRAS,
29th May 1866.

No. 117. ORDER THEREON, 6th June 1866, No. 1,784.

ACCOUNT, No. 11.

These papers show that, during the year 1862, the restoration of the outer apron of the Munnyaur Lock and Dam

at Yeniperrivuttam in the Tanjore District, at an estimated cost of Rupees 1,230, was entrusted to the supervision of a Sub-Overseer of the name of Cundasawmy Mudali, and that, through his negligence and dilatoriness, the work was so improperly laid out as to render it necessary to have a portion of it pulled down and re-built, and so much time was lost as to lead to the work being subjected to damage on the coming down of the freshes. The result was that the necessary restorations were completed at a greatly larger cost than was requisite had proper attention been given to them, and the Government cannot exonerate the Officer in charge of the Range from much blame for allowing the work to be proceeded with by an unskilful subordinate, without check, till much that was useless had been done, and not only money but valuable time wasted. The Sub-Overseer appears to have been punished by reduction to a lower grade, but as neither he nor the Officer is now connected with the Department, and as so much time has elapsed since the outlay was incurred, the Government, with these remarks, pass the bills.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 6th Division.
" Controller of Public Works Accounts, with five Enclosures.
" Accountant General.
Exd. S. T. Augustin.

Serial Date
No. Bills

Description of work.

Amount Amount
of of
Estimate. Bills

Per. To what Date
containing copies of
of copies of letters
- except copies
- training

General Ed.

1866

207 April 23: Reconstructing the Adolastinal
Apron of Ganymour Louis
Lock & Dam at Ganymour
- in Ganymour - - - - - 1230 1426 11 6

202 - - - - - do - - - - - do - - - - - 370 14 5 - - - - - 1863-64 - - - - - 46 1/2

11 1/2

Office of the Controller, P. W. - 1866
Madras 29th May 1866

Enc. 1 Letter together with a Report.
2 Bills.

To off. Secretary to Govt. D. P. W.

The expenditure shown in these bills has exceeded the estimate by more than 5 per cent and the course which led to this excess is explained in the enclosed letter from the Sup. Engr. No 2288. dated 30 April 1866 and the Report of Capt. Adair's accounts regarding it and is also limited to certain portions of the work having been in property carried out by the late Sub Engineer Henderson's funds, requiring to be pulled down & rebuilt. 2

Controller, P. W. Accounts.

much

enc

11 1/2

11 1/2

11 1/2

11 1/2

11 1/2

11 1/2

11 1/2

11 1/2

11 1/2

11 1/2

11 1/2

11 1/2

20 June 1866 Da. Lth

No 1704/1754
 Proceedings of the Madras Government
 Under date the 6th June 1866
 Read the following

From the Controller of
Exp. Accounts.

(Here enter 27th May 1866
No 415)

N. These papers show that, during the Year 1882, the restoration of the outer apron of the Munnycaw Lock and Dam at Jeniperiaavittam in the Tanjore District, at an estimated cost of Rupees 1250, was entrusted to the supervision of a Sub Member of the name of Gundasawmy Mudali, and that, through his negligence and dilatoriness, the work was so improperly laid out as to render it necessary to have a portion of it pulled down and rebuilt, and to

Ward

Dec 29. } Day 188.

07-11-15

Wm. B. Allen

*Some have called me
the "Old Jew" some call me
the "Old Jew" some call me*

for the location of

James M. Smith

12/1/84. Sir James Dickinson

much time was lost as to lead to the work being subjected to damage in the coming down of the freshes. The result was that the necessary restorations were completed at a greatly larger cost than was requisite had proper attention been given to them, and the Government cannot exonerate the Officer in Charge of the Range from much blame for allowing the work to be proceeded with by an unskilful subordinate, without check, till much that was useful had been done, and not only money but valuable time wasted. The Sub Overseer appears to have been punished by reduction to a lower grade, but as neither he nor the Officer is now connected with the Department, and as

So much time has elapsed
since the outlay was in-
curred, the Government,
with these remarks, pass
the bills —



1. The Sup. Governor
2. - - - - -
3. - - - - -

Decr. 7th June

