

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.**Government of Madras.***Public works* **DEPARTMENT.**

G.O. No. 1770	Press
127-128	~~Mis.~~
Dated 6 - 6 -	18 66.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,
6th June 1866.

No. 127. Read the following letter from the Superintending Engineer, 6th Division, to the Secretary to Government, Department Public Works, dated Tanjore, 26th May 1866, No. 145.—

1. In forwarding the statements called for in Memorandum No. 65, dated 24th March, I have the honor to remark briefly on those works for which an allotment in 1866-67 is applied for, and regarding which some explanation appears necessary.

4 Statements
1 Abstract Estimate
Statement of Incomplete Works. Rupees 214, sanctioned in G. O. No 3,550, 8th November 1865.

No. 26

for in the original estimate will exclude some of the tombs, and that an extension of 60 feet of the side walls was necessary to include all tombs, and Mr. Bergey, the Roman Catholic Priest in charge, requests

that these walls may be extended 100 feet; only Rupees 50 will be required for this extension, and I would solicit its sanction, and the provision of the amount from the Reserve in addition to the Rupees 214 included in the statement. This work is in progress.

Rupees 4,800, sanctioned in G. O. No. 1,177, dated 2nd May 1865.

on the land through which the channel was to pass not being reaped till March. There was considerable opposition to the channel, and the land had to be taken up under Act VI. of 1857, this caused some delay. The masonry works are in an advanced stage of progress, but the earthwork is progressing slowly owing to the extreme hardness of the ground. In the estimate Rupees 1,870 is allowed for compensation for land. The Tahsildar's estimate of the value of land taken up is Rupees 2,253-8-10, this is attributable to the fact that some of the land which was punjah when the estimate was prepared has now been converted into nunjah. I would solicit sanction for the extra Rupees 383-8-10 required in addition to the Rupees 2,899-13-8 included in the statement, making in all Rs. 3,283-6-6,

Rupees 2,253-8-10
" 1,870-0-0
" 383-8-10

Rupees 2,899-13-8
" 383-8-10
" 3,283-6-6

to be provided from the allotment of 1866-67.

Rupees 25,700.

2. Enclosing the Roman Catholic Burial Ground at Combaconum. This work ought to have been completed; its non-completion is due to Mr. Roberts' neglect and carelessness. Mr. Walch, now in charge of Range No. 2, reported on the 18th instant, that the enclosure provided for in the original estimate will exclude some of the tombs, and that an extension of 60 feet of the side walls was necessary to include all tombs, and Mr. Bergey, the Roman Catholic Priest in charge, requests that these walls may be extended 100 feet; only Rupees 50 will be required for this extension, and I would solicit its sanction, and the provision of the amount from the Reserve in addition to the Rupees 214 included in the statement. This work is in progress.
3. Improving the head of Vadavaur. This work could not be commenced till the middle of March, owing to the crops on the land through which the channel was to pass not being reaped till March. There was considerable opposition to the channel, and the land had to be taken up under Act VI. of 1857, this caused some delay. The masonry works are in an advanced stage of progress, but the earthwork is progressing slowly owing to the extreme hardness of the ground. In the estimate Rupees 1,870 is allowed for compensation for land. The Tahsildar's estimate of the value of land taken up is Rupees 2,253-8-10, this is attributable to the fact that some of the land which was punjah when the estimate was prepared has now been converted into nunjah. I would solicit sanction for the extra Rupees 383-8-10 required in addition to the Rupees 2,899-13-8 included in the statement, making in all Rs. 3,283-6-6, to be provided from the allotment of 1866-67.
4. Metalling road from Negapatam to Nagore. Only Rupees 1,562 was expended on the formation of this road in 1865-66. Rupees 3,210 were expended in maintaining the portion already con-

*Proceedings of the Madras Government, Public Works Department,
6th June 1866.*

structed. The Railway Department supply trucks for the conveyance of gravel from Tanjore for this work at a far cheaper rate than they convey goods, &c, for merchants and others, they therefore only supply trucks for gravel when they are not required for other purposes, and hence the delay in obtaining the material for this road. The gravel which was obtained was used for the most part in maintaining the portion of the road already completed.

Rupees 3,600.

5. Kevalur Railway feeder. What has been said above is applicable to this road also, for many months there was no siding at this station and trucks could not be left there, and since the formation of the siding but few trucks have been placed at our disposal. I was most anxious to complete this small line, and addressed the Agent of the Railway more than once on the subject. Only Rupees 394 was spent on this work during 1865-66.

6. The estimate of Rupees 1,700 for the construction of a dam across the Panmaniyaur, for the better supply of Peruvelandam lands, is enclosed, as directed in G. O. 3,403, dated 14th November, and the work is included in the statement of works below Rupees 2,500.

* No. 59, dated 11th May.
† No. 65, „ 12th „

7. A statement showing the additional sums required for the Lower Anicut and the Vedarnium Canal† in 1866-67 is enclosed, though separate applications have already been made for them.

8. With the exception of the estimate of Rupees 2,590, for connecting the Salt works at Tranquebar with the main road specially reported upon on the 17th instant, no new Salt works are included in the lists herewith forwarded, because with that exception all the other works entered in the revised list submitted by the Collector to the Revenue Board, and

No 91.
Rupees 578.
„ 1,190.
„ 1,800.
„ 1,115.

which includes items 2, 3, and 4, entered in letter No. 5, dated 1st May, may be covered by a sum of Rupees 11,190, included in the Budget for Tanjore under the head "Civil Buildings" for Salt repairs, and which may be made available for salt works. This sum appears to have been lost sight of in G. O. No. 723, of the 3rd March, where Rupees 31,009 is entered as the sum provided in the Budget for Salt repairs, and in the details of distribution given in paragraph 11 of the Board's Order thereon the Tanjore District does not appear.

G. O. No. 1,484, dated 8th May.

No. 123.

ORDER THEREON, 6th June 1866, No. 1,790.

ACCOUNT, No. 12.

1. The statements submitted with this letter will be disposed of in due course in conjunction with similar returns which have been received from the other Divisions.

*Proceedings of the Madras Government, Public Works Department,
6th June 1866.*

2. Under the explanations furnished by the Superintending Engineer of the 6th Division, the Government sanction the further sums (Rupees 50 and Rupees 384) which are required for the works noted in the margin. The necessary funds will be allotted hereafter from the Reserve, but the Government notice with

Enclosing Roman Catholic Burial Ground at Combaconum
Improving the head of the Vadavaur.

displeasure the negligent and careless manner in which Mr. Roberts prepared the estimate for the first of these works.

3. The Government hope that every effort will be made to ensure the completion during the current year of the road from Negapatam to Nagore, and of the Railway feeder which terminates at the town of Kevalur.

4. The estimate of Rupees 1,700, referred to in paragraph 7, for the construction of a dam across the Panmaniyaur for the better supply of the Peruvelandam lands in the Tanjore District is sanctioned.

5. Captain Oakes will submit separate proposals hereafter for providing funds for the works noticed in paragraph 8 by transfers from his repair allotment.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 6th Division.
" Accountant General.
" Controller of Public Works Accounts.

ExL S. T. Augustin.

No 145

Sup^r Engrs office b# 8
San Juan 26th May 1868.

From,

Captain R. F. Baker R.E.

To, Superintending Engrs b# 8

Colonel C. A. Orr R.E.

Secretary to Government
D. P. W.

Sir,

Enclosures - 1

Statements - 4
Abstracts - 1

In forwarding the Statements
called for in Memo No 65 dated
24th March, I have the honor to
remark briefly on those works
for which an allotment in 66/67
is applied for and regarding which
some explanation appears necessary.

Statement of
incomplete works

No 214

sums to us 8 &

No 3350 - 811 m/100

2. Enclosing the Roman Catholic

Burial Ground at Combaromin,

This work ought to have been
completed, its non completion
is due to Mr Roberts neglect

and

and Carelessness. Mr. Malch
 now in Charge of Range No. 2
 reported on the 18th Instant that No. 36.
 the enclosure provided for in the
 original Estimate will exclude
 some of the Lombs and that an
 extension of 60' of the side walls N.S.
 was necessary to include all
 Lombs and Mr. Bergey. The
 Roman Catholic Priest in Charge
 requests that these walls may
 be extended 100', only Rs. 50 will
 be required for this extension,
 & I would solicit its sanction,
 and the provision of the amount
 from the Reserve in addition
 to the Rs. 214 included in the
 Statement. This work is in
 progress

3 Improving the head of Vadaman
 This work could not be commenced
 till Rs. 4800
 sum to
 22 May 1875

7
 till the middle of March owing
 to the crops on the land through
 which the Channel was to pass
 not being reaped till March
 There was considerable opposition
 to the Channel and the land
 had to be taken up under
 Act VI of 57, this caused some
 delay. The masonry Works are
 in an advanced stage of Progress
 but the earthwork is progressing
 slowly owing to the extreme hard-
 ness of the ground. In the Esti-
 mate Rs. 1870 is allowed for
 compensation for land. The
 Sahildar's Estimate of the value
 of land taken up is Rs. 2253.8.10,
 this is attributable to the fact
 that some of the land which was
 Punjab when the Estimate was
 prepared has now been converted
 into

2253.8.10
 1870. " "
 383.8.10

into Kunjah - I would
 solicit sanction for the extra
 Rs 383.8.10 required in addition
 to the Rs 2899.13.8 included in the
 Statement, making in all Rs 3283.6.6
 to be provided from the Allotment
 of 66/67 -

2899.13.8
383.8.10
3283.6.6

4 Metalling Road from No. 25730
 Jagatam to Nagore only Rs 1562
 was expended on the formation
 of this Road in 65/66. Rs 3210 were
 expended in maintaining the portion
 already constructed. The Railway
 Department supply trucks for the
 conveyance of gravel from Sangre
 for this work at a far cheaper
 rate than they convey food &c
 for merchants and others, they
 therefore only supply trucks for
 gravel when they are not required
 for

for other purposes and hence the
 delay in obtaining the material
 for this Road. The gravel which
 was obtained was used for the
 most part in maintaining the
 portion of the Road already com-
 pleted.

3690.

5. Keralin Railway Siding -
 what has been said above is ap-
 plicable to this Road also, for
 many months there was no siding
 at this station and trucks could
 not be left there & since the for-
 mation of the siding but few
 trucks have been placed at
 disposal, I was most anxious
 to complete this small line &
 addressed the Agent of the Railway
 more than once on the subject:
 only Rs 394 was spent on this
 work during 65/66.

The

6 The Estimate of Rs 1700 for the Construction of a Dam across the Panamangann for the better supply of Perumelandam land is enclosed as directed in G.O. No 3409 dated 14th November, and the Work is included in the Statement of Works below Rs 2500.

7 A Statement showing the additional sum required for the Lower Ancient & the Vedarum Canal in 66/67 is enclosed, though separate applications have already been made for them.

8 With the exception of the Estimate of Rs 2590 for connecting the Salt Works at Srangueban with the main Road specially reported upon on the 17th instant no new Salt Works are included in the Lists

Rs 578
Rs 1690
Rs 1800
Rs 1115

Rs 59
11th May
No 65
12th May

No 91

G.O. 1484
8th May

11
Lists herewith forwarded, because with that exception all the other Works entered in the Revised List submitted by the Collector to the Revenue Board and which includes items 2, 3, and 4 entered in Letter No 5 dated 1st May, may be covered by a sum of Rs 11190 - included in the Budget for Sanjore under the head "Civil Buildings" for Salt repairs and which may be made available for Salt Works. This sum appears to have been lost sight of in G.O. No 723 of the 3rd March where Rs 31009 is entered as the sum provided in the Budget for Salt repairs & in the details of distribution given in para 11 of the Board's order thereon the Sanjore District
does

does not appear -

I have the honor to be

Sir,
Yours most Obedt Servant
W. F. Drake Captain R.E.
Superintending Eng^r 6th D^o

Feb 1894

2d. 1866 Ac 116

For 1866 Nov 22/66

See 1866 9 10 12

6th D^o

Wm. F. Drake

Superintendent

6th D^o

2d. 1866

Dec 1866 May 1866

1866 145 -

Enclosures 5

For 1866 11/1866

For 1866 11/1866

minutes of the confli-

Wicks & Callaghan

in Bureau 1865

dated 24th March 1866

1866 1790 - 62 June 1866

Statement showing the works ordered to be undertaken by Government, but for which no funds or funds in part only have been allotted.

District	Works	Estimate	Number and date of order directing the execution of the work	Amount (if any) already allotted		Amount granted	required in current year	Remarks or references to orders allotting funds
Lajpur	<u>Agro-cultural</u> Constructing a sluice and sewer Arches with additional Latents and rough stone Aprow at the north extremity of the South branch of the Lower Coleroon Amnicut.	74000						
	Constructing additional Latents and rough stone Aprow with retaining walls at the advanced portion of 3 sluices in the South branch of the Lower Coleroon Amnicut.	16000	L.O. No. 1098 dated 10 th April 1866	20,000		25,000		Vide para 10 of Letter No. 59 dated 11 th May 1866.
	<u>Communication</u> Opening Canal between Regapatam and Vadarniem	64000	D.O. No. 3101 dated 19 th October 1865	20,000		20,000		Vide para 2 of Letter No. 65 dated 12 th May 1866.

Supp. Engrs Office, Co. D.W.
Lajpur 26th May 1866

A. P. Bates Captain R.E.
Supp. Engineer to Co. D.W.

Enclosed in a letter
from the Sup^r. Court
to the Secy to the
Secy to the Secy to the
of 26th May 1866.

PS. 2266/66

Statement showing the
money ordered to be
paid to the Secy to the
Court for which no funds
or funds in hand
have been allotted.

From 6th June 1866 to 1867.

6th Dec

Statement showing the outlay actually incurred on each Work for which provision is made in the Budget of 1866-67.

Work	Amount of Estimate	Number and date of sanction	Expenditure up to 30 th April 1865	Expenditure in 1865-66	Total expenditure	Amount expended in excess of estimated outlay	Work to which excess in whole or part is recommended to be appropriated	Amount of Estimate	No. and date of sanction	Expenditure up to 30 th April 1866	Amount to be expended in 1866-67	Remarks
<u>Saugun District</u> <u>Civil Buildings</u> Excavating trench & raising bank & platform &c for the new station at Saugun.	57200	G.O. No. 578 dated 17 th Feb 1866		19258	1019258	115810	Vadarniem Canal	64000	G.O. No. 2101 dated 19 th Oct 1865	279656	115810	

Column 7 shows the amount exceeding the sanctioned Estimate, when the allotment for 1866-67 is added to the past expenditure.

Sup. Engr's Office to Govt
 Saugun 26th May 1866

J. P. Bates Captain R.E.
 Sup. Engineer to Govt

Bellevue Hotel,
New-York City, June
6th 1866. Dear Sir,
I have the honor to
acknowledge the receipt
of your letter of the 2nd inst.

3

NY 2266/66.
Yours truly,
J. M. Smith

Statement showing
the actual work
done in the
construction of
the New York
City Jail, 1866.

Statement showing the works expected to be built with the provision has been made in the Budget of 1866-67

6th Division

filed on the allotment up to 30th April 1866 for which no

33

Works

Amount of Estimate

Date of Sanction

Allotment During 1865-66 In part year

Orders granting the allotment

Part expenditure

Balance of Estimate

Amount required

Remarks

Tanjur District
Cumbal Buildings

Attenu 2 surplus and 2 supplying sluices for the supply of Spontaneous salt beds at Vadarnum and raising Road No. 36 Constructing a sluice of 2 Vents of 12 feet span each for regulating the sea water into the Spontaneous salt beds at Vadarnum

D-19 Small regulating sluices for Vadarnum salt beds

h. G. W. 143
2nd dated 17th January 1866

2100 — D-19 —
380 — D-19 —
2480

Enclosing the Bungalows ground of Roman Catholic Mission at Combacondu

h. G. W. 3550
2nd dated 8th November 1865

3100 + 1764 = 4864
2nd dated 17th July 1865

Improving the Head of Vadarnum
Constructing a new Head sluice for the Carport Channel

1251 26th April 1866
1868
1175 dated 11th July 1868
254 117

h. G. W. 1560
2nd dated 28th April 1866

1147 10 452 0 452 0
1708 422 422
380
2025 10 874 0 874 0

D-1559 dated 22nd November 1865

214 261 214

D-1560 dated 28th April 1866

1900 2899 10 384 2899 10 384

h. G. W. 1868
2nd dated 11th July 1868
From minor works allotment

11766 749 749

John P. in Stat No II
Two enclosing letters

Works completed, but accounts not settled. Mr. Roberts should have settled these accounts in order

Carried over 406299

Works	Amount of Estimate	Date of sanction	allotment In 1865-66	Expend year	Orders granting the allotment	Partial expenditure	Balance of Estimate	Amount required	Remarks
Communications Installing Road from Nagapatam to Nagoor	25700	G.O. No. 2881 dated 2 nd Dec 1862	20800	20400 210	Sw 1862 from local funds	Dr. Forward	406299	244057	Expenditure Rupees 1562 during 1865-66
				110000	Sw 1862 from Imperial G.O. No. 1143 of 21 st April 1864	20289 10 5	244057		
				84156	Sw 1862 G.O. No. 2001 of 19 th Dec 1864				
				22499101	G.O. No. 1060 of 28 th April 1866				
Constructing Road from the Railway Station at Keechalam to the Town of Keechalam	3690	D.O. 1379 of 12 th May 1864	1056	559	Sw 1864 G.O. No. 1561 of 25 th May 1864	2027128	66204	66204	
					G.O. No. 848 of 14 th Dec 1864				
Junction Canal from Nagapatam to Terapondy Supplemental to —	22565	D.O. 2511 of 20 th Nov 1863	1600	6977	Sw 1863 G.O. No. 1143 of 21 st April 1864				
	1600	G.O. No. 1051 of 22 nd Dec 1863	8065	8065	Sw 1864 G.O. No. 2001 of 19 th Dec 1864	2074495	342067	342067	
	24165	April 1865	9545	15042	G.O. No. 1615 of 12 th June 1865				
					G.O. No. 2521 of 20 th Aug 1865				
							1058590		The sum allotted for these works has been expended on portions of the work provided for in the Estimate of Rupees 44000 under G.O. No. 2101 dated 19 th October 1865

Tichunopoly District

Military

Sinking 2 Wells in the ground selected for the Chalgia Camp near Tichunopoly

1500 G.O. No. 1414 dated 2nd February 1866 1570 1150

D.O. No. 414 dated 2nd February 1866 1228 15778 15778

Water has been reached nearer the surface than was anticipated. Samples have been or are about to be sent to the chemical examination for analysis before any thing further is done at the water in the well at the proposed site of the Jail has been pronounced unfit for drinking.

15778

Works	Amount of Estimate	Date of Sanction	Allotment during the year	Orders granting the allotment	Actual expenditure	Balance of Estimate	Amount required	Remarks
Agricultural								
Constructing 6 surplus sluices on the South bank of Coleroon	7920	23/1/65 L.O. No. 1177 22nd May 1865	5920	Brought forward L.O. No. 1560 dated 28th April 1866	4675	3244/125	1377 8	* This expenditure was incurred from the allotment sanctioned to Estimate of 7920 agreeable to L.O. No. 3798 of 19th Dec 1865 -
D.O. 10 - D.O. - D.O. - on the left bank of Coleroon	12380	D.O. 3798 of 19th Dec 1865			7420	49959 88	9959 88	
Construction of a Dam in the Pangoony Channel for the better supply of Coothoot & villages								
Deduct moiety of the cost to be paid by the Merasidars	1075	D.O. No. 570 dated 17th February 1866	1075	D.O. No. 570 dated 17th February 1866	1075	1075	1075	Works commenced, but not paid for works executed
Communication								
Increasing the waterway & Culverts & constructing new Bridges & Culverts on the Road from Dichinopoly to Tanjore	12620	D.O. 597 of 29th Feb 1864	5300	2000 - L.O. 1862 of 29th Feb 1864 5271 - L.O. 2446 of 25th Aug 1864 5271 - L.O. 848 dated 14th Dec 1866	62979 156	2979 156		
							18636 127	

Supy. Engrs Office
Tanjore 26th May 1866

A. F. Drake Captain R.E.
Supy. Engineer Cuddalore

Enclosure in a letter
from the Capt. Currier
to ~~the~~ the Secretary
dated Nov. 14-5-88
26th May 1866 -

Am. S. June 11/88 & 123

C.N. 2266/88

Statement showing the
work expected to be
but not completed and
the amount up to 30th
April 88 for which
no provision has been
made in the Budget
of 1866 -
67

Statement showing the works estimated to cost less than
 are recommended for execution in 1866-67

64 Division

Exceed 2500 each, which have not been commenced, but which

Works

Tanjur District
Civil Buildings

Erecting two solitary cells on the Ramparts round the
 Jail at Tanjore
 Constructing Court House for the District Moonsiff
 at Myaneran
 Altering old Civil Court House at Coimbatore to
 adapt it for a Taluk Cutchery

Agricultural

Constructing a Syphon sluice under the Coimbatore canal
 Channel
 Constructing a Dam across the Pannianam for the
 better supply of Perovaleadan lands

Amount of Estimate	No. and date of Order sanctioning the Estimate	Amount required	Remarks
1060	110 2190 Not yet sanctioned	1060	Estimate submitted with letter No. 126 dated 22 nd May 1866
2170	110 2190 Do	2170	Do with letter No. 2254 dated 24 th April 1866
1480	19/11/64 3325 Do	1480	Do with letter No. 1798 dated 27 th October 1864. The Collector has lately urged the necessity of recommending the works for early sanction
540	26 May 66 No. 1666 Do	540	Do with letter No. 1411 dated 9 th May 1866
1700	Do Do	1700	Estimate resubmitted with letter No. 145 dated 26 th May 1866. agreeably to G.O. No. 3109 dated 14 th November 1865
6950			

Works

Tichinopoly District Military

Constructing a new Priny for the Hospital of the 2nd B^{ty} L^y I. at Tichinopoly

Amount
of Estimate

H^y and Date
of order
Sanctioning
the Estimate

Amount
required

Remarks

2200

Est. sanctioned

2200

Estimate called for by the Major General Commanding the Divⁿ, and forwarded on the 20th September 1865

1850

D^y

1850

D^y D^y D^y

1100

D^y

1100

D^y D^y submitted on the 24th July 1865

Civil Buildings

Additions to the Printing Press Rooms in the Collector's Catchery at Tichinopoly

1600

L. B. H^y 1595 dated 11th May 1866

1610

1610

17th May 1866

1610

Extension of the Copper Currency Treasury Room attached to the Collector's Catchery at Tichinopoly

550

D^y 1605 dated 18th May 1866

550

Providing 2 Cash Chests for the use of the Collector's Treasury

272

D^y

272

Constructing wooden rails to the Treasury & a partition wall and Pandal to the Verandah of the Taluk Catchery at Jayengoudasholapuram in the Taluk of Woodcarpthem

285

D^y

285

Constructing an additional Record Room to the Taluk Catchery at Mooseny

500

Est. sanctioned

500

Estimate forwarded to the Collector with the letter H^y 125 dated 22nd May 1866

D^y a second class Sub Magistrate's Office and Police Station at Loring

2500

D^y

2500

Estimate forwarded to the Collector as per L. B. H^y 2156 of the 28th July 1865

D^y D^y at Rajendrapatam

2500

D^y

2500

12767

Works

Works estimated to cost Rupees 2500 and above
duly authorized, but not yet commenced
or included in the Budget.

Tanjur District

Civil Buildings

Constructing Road from Tanjavelur Salt plant farm to
Kankhal and Tanjavelur Roads

Tichinopoly District

Military

Constructing Apothecary's Quarters for the 25th Coy. at
Tichinopoly

Amount of Estimate	By and Date of order sanctioning the Estimate	Amount required	Remarks
2590	L.O. No. 2606 dated 7 th September 1865 23/11/1865	2590	For the construction of the road from the Salt plant farm to Kankhal and Tanjavelur Roads 21/9/65 Vice para of the Supp. Engrs Letter No. 1582 dated 15th November 1865.
4000	D.O. No. 718 dated 2 nd March 1866	4000	

Supp. Engrs Office to do
Tanjur 26th May 1866

A. P. Bates Captain R.E.
Supp. Engineer to do

59/102 217/1866

From 8 June/1866 to 1 July

From 8 June/1866 to 1 July

2266/66

Enclosed - 1
June 1866
the clerk of the
to the Secretary
to Government
15/11/65, date 8/2/66
May 1866.

transmitted 6/52

39

Public Works Department

No 1790

PROCEEDINGS of the MADRAS GOVERNMENT
Under date the 6th June 1866
Read the following

From the Superintending Engineer
of the 6th Division (Here en'cr No. 145 dated 26th May 1866)

work

The Statements
submitted with this letter
will be disposed of in due
course in conjunction with
similar returns which have
been received from the other
Divisions.
2 Under the explana-
tions furnished by the Super-
intending Engineer of the 6th
Division, the Government
sanction the further sums
(Rupees 50 and Rupees 384)
which are required for the
work

works noted in the margin.
 The necessary funds will be
 allotted hereafter from the
 Reserve, but the Government
 notice with displeasure the
 negligent and careless manner
 in which Mr Roberts prepared
 the estimate for the first
 of these works.

Enclosing Roman Catholics
 burial ground at Combaromun.
 Improving the head of the
 Vadarum.

lands in the Tanjore District
 is sanctioned.

5. Captain Oakes will
 submit separate proposals
 hereafter for providing funds
 for the works noticed in
 para 8 by transfers from
 his Repair allotment.

[Signature]

3. The Government
 hope that every effort
 will be made to ensure
 the completion during the
 current year of the road
 from Hyapatam to Nagore
 and of the Railway feeder
 which terminates at the
 town of Keeralur.

4. The estimate of
 Rupees 1700, referred to in
 para 7, for the construction
 of a dam across the Pan-
 maniyam for the better
 supply of the Peruvelandam
 lands.

5. To the Supy Cops to the 8th June
 3. Accts. Gravel 3 Dec 12th June
 4. Controller of P. H. & S.

Mr. & Mrs. M. M. M. M. M.

P. W. 1866. Department.

Proc. of Govt for June

No 1790.

PROCEEDINGS OF GOVERNMENT *of Madras*

Dated *6 June 1866*

*Passing orders on a letter
from the Secy. Govt. submitting the
statements called for in March last,
and requesting sanction to work
(certain) in S. 6. B.*