

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 2862

Press
Mis.

180-81

Dated 7 9 18

18

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
7th September 1866.*

No. 130. Read the following letter from the Officiating Superintending Engineer, 4th Division, to the Secretary to Government, Public Works Department, dated Madras, 24th August 1866, No. 1,737 :—

1. In reference to G. O., dated 15th instant, No. 2,561, I have the honor to submit a plan which was omitted in despatching my letter No. 1,506, dated 10th idem, wherein the yellow tinted portions indicate the work contemplated in the estimate.

2. In addition to the new wall and the buttresses adverted to in my letter above quoted, a new roof must be provided for. Its construction is entailed in consequence of the construction of the new wall.

No. 131. ORDER THEREON, 7th September 1866, No. 2,860.

MILITARY WORKS, No. 11.

In the Orders of Government, No. 1,660, dated the 26th May 1866, an estimate of Rupees 1,930 was sanctioned for the construction of latrines for Native Artificers, and for alterations to the privies of the East Indian Artificers at the Gun Carriage Manufactory. Since the commencement of the work, it has been found necessary to pull down and re-build one of the existing walls and to add buttresses to support another wall. The cost of these additional improvements is provided for in the supplemental estimate of Rupees 260 which has been submitted with the papers above read, and which, under the circumstances explained by Captain Goddard, the Officer late in charge of the 4th Division, the Government sanction. Colonel Boileau will state from what source the extra charge can be met.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 4th Division, with Plan and Estimate.

„ Controller of Public Works Accounts.

„ Accountant General.

„ Military Department.

Ed. S. T. Augustin.

N^o 1787

Superintending Engineers' Office
4th Division
Madras 24th August 1866.

From

Captain J. Goddard R.E.
Officiating Sup^r Engineer 4th Divⁿ

To

Colonel C. A. Orr R.E.
Secretary to Government P.W.D.

Sir

In reference to G.O. dated 15th instant
N^o 2564 I have the honor to submit a plan
which was omitted in despatching my letter
N^o 1506 dated 10th idem wherein the yellow
tinted portions indicate the work contem-
plated in the estimate

2 In addition to the new wall and
the buttresses adverted to in my letter above
quoted a new roof must be provided for. Its
construction is entailed in consequence of the
construction of the new wall.

I have the honor to be

Sir

Your Most Obedient S^{vt}
J. Goddard Captain R.E.
Off^r Sup^r Engineer 4th Divⁿ

Public Works Department
No. 2860

Proceedings of the Madras Government

Under date the 7th ^{Sept} ~~Aug~~ 1866

Read the following

From The Offg Supt Engineer
of the 4th Division (A.E. No 1787 dated 24 Aug 66)

In the orders of Government
No 1660, dated the 26th May/66,
an estimate of Rspees
1930 was sanctioned for
the construction of Latrines
for Native Artificers, and
for alterations to the premises
of the East Indian Artificers
at the Gun Carriage Manufactory.
Since the commencement
of the work, it has been
found necessary to pull
down and rebuild one of
the existing walls and
to add buttresses to
support another wall.
The cost of these ad-
ditional improvements is

WOL

To the Secretary
to Government P.W.D.
dated 24th ~~27th~~ August 1866.
From The Offg Supt Engineer
of the 4th Division
A.E. No 1787 dated 24 Aug 66

Submitted a plan
to estimate for East Indian
Artificers at the Gun Carriage
Manufactory
which was omitted in
despatching with letter
No 1506 dated 16th idem.

No 2860 - 7th Sept 1866

is provided for in the
Supplemental estimate
of Report 260 which has
been submitted with the
papers above read, and
which under the cir-
-cumstances explained
by Captain Goddard
the Officer in charge
of the 4th Division, the
Government sanction -
Colonel Boileau will
state from what source
the extra charge can
be met -

[Handwritten signature]

The Sup 2^d 4th Div
with plan & estimate ✓
- Instruction of Board ✓
- Accountant Genl ✓
- Military Dept ✓

Sept 28 - Sept

G. W. 1886 Depart
Pro. of Govt for Dep't

N. 2860

Pro. of the Madras Govt
Df 7th September 1886-

The Supplemental estimate
of Rs 260 for the construction, etc.
of Piers etc for the use of the
Arm Carriage Manufacturing, Seci.
Agency sanctioned and the Supp
Engs requested to report the source
whence the extra charge can be
met.

P-100-101.