

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 2896

Press
Mis.

Dated 11 9 1886

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
11th September 1866.*

No. 262. Read the following letter from the Controller of Public Works Accounts, to the Secretary to Government, Department Public Works, dated Madras, 29th August 1866, No. 1,512 :—

1 Statement of Objectionable Items.
1 Letter.
1 Completion Certificate.

No. 1,373, dated 17th August 1866.

1. I have the honor, in continuation of my letter noted in the margin, to forward an "Objectionable Item Statement" of the Military Buildings Range, Bellary District, for April 1866, and to

offer a few remarks thereon. In the case of the first two works, Government in their Order No. 2,357, dated 26th July 1866, have sanctioned revised estimates; but as each of the excesses are up to the end of the past official year above 500 Rupees, I have deemed it advisable to enter them for record in this Statement.

G. O. No. 2,471, dated 6th August 1866.

2. In the matter of the Apothecary's quarters, Government have also passed the excess, and for the reasons above

stated, I have embodied the item in the Statement.

3. Regarding the "construction of a cistern at the Government Gardens at "Ramandroog," I beg to forward the Range Officer's explanation, from which it appears that he considered extra work necessary, and carried it out. The excess is within 500 Rupees; but 21 per cent. above estimate.

4. As to the "repairs to the Camel shed at Sultanpore," the excess is Rupees 93-12-4 over estimate; or an average of 26 per cent. The Superintending Engineer in a docket forwarded to me says, "Lieutenant Pennefather states "45 Rupees is due to Mr. Bagley's having employed, without permission, a Maistry "on 15 Rupees a month, for three months, which" he "only discovered in November, when the man complained to him of not having received his last month's "pay. The remainder he never rightly made out. Mr. Bagley tried to throw the "blame on Serjeant Mullins, who supplied him with bamboos; but there was no "cause of complaint against the latter." Major Moberly closes the Memorandum with his own remark :—"This explanation should have been furnished in November "or December, and I regret to say is not satisfactory."

5. The remaining items I need not trouble Government with any remarks about, as the excesses, though exceeding 5 per cent., are very small, and all these excesses can be met from the large balances Rupees 2,017 and Rupees 4,082, respectively, remaining on the estimates for "cutting a channel to the Native "Infantry Goontah," and for "raising the new channel bund," particularly the latter, which, from a letter of Mr. Porer's, printed with G. O. of the 18th June 1866, No. 1,902, appears to have been completed some time ago.

Statement of Objectionable Items in the accounts of the Military Buildings Range, Bellary District, for the month of April 1866, requiring the orders of the Local Government.

Particulars of each item.	AMOUNT				Disallowed or passed provisionally.	Opinion of Superintending Engineer, with final remarks by Controller.
	Of Estimate or item.	Expended up to date.	Expended during month.	ES. A. P.	ES. A. P.	
<i>Original Works.</i>						
Constructing a School-room for the use of Horse and Foot Artillery.	{ 3,700 0 0 4,831 0 0	4,360 5 4	1,051 0 6		660 5 4	
Constructing a Range of nine Non-Commissioned Officers' Quarters of E. Battery.	{ 22,149 0 0 28,724 0 0	22,974 14 11	...		825 14 11	Orders of Government not yet received.
Constructing Apothecary's Quarters ...	{ 3,446 0 0 4,156 5 6	4,156 5 6	...		710 5 6	do. do.
Building a Cistern near the Government Garden at Ramandroog.	185 0 0	215 13 3	...		30 13 3	Answered.—Vide No. 789 of 5th July 1866.
Removing cross pieces of wood in the door ways of the European Hospital.	144 0 0	152 11 0	...		8 11 0	The Assistant Engineer ordered this, as he considered it was emergently required.—Vide copy of his letter sent with Memorandum No. 882 of 10th July 1866, from this Office.
Building a screen wall in front of the Wash-house attached to the Garrison Prison.	24 0 0	25 12 0	...		1 12 0	The excess appears to have been caused by the quantity of wood used, and some mistake in the charging for it.
Putting up half-pannelled and half-venetian doors to the Non-Commissioned Officers' quarters of Sappers and Miners.	125 0 0	172 12 4	...		47 12 4	The estimate was originally prepared by Overseer Mullins, who provided for stone in chunam; Lieutenant Pennefather altered it to stone in mud, and overlooked the pointing with chunam.
<i>Repairs.</i>						
Repairing the Sick Camel Shed at Sultanpore.	360 0 0	453 12 4	...		93 12 4	The original estimate was prepared by Serjeant Mullins for Rupees 158, and reduced by Lieutenant Pennefather to Rupees 125 by deducting for value of old doors, which are stated not to be worth the money. The omission of the item of Rupees 17 is the fault of Serjeant Mullins.

MADRAS,
29th August 1866.

(Signed) J. F. FISCHER, Captain, R. E.,
Controller of Public Works Accounts.

Proceedings of the Madras Government, Public Works Department,
11th September 1866.

No. 263.

ORDER THEREON, 11th September 1866, No. 2,896.

ACCOUNT, No. 21.

Under the explanation afforded in this letter, the Government authorize the Controller of Public Works Accounts to pass the excesses over estimates for works in the Military Buildings Range of the Bellary District, shown in the Statement submitted by him.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Controller of Public Works Accounts, with two Enclosures.
.. Superintending Engineer, 3rd Division.
.. Accountant General.

Statement of disbursements from the accounts of the Military Building, Bay, Building, for the month of April 1866.

Particulars of each item	Amount.	Opinion of Superintendent	Order by Local Government		
of Materials	Expended up to date.	Expended	Examine, with final remarks by Committee.		
Original Office					
Constructing a School Room for the use of School and High School.	3700 " "	4360 5 4	1051 " 6	660 5 4	Order of Government with 4th paid.
Constructing a Range of 9 New Com. - improved Office Quarters of B. Building	22149 " "	22992 12 " "	825 12 " "	8	Order by Local Government
Constructing a Range of 9 New Com. - improved Office Quarters of B. Building	3446 " " 4356 5 6	4156 5 6	" " "	710 5 6	Order of Government with 4th paid.
Constructing a Range of 9 New Com. - improved Office Quarters of B. Building	185 " "	215 13 3	" " "	30 13 3	Order by Local Government
Constructing a Range of 9 New Com. - improved Office Quarters of B. Building	185 " "	215 13 3	" " "	30 13 3	Order by Local Government

Sept. 12 1866

The Assistant Secretary advised this, as he considered it was more properly paid, with copy of his letter and with Memo. No. 882 of 10th July 1866 from the Office.

Particulars of each item.

of Estimates

Impended

Impended

Disallowed

Amount

Remaining Cash paid in the
due copy of the Receipts

446

152

8

12

12

12

Building a Lane well in front of
the Hotel House attached to the

Specimen Price

24

25

12

12

12

12

Putting up half furnished and
half vacant house to the use
of Commissioned Officers Quarters
of Goffins and Minors

125

172

12

12

12

12

Repairs

Repairing the Dock Canal

And at Submarine

360

453

12

12

12

12

Office of the Contractor of P. M.
Accounts Madras 27th August 1866

Genl. M.

Office of Superintending
Engineer with special powers
by Contract

Orders by Genl
Superintendent

The work appears to have been
done, by the quantity of work
and, and some mistakes in the
drawing for it

The Estimate was originally for
1200 - paid by Commr. Mullins, who
provided for extra in Channam
Small quantities obtained for
extra in mud and embankment
the painting with Channam

The original Estimate was for
paid by Engineer. Mullins for
12 4 Rs 158 and paid by Genl
P. M. for 125 by Submarine
for the value of old house, which
was stated to be worth
the money. The surplus of the
sum of Rs 17 is the result of
Engineer. Mullins

Small P. M. for house
93 12 4 called in for completion which
will be sent as soon as possible
and it found to be about as
soon.

Captain P. M.
Contractor of P. M. Accounts

N^o 1512

Office of the Controller of
Public Works Accounts
Madras 29th August 1866.

From
The Controller of
Public Works Accounts.

To
The Secretary to Government
Department of Public Works.

Enclosure
1. Statement of the Range Officer
Bellary District, dated 17th August 1866.

Sir,

I have the honor, in continuation of my
N^o 1373 dated 17th August 1866, letter noted in the margin, to forward an objectionable
Statement of the Military Buildings Range,
Bellary District, for April 1866, and to offer a few
remarks thereon. In the case of the first two works,
Government, in their order N^o 2357, dated 26th July 1866,
have sanctioned revised Estimates, but, as each of the
excesses are up to the end of the past Official Year, above
500 Rupees, I have deemed it advisable to enter them for
record in this Statement.

G.O. No. 2471,
dated 15th August 1866.

2. In the matter of the Apothecary's Quarters,
Government have also passed the excess, and, for the
reasons above stated, I have embodied the item in the
Statement.

3. Regarding the Construction of a Cistern at the
Government Gardens at Ramandroog, I beg to forward
the Range Officer's explanation, from which it appears
that

Sept 12 1866

Statement of the Range Officer
Bellary District, dated 17th August 1866.
Military Buildings Range, for
April 1866.

893 3583/86

that he considered extra work necessary, and carried it out. The excess is within 500 Rupees; but 21 per cent above Estimate.

4. As to the repairs to the Camel shed, at Sultanpore, the excess is Rupees 93-12-4 over Estimate, or an average of 26 per cent. The Superintending Engineer in a docket forwarded to me says, "Lieut Pennedather states Rs 5 Rupees is due to Mr. Bagley's having employed without permission a Maistry on 15 Rs a month, for 3 months, which he only discovered in November, when the man complained to him of not having received his last month's pay. The remainder he never rightly made out. Mr. Bagley tried to throw the blame on Serjant Mullins, who supplied him with bamboos, but there was no cause of complaint against the latter." Major Moberly closes the Memo. with his own remark: "This explanation should have been furnished in November or December, and I regret to say is not satisfactory."

5. The remaining items I need not trouble Government with any remarks about, as the excesses, though exceeding 5 per cent, are very small, and all these excesses can be met from the large balances Rupees 2017 and Rs 4,082 respectively, remaining on the Estimates for "Cutting a channel to the Native Infantry Goontah," and for "Raising the new channel bund," particularly the latter, which, from a letter of Mr. Porters, printed with G.O. of the
18 June

18th June 1866, No 1902, appears to have been completed some time ago.

I have the honor to be
Sir

Your Most Obedient Servant.

Captain R.E.
Controller of P.W. Accounts.

Edw. J. M.

Sept 12 1867

Public Works Department.

No. 2896

76

PROCEEDINGS of the MADRAS GOVERNMENT
Under date the 11th Sept 1866
Read the following

From the Engineer to the Secy. - (Here enter No: 1512 dated 27 Aug 1866)

Under the explanation
afforded in this letter, the
Government authorize the
Controller of P. W. Accounts
to pay the excess over estimate
for works in the Military
Buildings Range of the
Bellary District, shown in
the statement submitted by
him.

Wm

Wm

The Controller of P. W. Accounts
to the Secy. to Govt.
3rd Aug 1866

P. W. Accounts
to the Secy. to Govt.
3rd Aug 1866
to the Controller of P. W. Accounts
for the Bellary District.

The Secy. to Govt.
to the Controller of P. W. Accounts.

to the Secy. to Govt.
3rd Aug 1866

to the Secy. to Govt.
3rd Aug 1866
to the Controller of P. W. Accounts
for the Bellary District.

P. W. 1866, Department.

Con. of Govt for September

No. 2876.

PROCEEDINGS OF GOVERNMENT. *of Hawaii*

Dated *11 September 1866*

The Controller
authorized to pass the excess
over the estimates for Military
Works (certain) in the Pili
District.

No 282. 283

Letter 1866 Pa 1102