

(1) Number of pages 4

(2) Date of repair 10. 3. 43

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. <u>4042</u>	Press
<u>1463 - 1464.</u>	Mis.
Dated <u>21</u> — <u>12</u> — 18 <u>66</u> .	

Not to be folded or roughly handled

[Handwritten signature]

52,3289

No. 205

Supg. Engineer's Office, 1 Dec

**Proceedings of the Madras Government, Public Works Department,
21st December 1866.**

No. 463. Read the following letter from the Acting Superintending Engineer, 1st Division, to the Secretary to Government, Public Works Department, dated Camp, Vizianagrum, 10th December 1866, No. 205 :—

With reference to G. O. No. 3,786, of 28th November 1866, I have the honor to inform you that the first of the two works noted below was completed in the year 1865-66. Rupees 270, being the unexpended balance of the estimate on 30th April 1866, have already been allotted in this year for completing the second work.

Works,	Estimate.	Expenditure up to 30th April 1866.	Allotment in 1866-67.	Remarks.
	RS.	RS. A. P.	RS.	
<i>Godavery.</i> 1st. Putting up Lightning Conductor to the Lighthouse, Cocanada.	500	500 5 8	...	Completed.
2nd. Addition and repairs to the Light-house, Coringa.	670	399 13 7	270	

No. 464. ORDER THEREON, 21st December 1866, No. 4,042.

CIVIL WORKS, No. 90. Communicated to the Superintendent of Marine.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintendent of Marine.
,, Superintending Engineer, 1st Division.
,, Controller of Public Works Accounts.

52,523289.

No 205

Supg. Engineer's Office, 1st Div.
Camp Vizianagram

10th December 1866.

From Lieut. Col. J. J. Moberly R.E.

To Asst. Supg. Engineer, 1st Div.

Colonel C. A. Orr R.E.

Secretary to Govt., P.W. D.

Madras.

Sir,
With reference to G.O. No 3786 of 28th November 1866, I have the honor to inform you that the first of the two works marginally noted was completed in the year 1865/66. Rs. 270 being the unexpended balance of the Estimate on 30th April 1866, have already been allotted in this year for completing the second work.

I have seen

J. Moberly

Asst. Engr.

Asst. Superintending Engineer

Works sanctioned by Est. 500-5-8 - 399-13-7 - 270.
1st - Putting up & lighting construction of 500-5-8 - 399-13-7 - 270.
2nd - Addition & repairs to the light 399-13-7 - 270.
- House, Coimbatore

52,523289

10000 of 1863
of 1863-4-11-12

10000

10000

10000

10000

10000

10000

10000

10000

10000

10000

10000

10000

10000

10000

10000

10000

10000