

(1) Number of pages _____

(2) Date of repair 10-3-43

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. <i>4046</i>	Press ~~Mis.~~
<i>472-473</i>	
Dated <i>21</i> - <i>12</i> - <i>18</i> <i>66</i> .	

Not to be folded or roughly handled

153-43

1 ✓

*Proceedings of the Madras Government, Public Works Department,
21st December 1866.*

No. 472. Read the following letter from the Superintending Engineer, 5th Division, to the Secretary to Government, Department Public Works, dated Cuddalore, 11th December 1866, No. 151 :—

1. I have the honor to forward, for the sanction of Government, a supplemental estimate of Rupees 3,000, in the form of a comparative Statement, for completing the cart road between Taramungalum and Sooramungalum, in the Salem District.

2. The whole length of this road is ten and three-quarter miles, for which an estimate of Rupees 11,300, framed by the late Captain Gahagan, was sanctioned in G. O., No. 2,841 of the 27th November 1862, and now ten miles have been completed; the line in the eleventh mile has been marked out and the embankments are in progress. Rupees 11,142 have been already spent on the road out of the original estimate.

3. The provision made in the original estimate for earth-work in the eleventh mile was insufficient, more large rough stone tunnels than were estimated for have been found necessary, and the compensation originally provided for was altogether inadequate; and hence the excess over the sanctioned estimate.

4. In my Budget for the next year I entered on account of this work Rupees 3,000, the amount of the supplemental estimate. And as it is desirable that this important Railway feeder should be completed, I request that the Government will be pleased to sanction the amount for expenditure in 1867-68.

No. 473. ORDER THEREON, 21st December 1866, No. 4,046.

CIVIL WORKS, No. 93.

1. Under the explanation afforded in this letter, which the Government regard as satisfactory, His Excellency

the Governor in Council sanctions the supplemental estimate of Rupees 3,000 for the completion of the cart road between Taramungalum and Sooramungalum in the Salem District.

2. Provision for the work has been made in the outgoing Budget.
(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 5th Division.
„ Accountant General.
„ Controller of Public Works Accounts.

Exd. S. T. Augustin.

Return to Taramungalum and

Superintending Engineer's Office,
Cuddalore, 11th December 1866

From,
The Superintending Engineer,
3rd Division.

To
The Secretary to Government,
D. P. Works.

Sir,
I have the honor to forward for the
sanction of Government, a supplemental
Estimate of Rupees 3000, in the form of a
Comparative Statement, for completing the
cart road between Taramangalam and Boramangalam, in the Salem District.

2. The whole length of this road is $10\frac{3}{4}$ miles, for which an Estimate of Rupees 11,300 framed by the late Captain Gahagan, was sanctioned in G. O. No. 41 of the 27th November 1862, and now 10 miles have been completed, the line in the eleventh mile has been marked out and the embankments are in progress. Rupees 11,423 have been already spent on the road out of

5. William P. M.
Indian District.
Indian Range.

1-05505676

Comprehensive Statement of the
Pragmatic and Revised Estimate
for conducting of Art Road
between Sammamish and
Sammamish.
Statement of Estimate At 3000

of the original estimate.

3. The provision made in the original estimate for earthwork in the eleventh mile, was insufficient, more large rough stone tunnels than were estimated for have been found necessary, and the compensation originally provided for was altogether inadequate; and hence the excess over the sanctioned estimate.

4. In my Budget for the next year, I entered on account of this work Rs. 50,000 - the amount of the supplemental estimate. And as it is desirable that this important Railway feeder should be completed, I request that the Government will be pleased to sanction the amount for expenditure in 1867-68.

I have the honor to be,
Sir
Your most obedient servant.
Edw. Smith
Superintending Engineer & Division

for constructing at Aith Chooch

004046

PROCEEDINGS of the MADRAS GOVERNMENT
Under date the 21st

Under date the 21st Decr/66
Read the following

From
 The Superintending Eng^r of the 5th En. (Here enter No. 157 dated 11th December 1866)

Under the explanation afforded in this letter, ~~and~~ which the Government regard as satisfactory, His Excellency the Governor in Council sanctions the supplemental Estimate of Rs. 3,000 for the completion of the Cart road between Taramungalam and Poodamungalam in the Salem District

work

[illegible]

So. I
the directing to Govt.

Wm. Lloyd Garrison

Dec 11th 1886.

Week 103 14.1.1971
Endocrine / Immune system

11

submitting for decision a
supplemental estimate of

11/1
\$3000 for consulting the
11/1

and "Good Shepherd" Communion
and Communion & Supper every Sunday

in the Salem District,
to 4046-7108 Dec 18 1876

in the Chemist's office,
No. 4016-21st Decr. 1886.
for consulting our

2 Provision for
the work has been
made in the outgoing
budget.

P. W. 186 . Department.

No.

PROCEEDINGS OF GOVERNMENT.

Dated

W.H.

To
The P. W. Secy
" Actg Secy
" Controller

442. 443

Dec 22nd Dec

c. 17th Dec 1866 @ 21st

13✓

22
th
m
6

141

of 1065 Dec 1864

Pro: of Govt for Dear

No 4046.

Pro: of the Madras Govt

of 24th Dec 1864.

The Supplemented
estimate of Rs 3000 for the
Completion of Cart road
between Taramungalam
and Soramungalam
in the Salem Dist, same
mentioned.