

(1) Number of pages 1 v 2
(2) Date of repair 10.3.62
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works **DEPARTMENT.**

G.O. No. <u>4056</u>	Press
<u>492-493.</u>	Mis.
Dated <u>22-12-</u> 18 <u>66.</u>	

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
22nd December 1866.*

No. 492. Read the following letter from the Acting Superintending Engineer,
1st Division, to the Secretary to Government, Public Works Department,
dated Camp, Vizianagrum, 10th December 1866, No. 206 :—

1. In reply to No. 3,689 of 20th ultimo, I have the honor to observe, that,
immediately after sanction was accorded for the construction of the Zillah School
at Berhampore, heavy rains set in, which prevented the execution of work.

2. It is in progress now; when I saw it last month, the foundations were
nearly completed; but there is great difficulty in procuring Brick-layers and wood.
The Forest Department failed to carry the logs ordered to the river side in time to
float them down; but I requested Captain Darrah to assist them by constructing
large wheeled timber carts to convey the wood out of the forest, after which the
country bandy will be able to bring them into Berhampore.

No. 493. ORDER THEREON, 22nd December 1866, No. 4,056.

CIVIL WORKS, No. 98.

Communicated to the Educational
Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Educational Department.

Exd. S. T. Augustin.

Sl. No. 3290

No. 206.

Supg. Engineer's Office, 1st Div.

Camp Bazaar, Mysore.

10th December 1886.

From

Lieut. Col. J. Moberly, R.E.

To

Asst. Supg. Engineer, 1st Div.

Colonel C. A. Orr, R.E.

Secretary to Govt., P.W.D.

Madras.

Sir,

In reply to No. 3689 of 20th Ultimo, I have the honor to observe that, immediately after sanction was accorded for the construction of the Killa School at Berham-pore, heavy rains set in which prevented the execution of work.

2. It is in progress now, when I saw it last month, the foundations were nearly completed, but there is great difficulty in procuring bricklayers and wood. The Forest Department failed to carry the logs ordered to the river side in time to float them down - but I requested Captain Darrach to assist them by constructing large wheeled timber carts to convey the wood out of the forest - after which the country bandy will be able to bring them into Ber-hampore.

Yours very truly
J. Moberly
Asst. Supg. Engineer, 1st Div.

No 10666 of 1866
of 1866 of 1866 of 1866

The High Engineer
1st Division

To the Secretary
P. M. 2

Dated 10th Dec^r
Rece 11th — 80 — } 1866.
Recd 17th 80

No 206

Report the state
regarding the con-
struction of the Yilla
delos at Barcelona

Sub

4056

No 4056

Comm. to the

General Dept

Fort St George
22nd Dec^r 1866

W. H.

To Secy of War

20

Recd 24th Dec^r

St 492. 493

St 4056. 22nd Dec^r

With an order