

(1) Number of pages 198
(2) Date of repair 12 3 66
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. <u>4058</u>	Press ~~Mis.~~
<u>496-497.</u>	
Dated <u>22</u> <u>12</u> <u>1866.</u>	

Not to be folded or roughly handled

No. 496.

Read the

7TH DIVISION, DEPART

Statement showing the allotment, expenditure, and progress of works carried out by the Public already placed and yet remaining to be

District.	Name of work.	Amount of Estimate.	Order sanctioning the Estimate.	Allotment during 1865-66.	Order sanctioning the allotment.
Malabar.	NEW WORKS.	RS.		RS.	
	Constructing a Store-room for the Flag-staff at Bepore.	1,186	G. O. No. 3,311 of 3rd Nov. 1865.	1,186	G. O. No. 3,311 of 3rd Nov. 1865.
	Raising the Lantern of the Light-house at Calicut.	200	Do. No. 1,028 of 4th April 1866.	200	Do. No. 1,028 of 4th April 1866.
	Constructing a landing place at Cochin.	1,800	Do. No. 3,413 of 29th Nov. 1864.	1,800	Do. No. 3,413 of 29th Nov. 1864.
	Constructing a Light-house at Cochin.	15,000	Do. No. 1,630 of 22nd May 1866.	7,000	Do. No. 1,631 of 13th June 1865, and No. 865 of 16th March 1866.
	Total, Malabar...			10,186	
South Canara.	NEW WORKS.				
	Removal of the Flag-staff at Mangalore to a more convenient spot.	1,316	G. O. No. 3,500 of 20th November 1865, and No. 616 of 22nd Feb. 1866.	1,316	G. O. No. 3,500 of 20th Nov. 1865, and No. 616 of 22nd Feb. 1866.
	Extension of the Quay at Mangalore.	16,230	Do. No. 2,820 of 23rd Sept. 1865.	3,500	G. O. No. 2,820 of 23rd Sept. 1865.
	Repairs.				
	Repairs to the Quay at Mangalore.	1500	Do. No. 2,820 of 23rd Sept. 1865.	500	Do.
	Total, South Canara...			5,316	

COIMBATORE,
14th December 1866.

To the Secretary to Government, Department Public Works,

Works Department, 22nd December 1866.

following:—

MENT PUBLIC WORKS.

Works Department from Port Funds, during 1865-66, and the unexpended balances of allotments placed at its credit during 1866-67.

Expenditure during 1865-66.	ALLOTMENT ALREADY GRANTED IN 1866-67.		Further allotment required to complete the work.	Remarks.
	Amount.	Order.		
RS. A. P.	RS.		RS. A. P.	
1,075 0 9			*109 14 0	In progress during 1865-66, and completed in 1866-67.
41 7 8			*150 9 4	Do. and do.
1,779 4 6				* Actual expenditure. Completed in 1865-66.
6,942 4 3	8,000	G. O. No. 1,630 of 22nd May 1866.	57 11 9	In progress.
9,838 1 2	8,000		318 3 1	
118 7 2	1,198	G. O. No. 2,533 of 11th Aug. 1866.		In progress.
5,673 0 2	8,000	Do.	2,556 15 10 811 8 0	Do. This amount of 5 per cent. extra is required in addition, as an anticipated excess over the estimated amount.
500 0 0	1250	Do.		{†Maintenance doubled for the first year and fully drawn and spent. †Annual allowance.
6,291 7 4	9,448		3,368 7 10	

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

with reference to G. O. No. 3,786 of 28th November 1866.

*Proceedings of the Madras Government, Public Works Department,
22nd December 1866.*

No. 497. ORDER THEREON, 22nd December 1866, No. 4,053.

ACCOUNT, No. 50.

Communicated to the Superintendent of Marine.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintendent of Marine.
„ Superintending Engineer, 7th Division.
„ Controller of Public Works Accounts.

Exd. S. T. Augustin.

Statement showing the Allotment, Expenditure, and Progress of Works, carried out by the Public Works Department from Port Louis during 1865/66. and the unexpended balances of Allotments already placed & yet remaining to be placed at its Credit during 1866-67.

District	Name of Work.	Amount of Order sanctioned during the Estimate 1865-66.	Order same: Allotment.	Expenditure during 1865/66.	Allotment already granted in 1866-67.	Further allotment required to complete the work.	Remarks.
Malabar	New Works.						
	Constructing a Store Room for the Flag staff at Puzhoor	1,186	G.O. No 3311 of 3 rd November 1865	1,175 9	"	109 14	In progress during 1865/66, and completed in 1866-67.
	Raising the lantern of the light house at Calicut	200	No 121028 of 4 th April 1866	41 7 8	"	150 9 4	Ditto and ditto
	Constructing a Landing Place at Cochin	1,800	No 3413 of 29 th November 1865	1,779 4 6	"	"	Completed in 1865-66.
	Constructing a Light House at Cochin	15,000	No 1630 of 22 nd May 1866	6,942 4 3	G.O. No 1630 of 22 nd May 1866	57 11 9	In progress.
Total Malabar		10,186		9,538 1 2	8,000	318 3 1	
South Canara	New Works.						
	Removal of the Flag staff at Mangalore to a more convenient spot	1,316	G.O. No 3500 of 20 th November 1865	118 7 2	G.O. No 2532 of 11 th August 1866	"	In Progress
	Extension of the Quay at Mangalore	16,230	No 2820 of 23 rd Sept 1865	5,873	"	2,558 15 10	Ditto - 5 percent extra
	Repairs	500	No 2820 of 23 rd Sept 1865	500	"	811 8	This amount is required in addition as an anticipated excess over the estimated amount.
	Repairs to the Quay at Mangalore	500	"	250	"	"	Maintenance doubled for the first year and fully drawn and spent.
Total South Canara		5316		6,291 7 4	9,448	3,368 7 10	Annual Allowance.

Superintending Engineer's Office, 7th Division
 Lambur
 16th December 1866.
 R. P.

The Secretary to Government. D. S. P. W.
 with reference to G.O. No 37866 of 28th Nov. 1866.

Charles Smith Col. R.E.
 Super Engineer 7th Division

10 P. 10 1866 Westchester
(No. of Gen. of 1866) 5138

List

from
the days of the
y. Division

to the Secretary of Post
Mr. W. W. W. W.

Depth of Marine

Command & the

No. 4058

4058

Notes to December 1866
Received 17th — 20 —
17 4058-22nd Dec 2nd 1866

17th Dec 2nd 1866
22nd December 1866

W. W. W.

Statement showing that the
Expenditure, 40 Progress
of 40th Carried out by the
Sub. 10th Regt from
and since during 1866

and the expenditure balance
of 40th Carried out by the
Sub. 10th Regt from
and since during 1866

1866. 40th

10th Regt of Marine
20 52 7th Div
4th 20 Contable

Depth 24th December