

(1) Number of pages \_\_\_\_\_

(2) Date of repair \_\_\_\_\_

(3) Initials of the Referencer \_\_\_\_\_

# MADRAS RECORD OFFICE.

Government of Madras.

*Public works* DEPARTMENT.

G.O. No. 542

Press  
Mis.

337-338

Dated 15 - 2 - 1866.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,  
15th February 1866.*

No. 337. Read the following letter from the Superintending Engineer, 5th Division, to the Secretary to Government, Department Public Works, dated Cuddalore, 2nd February 1866, No. 66 :—

1. In submitting for the orders of Government, the accompanying bill for the Sapper Married Quarters forwarded by the Executive Engineer at Bangalore, I have the honor to state that an estimate of Rupees 13,800 for this work was first sanctioned in G. O. 2,975 of the 15th October 1864, and subsequently Rupees 24 and 720 in G. O. Nos. 1,570 and 1,868 of the 7th June and 4th of July respectively, on account of certain omissions in the original estimate, and thus the total sum sanctioned for this work is Rupees 14,544.

2. The claim which is now brought forward by the contractors, and supported by Captain Tulloch, is for Rupees 500, the value of extra works executed by them to the undermentioned items, and which the contractors state were all ordered by Captain Wood :—

|                                                                                                                                                                        |     |    |    |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|----|----|
| <i>First.</i> FOUNDATION.—The soil being sandy it was ordered to be dug deeper, and hence an extra outlay for digging and filling in...                                | RS. | A. | P. |
|                                                                                                                                                                        | 70  | 0  | 0  |
| <i>Second.</i> TERRACE.—Sloping terrace of a different kind to that provided in the estimate was ordered for front and back verandahs, hence an additional cost of ... | 392 | 0  | 0  |
| <i>Third.</i> PRIVY.—For arch work not provided in the estimate...                                                                                                     | 15  | 3  | 0  |
| <i>Fourth.</i> SUNDRIES.—Above the provision made in the estimate...                                                                                                   | 22  | 13 | 0  |
| Total Rupees...                                                                                                                                                        | 500 | 0  | 0  |

I enquired into this matter while at Bangalore. The Contractors cannot produce any written order for the extra work, but there is not any doubt of its having been done. If the Government will be pleased to sanction this additional outlay of Rupees 500, it can be met from the savings in the allotments for other works at Bangalore.

No. 338. ORDER THEREON, 15th February 1866, No. 542.

ACCOUNT, No. 41.

As it appears from this letter that extra work to the extent of Rupees 500 was actually carried out to the Sapper

Married Quarters at Bangalore, the Government authorize the disbursement of that amount to the Contractors, and the Superintending Engineer will report the particular source from which it is proposed to meet the charge.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,

*Secretary to Government.*

To the Superintending Engineer, 5th Division, with one Enclosure.

„ Controller of Public Works Accounts.

„ Accountant General.

Ed. S. T. Augustin,

No 66

Superintg Engineer's Office 5<sup>th</sup> Div.

Cuddalore 2<sup>nd</sup> February 1866

From,

Lieut Col C. W. Ford R.E.

Superintending Engineer  
5<sup>th</sup> Division

To,

Colonel C. F. Orr R.E.

Secretary to Government  
C. P. W.

Sir,

Enclosure

1 Bill of the  
Contractors  
for the Sapper  
married Quar-  
ters (to be re-  
turned)

In submitting for the orders of  
Government the accompanying bill for  
the Sapper married Quarters forwarded  
by the Executive Engineer at Bangalore  
I have the honor to state that an  
estimate of Rupees 12,800 for this work  
was first sanctioned in G.O. 2975  
of the 15<sup>th</sup> October/64 and subsequently  
rupees 2.4 and 72.0 in G.O. 1<sup>st</sup> 1570 and  
1868 of the 7<sup>th</sup> June and 14<sup>th</sup> of July  
respectively, on account of certain  
omissions in the original estimate  
and thus the total sum sanctioned  
for this work is Rupees 14,544.

2 The claim which is now brought  
forward by the contractors, and  
supported by Captain Tulloch, is  
for Rupees 500 the value of extra  
works

works executed by them to the undermentioned items and which the contractors state were all ordered by Captain Wood

1<sup>st</sup> Foundation. The soil being sandy it was ordered to be dug deeper, and hence an extra outlay for digging and filling in Rs 70.0.0

2<sup>nd</sup> Terrace. Sloping terrace of a different kind to that provided in the estimate was ordered for front and back verandahs hence an additional

Cost of \_\_\_\_\_ Rs 392.0.0

3<sup>rd</sup> Driveway. For arch work not provided in the estimate Rs 15.3.0

4<sup>th</sup> Sundries. above the provision made in the Estimate \_\_\_\_\_ Rs 22.13.0

Total Rs 500.0.0

I enquired into this matter while at Bangalore. The Contractors cannot produce any written order for the extra work but there is no any doubt of its having been done. If the Government will be pleased to sanction this additional outlay of Rupees 500, it can be met from the savings in the allotments for other works at Bangalore.

I have the honor to be

Yours most Obedient Servt

J H Ford Deputy Commr  
Superintg Engineer S B D

1

Under date the 15<sup>th</sup> February 1866.

Read the following

From the Superintending Engineer  
of the 5th Division

Submitting for orders of J. P. Dore entered 2<sup>d</sup> Feb'y / 66 A. 66 /  
Government bill for extra  
work to the Supts married  
quarters at Bangalore.

As it appears from this letter that extra work to the extent of Rs 500 was actually carried out to the Laffer Mar. and Quarriers at Bangalore, the Government authorize the disbursement of that amount to the Contractors, & the King will report the particular source from which it is proposed to meet the charge.

No. 23  
The Hon. Genl. With due Enclosure  
Controller of P. H. A.  
Acct Genl. ✓  
Dec. 16<sup>th</sup> February

2147-198-281  
 2148-149  
 2149-202  
 2150-88

21

The Secretary is  
Government Printing

Date 23 February 1866.  
Received of

Vol 66  
Dine I.

Submitting for order of  
Government bill for  
extra work to the  
Deputy Minister  
at Bangalore.

2337

240, 6212 - 15th & 12th Aug 1866

To WWS Department  
Pro: of Govt for February  
No. 542

Pro: of the Madras Govt  
Of 15<sup>th</sup> February/88.

Contractors for  
the Sapper Married quarters  
at Bangalore. The disturbance  
amount of Rs 500 to the - an -  
thorized and the Sapp Page  
5<sup>th</sup> Qu, requested to report  
the source whence the Charge  
can be met.

No 337. 338.