

(1) Number of pages _____
(2) Date of repair _____
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works **DEPARTMENT.**

G.O. No. 609	Press
471-472	Mis.
Dated 21 — 2 — 1866.	

Not to be folded or roughly handled

No. 471. Read the following letter from the Superintending Engineer, 4th Division, to the Secretary to Government, Public Works Department, dated Madras, 10th February 1866, No. 4,101:—

[illegible]

* Vide letter to Government No. 4,102, dated 10th instant.

Proceedings of the Madras Government, Public Works Department,
21st February 1863.

2. The cause of excess is thus explained by the Executive Engineer, Chittoor Range, North Arcot District:—
“The channel

"The channel runs for a part of its course through Nunjah lands, and the estimate provides one under-tunnel for conveying the water to the lands lying beyond the channel. When I visited the work after its commencement with the Taluk Overseer, Moonesawmy Moodelly, the villagers owning the Nunjah lands complained that on account of the lands being on several levels, one under-tunnel would not be sufficient for them, and that a second was absolutely necessary. I admitted that the second under-tunnel was required, and the Overseer mistook this expression of opinion for an order to carry out the extra work, and hence the execution of unsanctioned work, and am particularly careful never to do so. I therefore exceedingly regret the misunderstanding which has caused the excess."

3. Under these circumstances, I regret to state that the work having been

3. Under these circumstances, I beg to recommend the excess for sanction. The work having been completed, the usual revised estimate and comparative statement do not accompany.

No. 472.

ORDER THEREON, 21st February 1866, No. 662.
T, No. 61

ACCOUNT, No. 61.

Cutting a channel from Streepathanellore to Kookanellore, North Arcot District.

they approve of the t
of the 4th Division.

Under the explanation afforded, the Government pass the sum of Rs. 121 which is reported to have been expended upon the work marginally noted, in excess of the sanctioned estimate, and amended by the Superintending Engineer

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. F.
Secretary to Government

To the Superintendent Engineer of the 4th Division.
 .. Accountant General.
 .. Controller of Public Works Accounts.

Exd. S. T. Augustin.

District
and
Ranger

North
Worth

When and
by whom
Junctioned

Continued
Amount

Sum already
recommended
for transfer

Sum now to be
transferred

Balance

North
Worth

North Extending the Western
Direct Channel Grow State
Cuthbert about 1000 acre to
Guarantangle

C.O. No. 1008
dated 4th
July 1865

1224 294 930 36

121 Cuthbert 911 floor to his
Guarantangle

Continued
Amount

Expenditure
1864/65

Altogether in
1865/66

Expenditure
in 1863/66

Additions

Amount
= 491000

121
30

Superintending Engineer's
Office 4th Division
Madras 10th February 1868

From
Colonel A. J. M. Boileau B.C.
Superintendent 4th Div.

Colonel C. A. Cro B.C.
Secretary to Government
S. P. W. I.

I have the honor to request
the sanction of Government to the
distribution of funds as per margin
which has been rendered necessary
in consequence of the estimate of Rs.
460 for cutting Channel from Puz
pathanellor to Por Kanallor
sanctioned by Government in
No. 2662 dated 14th September 1864
having been exceeded in execution
by a sum of Rupees 121. An Expend
ture of Rupees 225 was incurred
in 1864/65 on the work in question
and the full balance viz Rupees 225
of the estimate was allotted in C. A.
No. 1868 dated 4th July 1865.

The

The cause of excess is thus explained by the Executive Engineer, Chittoor Range North Arcot District.
The Channel runs for a part of its course thro' Sunjay lands, and the estimate provides one under Tunnel for conveying the water to the lands lying beyond the Channel. When I visited the work after its Commencement with the Taluk Officer, Mooneswamy Mudali, the Villagers owning the Sunjay lands complained that on account of the lands lying on several levels, one under Tunnel would not be sufficient for them, and that a second was absolutely necessary. Had I omitted that the second under Tunnel was required, and the Officer mistook this expression of opinion for an order to carry out the extra work, and hence the excess. I am well aware that I have no authority to order the execution of new emergent unsanctioned work, and am particularly careful never to do so. I therefore exceedingly regret the misunderstanding which has caused the excess.

Under these circumstances, I beg to recommend the excess for sanction. The work having been completed, the usual revised estimate and comparative statement do not accompany.

I have the honor to be

Your most Obedt Servt

Brileage Colonel R.E.
Superintendent

280

231 1866
 No. of you & for February
 How
 The understanding in your
 4. 1866

To the Secretary to Govt.
1870

dated 10-3 February 1866
 Recd 12
 No 101

Respecting Cause No. 121 for cutting
the additional amount of
ground before 121 for cutting
I showed from the path
where it is to be made
constructed by Government
in A. 2062 dated 14 Sept 1864

[illegible]

They approved of the transfer
of funds recommended by
the City Engineer of the
St. Louis Division.

100

[illegible]

Wm. C. C. C. C.
No. 609. 21st July 1866.

145. Sp. 62. 1866. 23. 1716.

2/4-1/4