

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 663	Press
581-582	~~Mis.~~
Dated 27-2-	1866.

Not to be folded or roughly handled

7

***Proceedings of the Madras Government, Public Works Department,
27th February 1866.***

No. 581. Read the following letter from the Superintending Engineer, 5th Division, to the Secretary to Government, Department Public Works, dated Cuddalore, 14th February 1866, No. 73 :—

1. With reference to the Order of Government of the 26th September 1865, No. 2,851, I have the honor to state that the cost of re-building the fallen verandah of the Court House at Cuddalore was estimated at 530 Rupees, and the work has been completed for 516 Rupees. The estimate for this building has been exceeded by much more than the above sum, and a report on it is about to be forwarded.

2. The repair of the Trevandipuram anicut was estimated at Rupees 385, and the cost of the work can be met from the allotment for Repairs Agricultural in the First Range, South Arcot. The Guddilum bridge did not sustain much injury, and the widening of the bridge is likely to be completed within the estimate.

No. 582. ORDER THEREON, 27th February 1866, No. 663.

CIVIL WORKS, No. 74.

Ordered to be recorded.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,

Secretary to Government.

To the Superintending Engineer, 5th Division.
,, Controller of Public Works Accounts.

Exd. S. T. Augustin.

N^o. 73.

Superintending Engineer's Office.
Cuddalore 14th February 1866.

From,

The Superintending Engineer,
Division.

To,

The Secretary to Government,
D. P. W.

Sir,

With reference to the order of Government of the 25th September 1865 N^o 2857, I have the honor to state, that the cost of rebuilding the fallen Verandah of the Court House at Cuddalore was estimated at 530 Rupees, and the work has been completed for 516 Rupees. The Estimate for this building has been exceeded by much more ^{than} the above sum, and a report on it is about to be forwarded.

2.

The repair of the Chevandipuram Ancient way, estimated at Rs. 385, and the cost of the work can be met from the allotment for Repairing Agricultural in this Range, South District. The Guddilum bridge did not sustain much injury, and the widening of the Bridge is likely to be completed within

within the Estimate.

I have the honor to be,

Sir,

Your most obedient servant

E. A. Ford Little R. C.
Superintending Engineer Division

1000 1866
P. O. 653
From
The Chief Engineer
Sub Division

To The Secretary to
General W. P. W.

Dated 14th February 1866.
Received 17th February 1866.
No 73.

Reporting on curtain
W. B. in South Arch,
damaged by a gale
in September 1865.
see 663-27th Feb 1866
Note see below

circulate

Civil Service 6633

Ordered to be recorded

6581-582

W. P. W.

W. P. W.

Master of P. N. A.

27th Feb 1866

East St. George

27th Feb 1866

W. P. W.

6581-582