

(1) Number of pages 6(2) Date of repair 3-3-43

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.**Government of Madras.***Public Works* **DEPARTMENT.**G.O. No. 3622Press
Mis.-284-285Dated 14-11- 1866.Not to be folded or roughly handled*WMA*

No. 284.

Read the following:—

SIXTH DIVISION.
TANJORE DISTRICT.
Report of Progress of the Junction Canal between Negapatam and Teroopondi, for the month of September 1866, called for in G. O. No. 1,780,
dated 20th June 1864.

Description of Work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of past year.	Grant for the current year, and date of order authorizing it.	NET EXPENDITURE IN THIS YEAR.			Remarks explanatory of the state of progress.
					In this month.	Up to this month.		
Junction Canal from Negapatam to Teroopondi. Supplemental to do. ...	RS. 22,565 1,600 24,165	Government in Order No. 3,511, dated 30th Nov. 1863, and No. 1,051 of 20th April 1865.	RS. A. P. 20,744 9 5	G. O. No. 1,919 of 20th June 1866 ... 3,420 0 0	RS. A. P. 52 11 1	1,016 15 0		Nearly all completed as far as can be this season.
Completing the navigable canal between Negapatam and Vedarniem. Supplemental to do. ...	64,000 6,410 70,410	Do. No. 3,101, dated 19th Oct. 1865, and No. 2,736 of 29th Aug. 1866.	3,796 15 6	In Budget of 1866-67 20,000 0 0 Add as per G. O. No. 1,919 of 20th June 1866 ... 115 8 10 Deduct as per G. O. No. 3,063 of 25th September 1866... 5,391 0 0		3,987 1 3		Masonry works in original estimate all completed.
				20,115 8 10				
				14,724 8 10				

TANJORE,
1st November 1866.
(Signed) R. F. OAKES, Captain, R. E.,
Superintending Engineer, 6th Division.

*Proceedings of the Madras Government, Public Works Department,
14th November 1866.*

No. 285.

ORDER THEREON, 14th November 1866, No. 3,622.

CIVIL WORKS, No. 61.

Communicated to the Revenue
Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Revenue Department.

Exd. S. T. Augustin.

Report of Progress of the Junction Canal between Negapatam & Teroopondy for the month of September 1866.
Called for in P.O. No. 1780 Dated 20th June 1866

Division
Tanjore District

Description of Works	Amount of Estimate	By whom sanctioned	Expenditure up to the end of past year	Grant for the current year and date of order authorizing it	Net expenditure in this year		Remarks explanatory of the state of Progress.
					In this month	Up to this month	
Junction Canal from Negapatam to Teroopondy Supplemental to — D ^o —	22565 1600 21165	Government in Order No. 3511 Dated 30 th Nov 1865 20 th April 1866	20744 95	G.O. No. 1919 of 20 th June 1866 & Supers. 3420	52 11 1	1016 15	Nearly all completed as far as can be this season.
Completing the navigable Canal between Negapatam & Vadarniew Supplemental to — D ^o —	64000 6410 70410	D ^o 3101 Dated 19 th October 1865 22736, 8/29 th August 1866	3796 15 6	In Budget of 66 Rs. 20000 -- Add expend. Rs. 67 No. 1919 of 20 th June 1866 } 115-8-6 Deduct as per G.O. No. 3063 of 25 th September 1866 } 5391 -- 14724-8-6		2987 1 3	Masonry works in original estimate all completed.

Supy. Engr. Office to D^o
Tanjore 1st November 1866

H. F. Bates Capt. and R.E.
Supy. Engineer to D^o

Leah

200

Wm. Lusk, Engineer
600 1/2 St. W.

So Ad
the Secretary to Govt

0070

Dated 27 November 1866

Fort St. George
14th November/68
Celle



103622-142/1000/100.

Report of the progress
of the question connected
between Great Britain
& Newfoundland for
the month of September
1866 -
Wm. A. Cole

2024-2025-

Wm. A. Cole

Sept. 15. - Lomander

Comme à la
Revue.