

(1) Number of pages 8(2) Date of repair 3-3-43

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.**Government of Madras.****P. W. DEPARTMENT.**

G.O. No. <u>3623</u>	Press Mis.
<u>286-287</u>	
Dated <u>14-11-1866</u>	

Not to be folded or roughly handled

215

*Proceedings of the Madras Government, Public Works Department,
14th November 1866.*

No. 286. Read the following letter from the Superintending Engineer, 7th Division, to the Secretary to Government, Department Public Works, dated Calicut, 30th October 1866, No. 157 :—

1. Revised Estimate Rupees 39,400, No. 58.
2. Estimate Appendix do. 20,421-2-6.
3. Captain Kennedy's letter No. 146 of 16th October 1866.
4. Comparative Statement.

1. I have the honor, herewith, to submit an original letter from the Officer in charge of the Vythery Range, in support of his revised estimates for the road work and bridges between Vythery and Kulputty, also submitted.

2. A comparative Statement which I have had drawn up, shows the details of differences between these and the former estimates. I recommend Captain Kennedy's revised estimates for the sanction of Government, considering that he has secured efficient Contractors for the work in the gentlemen named by him, but he has omitted to embody in them the sum of Rupees 2,000 for compensation which he alludes, and which will make a gross total of Rupees 41,400. Of this sum, Rupees 11,997 having been spent up to 30th April 1866, and Rupees 10,000 being the existing allotment of the current year, a balance of Rupees 19,403 will remain to be provided on 1st April 1867 ; against which the existing entry in my Budget of next year being only Rupees 7,110, the same should be raised to Rupees 19,403 to admit of the works being completed within 1867-68.

No. 287. ORDER THEREON, 14th November 1866, No. 3,623.

CIVIL WORKS, No. 62.

The Government sanction the revised estimate of Rupees 41,400 submitted with this letter for the road between Vythery and Kulputty in the Malabar District ; but they must express their disappointment at finding that so large an excess expenditure as Rupees 10,514, or 34 per cent., should now be shown to be necessary, though, when submitting the original estimate for the work, Colonel

From Superintending Engineer, dated 16th October 1865, No. 152.

Walker intimated that it, as well as certain other estimates prepared by Captain Kennedy were very large in amount, and that he hoped to be able to economize on the working rates for earthwork, &c., and in the dimensions of some of the bridges. The experience which Colonel Walker and his Executive Officers have had of the cost of carrying on operations in Wynaad, should enable those Officers to furnish more reliable estimates than have been laid before Government for works in that Province.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 7th Division.
,, Controller of Public Works Accounts.
,, Accountant General.

Exd. S. T. Augustin.

No 157.

Supg: Engineer's Office 7th Div
~~Calcutta~~ 30th October 1866.
Calcutta 30th

From

Lieutenant Colonel G. W. Walker R.E.
Superintending Engineer 7th Division

To

Colonel G. A. Orr R.E.
Secretary to Government D. & C.

Sir,

enclosed.

2d Estimate
Rs. 400, 11: 50

Appendix A in Charge of the Dythery Range in support
of his revised Estimates for the road work and

Kennedy's letter
146 of 18 Oct 1866

Comparative Statement

I have the honor herewith to submit an Original letter from the Officer in Charge of the Dythery Range in support of his revised Estimates for the road work and Bridges between Dythery and Sulphur also submitted.

2

A Comparative statement which I have had drawn up shews the details of differences between these and the former Estimates. I recommend Captain Kennedy's revised Estimates for the sanction of Government considering that he has secured efficient Contractors for the work in the gentlemen named by him but he has omitted to embody in them the sum of Rupees 2000 for Compensation which he alludes and which will make a gross total of Rupees 41, 400. Of this sum Rupees 11, 997. having been spent up to 30th April 1866 and Rupees 10,000 being the

the existing allotment of the current year a balance of Rupees 19,403- will remain to be provided on 1st April 1867; against which the existing entry in my budget of next year being only Rupees 7,110- the same should be raised to Rupees 19,403- to admit of the works being completed within 1867-68.

I have the honor to be
Sir,

Your most Obedt Servant

W. Walker Esq. R.E.
Superintending Engineer

25th Oct 1866
25th Oct 1866

Submitted to the
Committee for the road
works and bridges between
Tutcher and Kulpatty for
the year 1866-67

25th Oct 1866
25th Oct 1866
25th Oct 1866

25th Oct 1866
25th Oct 1866
25th Oct 1866

25th Oct 1866
25th Oct 1866
25th Oct 1866

25th Oct 1866
25th Oct 1866
25th Oct 1866

No 3623

Public Works Department.

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the 14th November 1866.

Read the following

From the Supy Engineer of the
(Here enter No. 157 of 30th October 1866.)

The Government sanc-
tion the revised estimate
of Rs 41,400 submitted with
this letter for the road between
Tutcher and Kulpatty in
the Madras District; but
they must express their dis-
appointment at finding
that so large an excess ex-
penditure as Rs 10,516, or
34 per cent, should now be
shown to be necessary, though
when submitting the original
estimate for the work, Col
Walker intimated that it, as
well as certain other estimates

From Eng^r 16 Oct/65- 152

2. graduated 1866 (Ch. 87)



The 22^y Dr. with four enclosures
 " Controller ✓ 24
 " Acch Genl ✓ 4
 D. B.

W B B Depts
- Gov. of Govt for a Year

13623

Gov. of the Madras Govt

of 14th Nov 1866

[Faint signature]

The revised estimate
amounting to Rs
41,400 for road between
Vythery and Thulputty
in the Malabar District.
- tioned with certain re-
marks.

206-207

2. 7th Nov 1866 Or. 8th