

(1) Number of pages 16(2) Date of repair 4-1-42

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. <u>116</u>	Press
<u>237-260</u>	Mis.
Dated <u>10</u> — <u>1</u> — <u>1866</u> .	

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
10th January 1866.*

No. 239. Read the following letter from the Director of Public Instruction, to the Chief Secretary to Government, Fort Saint George, dated Madras, 28th October 1865, No. 2,280 :—

I have the honor to forward the papers marginally noted,* and to request that Government will be pleased to sanction Captain Beatty's revised estimate for the Vizagapatam Normal School, which exceeds the original estimate of 8,000 Rupees by Rupees 2,363. The extra cost can be met from the provision made in this year's Budget for the erection of a Zillah School-house at Berhampore, and which has already been placed at the disposal of the Public Works Department.

From the Inspector of Schools, 1st Division, to the Director of Public Instruction, dated Masulipatam, 21st October 1865, No. 267.

1. I have the honor to forward a revised estimate for the erection of the Government Normal School at Vizagapatam, submitted by Captain Beatty, R. E., at present officiating Superintending Engineer, 1st Division.
2. Captain Beatty's own letter, copy of which accompanies this, fully explains the grounds on which it has been found necessary to revise the original estimate. The frequent transfers of charges which unavoidably take place among the Executive Officers of the Public Works Department, must, I think, be taken as one of the chief causes of the frequent occurrence of revised estimates. The work that is estimated for by one Officer, often falls to another to be completed; whose professional skill is in no danger of being questioned by reason of the excess.
3. Since my arrival at head quarters I have more than once visited the new school, and for the delay that has taken place, the present Executive Engineer can in no degree, so far as I can judge, be held responsible. The work has been at a stand still almost for sometime, waiting for the Sál-wood rafters which arrived by steamer only a few days before I left Waltair last month.
4. I am not aware of any Government order for *cut-stone* to be used for flooring. Flooring in chunam has been prohibited, but flat tiles or smooth bricks might have been used. Now however the stone has been collected, and some portion has been laid down, so that any alteration in this point now would not, I think, be expedient; and there can be no doubt that the stone will look better and last longer.
5. The flight of steps referred to in paragraph 6 of Captain Beatty's letter, I decidedly think ought to be added.
6. With respect to paragraph 8, I have to observe that a plan and estimate for the Chicacolo school has already been forwarded to you for sanction, and in the course of a few days more I hope to be able to send on plans and estimates for school houses at Bimlipatam and at Elur.

From the Officiating Superintending Engineer, 1st Division, to the Inspector of Schools, 1st Division, dated Waltair, 12th October 1865, No. 1,281.

1. I have the honor to forward you herewith the revised estimate of the Normal School at Vizagapatam, which has been prepared by the Executive Engineer, and examined in this Office.

Enclosure 1.

L. Beatty
Executive Engineer Vizagapatam

*Proceedings of the Madras Government, Public Works Department,
10th January 1866.*

2. The original estimate was prepared in this Office in 1863, and framed on rates the sufficiency of which had not been tested by experience, as up to that date only one public building of any considerable size had been erected in the District by this Department: and in consequence during the past two years the necessity for greatly increased building rates has, in several instances, been recognized by Government.

3. You will observe that the principal cause of excess is the very inadequate rates provided in the original estimate for roofing and flooring. The whole of the roofing timber is of Sál-wood, which is considered little, if at all, inferior to Teak, while its cost, when put up at Vizagapatam, is but little more than half that of Teak. The flooring, by an Order of Government of 1st February 1865, No. 230, is to be of cut-stone.

4. The building has been a considerable time under construction, owing to difficulties that have been met with in procuring Sál-wood for the roof. This has been obtained from Kimeddy forests in Ganjam, sawn at the Aska factory, and sent down by sea from Gopalpore to Vizagapatam. However I understood from you that this delay has not hitherto been a source of any great inconvenience to the Educational Department as the Normal School Master and pupils have been accommodated in the buildings occupied by the Zillah School.*

* The Hindu A. V. School, Vizagapatam, is meant.
(Signed) H. BOWERS.

5. The well provided in the original estimate may, I consider, be dispensed with, as there are several wells in the neighbourhood of the building, and a tank immediately in rear of it.

6. One small additional work is proposed, viz., a flight of steps in rear from the level of the verandah floor down the steep slope of the tank bund on which the school is situated, to the waters of the tank. On your inspection of the building you considered, I think, that this would be an improvement.

7. The additional funds are now required to complete the roofing, flooring, and plastering, and if granted immediately the building may easily be completed and brought into use within this official year. The cut-stone flooring is the only part still to be done, which is likely to occupy much time.

8. I observe that Rupees 15,573 have been allotted in the Educational Building Fund Budget for new schools in this Division in this official year; and as the plans and estimates of these buildings have not yet received sanction, it is very improbable that the whole of this large sum can be advantageously expended on the new buildings before the close of the year. I would therefore suggest that the additional funds required for the Normal School be found by a reduction of the grants for the other new buildings of the Division, which can be made good to those estimates from the Budget of 1866-67.

9. With these remarks, I do myself the honor of requesting you will be good enough to forward the revised estimate for sanction, through the Director of Public Instruction.

(True Copy.)

(Signed) H. BOWERS,

Inspector of Schools.

No. 240.

ORDER THEREON, 10th January 1866, No. 116.

CIVIL WORKS, No. 41.

1. In their orders in the Educational Department, under date the 30th September 1863, No. 243, the Government sanctioned an estimate amounting to Rupees 8,000 for the erection of a Normal School at Vizagapatam.

2. The Director of Public Instruction now submits a revised estimate, which has been prepared by the Executive Engineer at Vizagapatam. This estimate exceeds the amount already sanctioned by Rupees 2,363, and the Executive Engi-

*Proceedings of the Madras Government, Public Works Department,
10th January 1866.*

neer explains that the excess is due to the original estimate having been framed on rates, the sufficiency of which had not been tested by experience, as up to the date of its preparation (August 1863) only one public building of any size had been erected in the District by the Public Works Department. The items on which the largest excesses occur are roofing, flooring, and contingencies, for which Rupees 2591,771, and 1052 are provided in the revised estimate against Rupees 1177, 342, and 712 respectively in the estimate of 1863.

2. Under the explanation afforded, the Government sanction the revised estimate amounting to Rupees 10,363, and grant authority for the excess being provided from the Budget allotment for the

Zillah School-house at Berhampore,* as

* Ganjam District.

recommended by the Director of Public Instruction.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 1st Division.

" Accountant General.
" Controller of Public Works Accounts.
" Director of Public Instruction.
" Educational Department.

Exd. S. T. Augustin.

*Beattie J. R. D.
Executive Engineer Vizagapatam*

By arranging for ^{the} use of Larch wood,
sawn by machinery at St. Louis.
this item will probably be suffi-
cient if country wood grown on the
spot had been used the work might
have been done in a shorter time but
would have cost more.

5208- Ride accompanying data.

89951 Do Do Do

1692
586

3524

10
48-1

32-1

200

32099/13 336/13

The site first given by the Collector
near the parade ground was objection-
able to the Military Department
the work had to be stopped & removed
to a new site after the excavation ^{was} half
done, causing a loss in earth work.

99/10/11/12/13

4600
1894/10/11/12/13

L. Beattie Capt. R.D.
Recut in Ruiner for a part of

516 1/2 Cft of Saulwood wrought & put up 12. 9/2 90 1/2 98

Lys of roofing with Saulwood rafters
 52 1/2 rafters, nails & planks & paint etc. 20. 10 1/2 104 1/2
 Lys of sloping roof with Saulwood
 61 1/2 rafters, rafters, nails & Coarves 256 4 1/2 1533 7/11
 of planks & 3 Coats of Chumace
 Rains of Teakwood pannelled and
 24 Venetian doors 43. 10 1032
 1 Do Do Do 53 1/2 Do 53 1/2
 20 Do Venetian windows 24. 10 480
 4 Do Do Do 21 1/2 Do 87 8
 27 Do Attic windows 5. 10 135
 30 6/10 Lys of Green paint 3 Coats 2 68 1/2 73 152
 22 1/2 Do Wood oil 3 Do 1. 10 22 2 1/2
 Repairing foundation and
 filling in 135 2 1/2

Height of steps in rear of
 the building 1.8
 Contingencies 10. 1038 1 3

Well is not required
 Total Rupees 13
 Reduced amount already sanctioned 80
 Balance now requiring sanction 234

J. Beatty - Capt. R.E.
 Offg. Supg. Engr. 1st Gr.

No. 2280.

From
 E. B. POWELL, Esq.,
 Director of Public Instruction.
 To
 THE CHIEF SECRETARY TO GOVERNMENT,
 Fort Saint George.

SIR,

I have the honor to forward the papers marginally noted,* and to request that Govern-

* Letter from the Inspector of schools, 1st Division, No. 267 of 21st October 1865.

Letter from the Officiating Superintending Engineer, 1st Division, No. 1281 of 12th October 1865, with Estimate.

* Requested to be returned.

ment will be pleased to sanction Captain Beatty's revised Estimate for the Vizagapatam Normal school, which exceeds the original Estimate of 8,000 Rupees by

Rupees 2,363. The extra cost can be met from the provision made in this year's Budget for the erection of a Zilla school-house at Berhampore, and which has already been placed at the disposal of the Public Works Department.

Office of the Director of
 Public Instruction,
 MADRAS, 28th October 1865.

I have the honor to be
 Sir,
 Your most obedient servant.

Director of Public Instruction.

Public Works Department
No. 116

Proceedings of the Madras Government
January 1866
Under date the 10th Decr 1865
Read the following

From the Director of Public
Instruction

Submitting for
sanction a revised estimate (the enter 28th Oct/65 No 2280)
for the Vizagapatam
Normal School.

In their order in
the Educational Despatch
under date the 30th Sept
1863, No 243, the Govern-
ment sanctioned an es-
timate amounting to
Rupees 8000 for the erection
of a Normal School at
Vizagapatam.

2. The Director of
Public Instruction now sub-
mits a revised estimate,
which has been prepared
by

[Signature]
[Signature]

To
The Chief Secretary to Government
Fort St. George.
From
The Director of Public Instruction.
12th Jan 1866
No. 2280

Dated 28th October 1865.
Received 19th Decr

G. S.
No 392

Submitting for sanction a revised
Estimate for the Vizagapatam
Normal school.

No. 2280.

No. 116 - 10th Jan 1866

2280

No. 2280 - 1865

By the Executive Engineer
at Vizagapatnam. This
Estimate exceeds the amount
already sanctioned by
Rupees 2363, and the Ex-
ecutive Engineer explains
that the excess is due to
the original Estimate hav-
ing been framed on rates
the sufficiency of which
had not been tested by
experience, as up to the
date of its preparation
(August 1863) only one pub-
lic building of any size
had been erected in the
District by the Pub-
lic Works Department.

The items on which the
largest excess occurs are
roofing, flooring and con-
tingencies for which

Rupees 2,591.77/ and
1052 are provided in the
revised estimate against
Rupees 1177.342 and 7/2
respectively in the Estimate
of 1863.

Under the explanation
afforded, the Govern-
ment sanction the re-
vised Estimate amount-
ing to Rupees 10,363,
and grant authority for
the excess being provided
from the Budget allo-
ment for the Zillah
School house at Ben-
champer, as recommend-
ed by the Director
of Public Instruction

Benjamin

J. Eng. 1st

Acclt. Genl.

Controller.

Director of Public Instruction

Educational Dept.

Secy. 11th Jan.

to V 1866 Dep't
to do of Goutier Jan'y

No 116
to do of the In Govt
of the Clergy, '66.

Normal School at Viza.
gaspitau. The revised estimate amount-
ing to Rs 10,363, for the erection of
sanctuary, and authority granted for
the excess (Rs 2,363) being met
from the allotment for the
Gillat School - house at Berham
now, Ganjam District.

No 239. 240