

(1) Number of pages 8(2) Date of repair 12-14-13

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.**Government of Madras.***Public works* **DEPARTMENT.**

G.O. No. 1489	Press Mis.
397-4000	
Dated 17 5	1867.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department.
17th May 1867.

No. 399. Read the following letter from the Officiating Superintending Engineer, 8th Division, to the Secretary to Government, Department Public Works, dated Kodikarnel, 1st May 1867, No. 205:—

1. I have the honour to report that the Shunmuganadi bridge in the second Range, Madura District, was expected to be completed in the past year; but a portion of the plastering was left undone, as shown in my Statement of works above Rupees 20,000 for March: and the Range Officer now reports an omission of rough stone work in the apron of the bridge, which still remains to be done according to the estimate. Rupees 7,960 were provided in the Budget of 1866-67, and a

Part II, Item No. 156.

further sum of Rupees 3,000 was authorized in G. O. No. 2,796, of the 3rd September 1866.

2. The total expenditure up to the 31st March 1867 has been Rupees 36,450, on the estimate of Rupees 36,450, and the amount now required for the completion of the bridge is Rupees 1,696. The greater portion of this amount, however, is expected to be recovered: the material on the spot is valued at Rupees 290 and, further, the centerings, &c., to be disposed of, are likely to bring in a sum of Rupees 1,120, as shown in the accompanying Memorandum. The Range Officer thus asks for a sum of only Rupees 286-13-11, as the actual amount he requires for disbursement.

3. There is an uncertainty as to the sale proceeds of the last four items in the Memorandum, estimated at Rupees 200, while the wedges and mango planks will be made over to another bridge now under construction over the Munjalaur river, from Local Funds, and the value of the centering ribs will be transferred to the Stock account. Hence the value of these last three items, Rupees 920, is not required to be provided, nor the item of Rupees 290, the value of the chunam, &c.; but deducting the sum of these two, or Rupees 1,210, from the cost of the works to be done, Rupees 1,696, there remains Rupees 486, for which I would request the sanction of Government from the Reserve Fund.

Memorandum of funds required for the completion of the Shunmuganadi bridge, Madura District.

	RS.	A.	P.
Amount required to complete the bridge.	1,696	3	11
Deduct for materials	290	0	0
Balance required for completion	1,406	3	11
Deduct by sale of materials	1,120	0	0
Further amount required for sanction	286	3	11

Details of the amount to be recovered by sale of materials on the Shunmuganadi Bridge, Madura District.

	RS.	
Wedges	120	To be transferred to Munjalaur bridge.
Mango planks	200	Do. do.
Centering ribs	600	To be transferred to the Stock account.
Ropes and bamboos	50	To be sold by auction.
Three wooden carts... ..	30	Do. do.
Sixty cocconut trees of sizes	40	Do. do.
Bullocks	80	To be sold.
	1,120	

(Signed) P. O. O'RATIGAN,
Assistant Engineer.

**Proceedings of the Madras Government, Public Works Department,
17th May 1867.**

No. 400.

ORDER THEREON, 17th May 1867, No. 1,489.

ACCOUNT, No. 35.

The Superintending Engineer will take measures for having the bridge completed as speedily as possible, leaving the current year's outlay to be adjusted by a specific allotment of funds which will be made hereafter.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 8th Division.
" Controller of Public Works Accounts.

Exd. S. T. Augustin,

*Memorandum of funds required for the completion of the
Shunmuganadi Bridge Madras District*

Amount required to complete the Bridge	1696	3	11
Deducted for materials	290	"	"
Balance required for completion	1406	3	11
Deducted by sale of materials	1120	"	"
Further amount required for sanction	286	3	11

*Details of the amount to be recovered by sale of materials
on the Shunmuganadi Bridge Madras District.*

Wedges	120	"	"	To be transferred to Mungalam Bridge
Mango Planks	200	"	"	Do Do
Centring ribs	600	"	"	To be transferred to the Stock account.
Ropes and Bamboos	50	"	"	To be sold by auction.
3 Wooden carts	30	"	"	Do Do
60 Coconuts Strips of sizes	40	"	"	Do
Bullocks	80	"	"	To be sold.
Total Rupees	1120	"	"	

2^d Range Officer
Chindigar
18th April 1867

(Signed) P. O. O. Ratigan
Asst^t Engineer

Under Secretary Captain H. C.
Off^r Superintending Engineer
8th Division

Super. Eng. Office 8th Dec
No 205 Kodikarni 1st May 1867
From

Captain H. L. Hendrygaat R. E.
Offg. Superintending Engineer 8th Dec

To
Colonel C. A. Orr R. E.
Secretary to Government D. P. W.
Sir

Encls - 1

I have the honor to report, that the
Shunmujavadi bridge in the 2nd Range
Madurai District, was expected to be
completed in the past year: but a portion
of the plastering was left undone, as shown
in my statement of works about Rs 20,000
for March: and the Range Officer now
reports an omission of rough stone work
in the apron of the bridge, which still remains
to be done according to the estimate Rs 7960
were provided in the Budget of 1866-67
and

Part II Item
No 156

Enclosure No 1 in relation
from the Offg. Superintending
Engineer 8th Dec 1867
1st May 1867 No 205
To
Offg. Secy to Government
D. P. W.
17/5/67
Memorandum of funds
required for the completion
of the Shunmujavadi
Bridge.

and a further sum of Rs 3000. was authorized
in C.O. No 2796 of the 3rd September 1866

2 The total expenditure up to the 31st
March 1867. has been Rs 36,1.50. on the estimate
of Rs 36,1.50. and the amount now required
for the completion of the bridge is Rs 1696-
The greater portion of this amount however, is
expected to be recovered: the material on the
spot is valued at Rs 290, and further, the
centerings ~~to~~ to be disposed of, are likely
to bring in a sum of Rs 1120, as shown
in the accompanying Memo. The Range
Officer thus asks for a sum of only Rs 286-13-11.
as the actual amount he requires for
disbursement.

3 There is an uncertainty as to the value
proceeds of the last 1. items in the Memo,
estimated at Rs 200: while the wedges
and Mangs plants will be made over to
another

another bridge now under construction
over the Kunjalain river, from Local Funds.
and the value of the centering ribs will be
transferred to the Stock account. Hence
the value of these last 3 items, Rs 920, is not
required to be provided, nor the item of
Rs 290 the value of chunam ~~see~~: but deducting
the sum of these two or Rs 1210 from the cost of
the work to be done Rs 1696: there remains
Rs 186 for which I would request the
sanction of Government from the Reserve
fund.

I have Yr
Obedt Servt Captain R.C.
Superintending Engineer
S^t Division

For Mr. J. D. D. D.
No. 1000 for 1805

From J. D. D. D.

The Office of the
Genl. of the Army

To the Secretary of the
War

J. D. D. D.

Received May 1867

For the 1489-17 May 1867

Under which a further part
of funds is required for the
completion of the same.

Under which a further part
of funds is required for the
completion of the same.

Under which a further part
of funds is required for the
completion of the same.

21

To 1489-17 May 1867

The Supp. Engineer
will take measures for
rearing the bridge
completing as speedily
as possible, leaving
the current years with
the bridge as a
specific, although
of funds which
will be made use
after.

To 1489-17 May 1867
Under which a further part
of funds is required for the
completion of the same.

13 May 1867 A. 155

13 May 1867 A. 155