

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 1231

Press
Mis.

1919-2-00

Dated 16-1-19

is 60.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
10th June 1867.*

No. 199. Read the following Endorsement of the Superintending Engineer,
7th Division.

Read the following :—

*Report on the Lawrence Asylum Works for the Quarter ending 31st March 1867, as
called for in G. O. No. 1,138, dated 21st April 1864.*

1. The Hospital reported as completed in the last quarter still remains unoccupied up to the end of this quarter, the building is, however, now most decidedly perfectly dry, and the girls of the female Institution can be, with perfect safety, moved into it, whenever such a course may be determined upon by the members of the local Committee.

2. The quarters for the accommodation of eighty Policemen have been proceeded with, fifty houses are in the occupation of the members of the force, and the other houses (fifteen), still incomplete, will be finished immediately; very little remains to be done to render them fit to be occupied at once.

3. With the exception of these buildings, for the accommodation of the Police, and the preparation of a few house fittings, for which sanction has been accorded, and under which sanction large windows required for the dining hall of the new building, as designed by Mr. Chisholm, have been prepared, a plan having been furnished for their construction by that gentleman, the quarter under report has been occupied in the preparation of materials, and conveying them to the sites for the buildings.

4. During the quarter 400,000 bricks have been made, 786,616 burned, 300,000 tiles have been made, and 207,275 burned, and a contract entered into for the supply of the total number of tiles that will be required, and it is believed that now as far as can be judged of the probable size of the building for the male branch of the Asylum, sufficient bricks, &c., &c., are on hand to complete the building.

5. The steam saw-mill has also been kept regularly at work, and a large quantity of timber has been cut into flooring boards, and such scantling as will be useful for door and window frames, &c.

6. Contracts have been entered into for the supply of sand. A road to connect the sites with the Nunjanad river, where sand is most easily obtained, has been constructed.

7. As the turbine indented for, eventually to supply the building with water, has not arrived, a steam pump has been set up to force sufficient water for building purposes up to the sites, so that all being now ready on orders for the commencement of the building being issued, the work can be vigorously pushed on.

(Signed) W. FAREWELL, Major,
Executive Engineer.

OOTACAMUND,
28th May 1867.

The Hospital and Police quarters have since been fully occupied.

(Signed) G. W. WALKER, Colonel, R. E.,
Superintending Engineer, 7th Division.

No. 200.

ORDER THEREON, 10th June 1867, No. 1,731.

MILITARY WORKS, No. 16.

Ordered to be recorded.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

Nov. 1731

Recorded

Wm. N.

Wm. N.

Fort St. George
10th June 1867

7

10

1867
From A. 2036
The Superior
7th Jun.

To
The Secretary of War
W. H. M.
Massachusetts

Dated 26 May
1867

Report on the Lawrence
Regiment by the
during 31 March 1867

No. 1731 - 10th June 1867

No. 199-200

W. H. M.

20 June 1867