

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public & Works DEPARTMENT.

G.O. No. 1886	Press
515. 516	~~Mis.~~
Dated 24-6.	18 67.

Not to be folded or roughly handled

No 515.

Read the following:—

Report of the Progress of the Junction Canal between Negapatam and Teroopoondy for the month of April 1867, called for in
G. O. No. 1,780, dated 20th June 1864.

Description of Work.	Amount of Estimate.	By whom sanctioned	Expenditure up to the end of last year	Grant for the current year, and date of Order authorizing it.	NET EXPENDITURE IN THIS YEAR		Remarks explanatory of the state of progress.
					In this month	Up to this month	
Junction Canal from Negapatam to Teroopoondy Supplemental to do ...	RS. 22,565 1,600 24,165	G. O. No. 3,511 of 30th November 1863, and No. 1,051 of 20th April 1865.	24,343 10 1		ES. A. P.	ES. A. P.	Cutting catch drain and re-constructing head sluice for Carcoongunny lands in progress, all the other works connected with this estimate have been completed.
Completing the Navigable Canal between Negapatam and Verdamm ... Supplemental to do ...	64,000 6,410 70,410	Do No. 3,101 of 19th Oct. 1865, and No. 2,73 of 29th August 1866.	15,719 5 11	Item No. 320 in the Budget of 1867-68, Rupees 30,000.	1,926 15 10	1,926 15 10	Excavation of canal between Cadovayur and Vellyaur is in progress. The excavations in Ramanaden and Paupaun vocals have been finished with the exception of the slopes of the banks and sectioning of the channels here and there. The calingulah for diverting the Chundranady water and excavating channel from Chundranady to the canal nearly finished. The improvements to the Chundranady syphon sluice as well as the excavation of the catch-drain west of the canal are in progress.

(Signed) P. P. L. O'CONNELL, Lieut-Colonel, R. E.,
Acting Superintending Engineer, 6th Division

TANJORE,
14th June 1867.

*Proceedings of the Madras Government, Public Works Department,
24th June 1867.*

No. 516. ORDER THEREON, 24th June 1867, No 1,886.

IRRIGATION, No. 30.

Communicated to the Revenue
Department.

(True Extract)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Revenue Department

6th Division
Tanjore District.

Report of the progress of the Junction Canal between Negapatam and Teroopondy for the month of April 1867, called for in L.C. No. 1780 dated 20th June 1864.

Description of Works	Amount	Estimated	By whom sanctioned	Expenditure up to the end of last year	Grant for the current year and date of order authorizing it	Net expenditure in this year		Remarks explanatory of the state of progress.
						In this month	Up to this month	
Junction Canal from Negapatam to Teroopondy Supplemental to D ^o	22565	1600	L.C. No. 3511 of 30 th November 1865 and 1051 of 20 th April 1866	24165				Cutting Catot drain & re-constructing Head Sluice for Coromangalam lands in progress, all the other works connected with this estimate have been completed.
Completing the navigable Canal between Negapatam & Vadamman Supplemental to D ^o	64800	6410	D ^o No. 3101 dated 19 th October 1865 and 2756 of 29 th August 1866	70410	15719	1926	1510	Excavation of Canal between Cadoreyan and Vellyapra is in progress. The excavations in Ramanaidew & Paupgun Noicals have been finished with the exception of the slopes of the banks & re-joining of the channels here & there. The Calingalah for diverting the Chundramady water & excavating channel from Chundramady to the Canal nearly finished. The improvements to the Chundramady by Phow Sluice as well as the excavation of the Catot drain west of the Canal are in progress.

Supp. Engrs Office to Govt.
Tanjore 14th June 1867

Hornell
Asst. Engr. to Govt.

