

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 2143	Press ~~Mis.~~
412-13	
Dated 16. 7	1867.

Not to be folded or roughly handled

No. 412.

Read the following :—

SIXTH DIVISION, TANJORE DISTRICT.
Report of Progress of the Junction Canal between Negapatam and Teroopondy for the month of May 1867, called for in G. O. No. 1,780, dated 20th June 1864.

Description of work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of past year.	Grant for the current year, and date of Order authorizing it.	NET EXPENDITURE IN THIS YEAR.		Remarks explanatory of the state of progress.
					In this month.	Up to this month.	
Junction Canal from Negapatam to Teroopondy Supplemental to do....	RS. 22,565 1,600	G. O. No. 3,511 of 30th November 1863, and No. 1,051 of 20th April 1865.	RS. A. P. 24,343 10 1		RS. A. P.	RS. A. P.	Cutting catch drain and constructing head sluice for Carcoongunny lands in progress.
Completing the navigable canal between Negapatam and Verdarnien Supplemental to do....	24,165 64,000 6,410 70,410	Do. No. 3,101 of 19th Oct. 1865, and No. 2,736 of 29th August 1866.	15,719 5 11	Item No. 320 in the Budget of 1867-68 Rupees 30,000.	1,845 14 9	3,772 14 7	Excavation of canal between Cadovayur and Vellyaur nearly completed. The incomplete slopes here and there of Ramanaden and Paupan voicals are being attended to. Straight cut from Chen-dranady to canal completed to full depth; side slopes in progress. Chendranady surplus calingulah and under-sluice in do. in progress. Materials for the surplus sluices for the drainage of Carapadagay lands have been collected, and work will be soon started.

(Signed) P. P. L. O'CONNELL, Lieut.-Colonel, R. E.,
Acting Superintending Engineer, 6th Division.

TANJORE,
8th July 1867.

*Proceedings of the Madras Government, Public Works Department,
16th July 1867.*

No. 413. ORDER THEREON, 16th July 1867, No. 2,143.

IRRIGATION, No. 24.

Communicated to the Revenue Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Revenue Department.

Report of Progress of the Junction Canal between ^{by a Division} ~~Tanjore District~~ ^{Tanjore District} Negapatam & Tiruchendur for the month of May 1867. called for in L.O. No. 1780 dtd 20th June 1867.

Description of Work	Amount to this date	By whom Sanctioned	Expenditure up to this date	If paid in year	Spent for the current year & date of order authorizing it.	Expenditure in this year		Remarks explaining a large the state of progress
						to this month	up to this month	
Junction Canal from Negapatam to Tiruchendur " " " " " " " "	22565	L.O. No. 2311 of 20 th June 1867	16000	1865 & 1866	24165	20 th April 1867	24165	Cutting Catch drain & constructing Head sluice for Arongunni lands in progress.
Completing the Navigable Canal between Negapatam & Vadaruvai	64000	D.O. No. 181 of 19 th of 1865	64110	2756 of 29 th August 1866	10410	1866	10410	Continuation of Canal between Tadongayam & Vellayam nearly completed. The incomplete slopes here & there of Ramanadom & Papand localities are being attended to. Straight cut from Chendranady to Canal completed to full depth, side slopes in progress. Chendranady surplus Cattigaladi & Tuden sluice in progress. Materials for the surplus sluice for the drainage of Arapa & Agay lands have been collected, & work will be soon started.

Sup. Engr. Office to D.O.
Tanjore 8th July 1867
370

W. Munnell Lieut. Col. R.E.
Sup. Engr. Office to D.O.

18

2143

Communicated to
the Governor of East

March -



Zebeck

10

Sturt & Co
160 July 1867

Rec'd 17/7/67

Wm. L. Garrison

280612-613