

(1) Number of pages 1 1/2

(2) Date of repair 1.5.37

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 2318	Press Mis.
20-21	
Dated 1 8	18/9 .

Not to be folded or roughly handled

1

*Proceedings of the Madras Government, Public Works Department,
1st August 1867.*

Read the following :—

No. 20.

No. 1,136.

List of a work executed in Musery Range, Trichinopoly District, which exceeds its estimate by more than 5 per cent., submitted for the orders of Government.

Date of certificate of completion.	Description of work.	Amount of Estimate.	Amount of expenditure.	Excess.	Per-centage of excess.	To what year expenditure appertaining.
1867. 9th July	Fixing doors to the Record-room in the Perambalore Talook Cutcherry, and fitting shelves to the same ...	RS. 100	RS. 115	RS. 15	RS. 15	1866-67

REMARKS —The excess expenditure is attributed by the Range Officer to higher rates having been paid for materials, &c., than those provided for in the estimate.

(Signed) J. F. FISCHER, Captain, R. E.,
Controller of Public Works Accounts.

MADRAS,
23rd July 1867.

No. 21.

ORDER THEREON, 1st August 1867, No. 2,318.

ACCOUNT, No. 1.

The expenditure upon the work referred to in this list being under 500 Rupees, the sanction of Government to the excess over estimate is unnecessary under paragraph 12, Clause 1, Chapter IV of the Code, and paragraph 4 of G. O. dated 3rd September 1866, No. 2,797.

(True Extract.)

(Signed) J. H. M. SHAW STEWART, Major, R. E.,
Under Secretary to Government.

To the Controller of Public Works Accounts, with one Enclosure.

Exd. S. T. Augustin.

List of a work represented in a survey of the, Richmond District, which exceeds its estimate by more than 5 per cent, submitted for the orders of Government.

No. 1136.

Date of Certificate of Completion	Description of work	Amount of work of Estimate	Excess of Expenditure	Percentage of Excess of Expenditure	Remarks
1867 July 9 th	Fitting doors to the record room in the Perambalur Taluk Cutcherry and fitting shelves to the same - - 100	115	15	15. 1866-67	The excess expenditure is attributed by the Range Officer to higher rates having been paid for materials &c., than those provided for in the estimate.

Office of the Controller of P. W. Accounts
 Madras. 23rd July 1867
 Enclosure. 1 Certificate of Completion.
 Controller, P. W. Accounts.
 Copy P. C.

Y^{rs} Secretary to Government,
 P. W. D.

5

22

2. 26th July 1867 Dr. - 30th

2122318. Lot ending 167

Dear one,
List of a week spent
in Prunty Camp, perhaps
the most agreeable
I have had for some time
to the order of Govt.

1832-23-2
 Dec 27-1832 } July 1834

The Secretary of State
P. M. A.

The Controller of
P. W. Accounts

Dr. J. B. V. & Co.
New York
Chambers

work

The Controller of P. W. Accounts
with an enclosure.

Rec'd 2/8/67

111
P. W. 1867. Department.
Pro: of Govt for August
No. 2378

PROCEEDINGS OF GOVERNMENT.

Dated 1st August 1867

Informing the Controller
that the sanction of Government
to the excess over the estimate
for fixing doors to the Record-room
of (Taluk) butchery at Perambur
above in the Trichinopoly District
is unnecessary.

20-21

e. 26 July 1867 M-305