

(1) Number of pages 6

(2) Date of repair 21-12-1945

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 2446

Press
~~Mis.~~

272-73

Dated 12 8

1867.

Not to be folded or roughly handled

No. 272.

Read the following:—

SIXTH DIVISION, TANJORE DISTRICT.
Report of the progress of the Junction Canal between Negapatam and Teroopoondy, for the month of June 1867, called for in G. O. No. 1,780, dated 20th June 1864.

Description of Work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of past year.	Grant for the current year, and date of Order authorizing it.	NET EXPENDITURE IN THIS YEAR.		Remarks explanatory of the state of progress.
					In this month.	Up to this month.	
Junction Canal from Negapatam to Teroopoondy ... Supplemental to do....	RS. 22,565 1,600	G. O. No. 3,511, dated 30th November 1863, and No. 1,051 of 20th April 1865.	RS. A. P. 24,343 10 1		RS. A. P.	RS. A. P.	Cutting catch-drain along the junction canal north of Caroongunny bridge is completed excepting the side slopes in a few places.
Completing the navigable canal between Negapatam and Veddarniem ... Supplemental to do....	24,165 64,000 6,410	Do. No. 3,101 of 19th Oct. 1865, and No. 2,736 of 29th August 1866.	15,719 5 11	Item No. 320 in the Budget of 1867-68, Rupees 30,000.	7,696 13 2	11,469 11 9	The catch-drain between Cadoovayur and Vellyaur is in progress. The cut for diverting the Chendranady is very nearly completed. The two arches of the under-sluice in Chendranady are completed. The six feet surplus sluice for the Paupan Voical, raised four feet above ground, and the three feet surplus sluice has its foundation excavated. These masonry works ought to have been completed long ago.
	70,410						

TANJORE,
3rd August 1867.

(Signed) R. F. OAKES, Captain, R. E.,
Superintending Engineer, 6th Division.

Proceedings of the Madras Government, Public Works Department.
12th August 1867.

No. 273. ORDER THEREON, 12th August 1867, No. 2,446.

IRRIGATION, No. 4.

Communicated to the Revenue Department.

(True Extract.)

(Signed) J. H. M. SHAW STEWART, Major, R. E.,
Under Secretary to Government.

To the Revenue Department.

Exd. S. T. Augustin.

Report of the progress of the Junction
called for in G.O. N^o 1780 dated 20th June 1864.

6th Division
Tanjore District.

Canal between Negapatam and Troopoody for the month of June 1864.

59

Description of Work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to this and up to year.	Grant for the current year & date of order authorizing it.	Net expenditure in this year.		Remarks explanatory of the state of progress.
					In this month.	Up to this month.	
Junction Canal from Negapatam to Troopoody—	22565	G.O. N ^o 3511 dated 30 th November 1863.					
Supplemental to—D ^o —	1600	D ^o 10518/20 th April 1865	2454510.1				Building catch drain along the Junction Canal north of Caroonnamy Bridge is completed excepting the side slopes in a few places.
Completing the navigable Canal between Negapatam and Cadamirum—	611000	D ^o 3101 of 19 th October 1865					
Supplemental to—D ^o —	6410	2736 of 29 th August 1866	15719 5 11	Mem N ^o 320 in the Budget of 1867 at Rs. 20,000	7696157	11469 11 9	The catch drain between Cadamirum & Vellayan is in progress. The cut for diverting the Chendramady is very nearly completed. The 2 locks of the Puden sluice in Chendramady are completed. The 6 feet surplus sluice for the Pampaw Vaikal raised 4 feet above ground, and the 3 feet surplus sluice has its foundation excavated. These masonry works ought to have been completed long ago.

Supp. Officer to the
Tanjore Dist. August 1864

H. F. Lake Captain R.E.
Supp. Officer to the

Plc 1867 Rescind
to m. Johnson
Proff. Good for the m. n.
(Sampin) 12/11/67
No. 2955

End

2146
c12 2446

unpublished

Know.
The Shops Engineer
to m. Johnson
The Secretary to Board
12/11/67

Reu. Beil-
Commd. to the

Placed and
12/11/67

Report of the Inspector
of the Sanitation Com. to
William Biggs at San Antonio
Dec 10/67

Wm. H. Henge
12/11/67

to the
12/11/67

Dec 24/67 12/11/67
12/11/67
12/11/67

12/11/67

12/11/67

Dec 22-23