

(1) Number of pages 4(2) Date of receipt 30.4.43

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. <u>2829</u>	Press <u>W.L.S.</u>
<u>314 - 315</u>	
Dated <u>13. 9.</u>	<u>1867.</u>

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
13th September 1867.*

No 314.

Read the following:—

No. 2,108.

Statement of Objectionable Items in the Accounts of Ensign W. Porter, Assistant Engineer, Military Buildings Range, Bellary District, for the month of June 1867, requiring the Orders of Government, forwarded under paragraph 89, Section II, of the Manual of Accounts.

Particulars of each Item.	AMOUNT				Opinion of Superintending Engineer, with final remarks by Controller.
	Of Estimate or Item.	Expended up to date.	Expended during month.	Disallowed or passed provisionally.	
Constructing Commissariat Serjeant's quarters at Raman-droog.	RS. 4,420	RS. A. P. 4,712 4 6	RS. A. P. 264 2 3	RS. A. P. 71 4 6	The Range Officer states this work is not yet completed, but will be shortly, as there are only the out-houses to

complete. He attributes the excess up to June to
415 Rupees Roofing.
86 „ Carriage of materials.
34 „ Doors and Windows.
A comparative statement will be submitted as soon as the work is completed. The Superintending Engineer considers this explanation satisfactory.
The authority of Government is requested to admit of this excess.

MADRAS,
4th September 1867.

(Signed) W. A. HART,
Acting Deputy Controller
of Public Works Accounts, in charge.

To the Secretary to Government, Department Public Works.

No. 315.

ORDER THEREON, 13th September 1867, No. 2,829.

ACCOUNT, No. 30.

The Controller is authorized to pass the excess referred to, but the Government request the Superintending Engineer of the 3rd Division to submit the required explanations without delay.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 3rd Division.
,, Controller of Public Works Accounts.

Exd S. T. Augustin.

Cur

2829

The Committee is unwilling
to pass the exception
referred to, but the Govt
request the Supp Engineer
of the 3rd Div to submit
the required explanations
without delay.

Wm. V.

To the 3rd Div
at Fort Meade

AB

Fort St George
13th Sept 1867

Sept 14/9/67