

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 3302	Press
515-16	Mis.
Dated 24 10	1867.

Not to be folded or roughly handled

No. 515.

Read the following:—

SIXTH DIVISION, TANJORE DISTRICT.

Report of the Progress of the Junction Canal between Negapatam and Teroopoondy for the month of Aug. 1867, called for in G. O. No. 1,780, dated 20th June 1861.

Description of work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of the past year.	Grant for current year, and date of order authorizing it.	NET EXPENDITURE IN THIS YEAR.		Remarks explanatory of the state of progress.
					In this month.	Up to this month.	
Junction Canal from Negapatam to Teroopoondy. Supplemental to do.	RS. 22,565 1,600 24,165	Government in G. O. No. 3,511 of 30th Nov. 1863, and No. 1,051 of 20th April 1865.	RS. A. P. 24,343 10 1	RS. A. P.	RS. A. P.	The accounts of this work have been closed, and the expenditure on the remaining two sluices will be charged to the estimate of Rupees 70,410, as explained in last month's statement.	
Completing the navigable canal between Negapatam and Vedarnium. Supplemental to do.	64,000 6,410 70,410	Do. No. 3,101 of 19th Oct. 1865, and No. 2,736 of 29th Aug. 1866	15,719 5 11	Item No. 320 in the Budget of 1867-68. 30,000 0 0 Add from Income Tax Fund as per G. O. No. 2,522, and No. 2,804 of 17th Aug. and 11th September 1867 1,370 11 9 31,370 11 9	8,445 2 2 Deduct recovery in this month 1 6 9 21,756 1 0 21,754 10 3	2,400 lineal yards of junction canal and 3,000 lineal yards of canal between Topethorai and Vedarnium excavated. In both, portions work in progress; banks being strengthened between Caduvaiar and Veliyar; 6 feet surplus sluice in Paupan Voikal completed up to springs of arch. A report upon the work executed during the season will be submitted shortly.	

TANJORE,

11th October 1867.

(Signed) R. F. OAKES, Captain, R. E.,
Superintending Engineer, 6th Division.

Proceedings of the Madras Government, Public Works Department.

24th October 1867.

No. 516.

ORDER THEREON, 24th October 1867, No. 3,303.

CIVIL WORKS, No. 52.

Communicated to the Revenue
Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Revenue Department.

Exd. S. T. Augustin.

B.T. Division -
Panjer District -

Report of the Progress of the functions, between Negapatam & Scripindy for the month of August 1867 - Called for in G.O. No 1780, dated 20th June 1864. -

Description of Work.	Amount	By whom sanctioned.	Expenditure up to the end of the month.	Grant for Cur. in this year - rent & date of order in this month. Authorizing the month.	Remarks explanatory of the state of Progress.
Junction Canal from Negapatam to Scripindy	22565.	Government in G.O. No 3511 of 30 th November 1863 & 1051 of 20 th April 1865 -	24343101		The accounts of this work have been closed and the expenditure on the remaining 2 sluices will be charged to the Estimate of Rs 70410 as explained in last month's Statement.
Supplemental to - Do -	1600.				
	<u>24165</u>				
Completing the Navigable Canal between Negapatam & Vedarnam	64000	Do No 3101 of 19 th October 1865 & 2736 of 29 th August 1866 -	15719 511	Item No 320 in the Budget of 1867-68 - 30000 add from income tax fund as per G.O. No 2522 of 28 th August 1866 11 th September 1870-11-9 31370-11-9	2400 Linear yards of Junction Canal & 3000 Linear yards of Canal between Lopethorai & Vedarnam excavated. In both portions work in progress. Banks being strengthened between Caduvian & Velayan. 6 feet surplus sluice in Panpan Vakkal completed upto springs of Arch. - A report upon the work executed during the season will be submitted shortly.
Supplemental to - Do -	6410			8445.22 21756 1 21754 10 3	
	<u>70410</u>				

Supr Eng's office B.T.D.
Panjer 11th October 1867

Encl. 11.

J. F. A. Ke. Capt R.E.
Supr Engineer B.T.D.

to 250000 200000
of 1000000 1000000
to 1000000 1000000

The Secretary
for the
D. & M.

to 110000
to 1000000 1000000

to 3303-240000 167
to 1000000 1000000

to 1000000 1000000
to 1000000 1000000

to 1000000 1000000
to 1000000 1000000

to 1000000 1000000

to 3303-240000 167
to 1000000 1000000

to 1000000 1000000
to 1000000 1000000

to 1000000 1000000
to 1000000 1000000

to 1000000 1000000

to 1000000 1000000

to 1000000 1000000

to 1000000 1000000

to 1000000 1000000