

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 65	Press ~~Mis.~~
137-138.	
Dated 9 — 1 —	1867.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
9th January 1867.*

No. 137. Read the following letter from the Superintending Engineer, 4th Division, to the Secretary to Government, Public Works Department, dated Madras, 21st December 1866, No. 3,821 :—

1. In accordance with Government Order, No. 1,218, dated 19th April 1866, I have the honor to submit for sanction a revised plan, specification, and an estimate, amounting to Rupees 35,400, for making certain alterations in the

1 Plan.
1 Specification.
1 Abstract Estimate.

Commissariat Arrack and Porter Depot at the Presidency.

2. The work in question is under execution, and an expenditure of Rupees 10,864 had been incurred up to the end of October last. The original grant of Rupees 10,000, made in G. O. No. 1,919, dated 26th June 1866, being therefore exceeded, the Executive Engineer has applied for its being supplemented by a sum of Rupees 5,000. Being unable just now to name any saving for that purpose, I beg to recommend that the amount asked for be given from any sums at the disposal of Government.

No. 138. ORDER THEREON, 9th January 1867, No. 65.

MILITARY WORKS, No. 11.

1. In Proceedings dated 13th April 1866, No. 1,304, the Government, in the Military Department, requested the Superintending Engineer of the 4th Division to re-cast an estimate submitted by him for certain improvements which it was proposed to carry out to the Commissariat and Porter Depot at the Presidency, in pursuance of a recommendation by the Commissariat Store Committee. In his letter above read Colonel Boileau complies with this requisition, and now forwards a revised estimate amounting to Rupees 35,400, which His Lordship in Council sanctions.

2. The work has been in progress under the authority conveyed in the Orders of Government in this Department under date the 20th June 1866, No. 1,919, and the allotment made for it has been Rupees 10,000. The expenditure up to the end of October last is however stated to have been Rupees 10,864, and Colonel Boileau requests that the assignment may be supplemented by a sum of Rupees 5,000. As the Government are unable to make the required grant, it will rest with the Superintending Engineer to make the best possible arrangements for meeting the outlay, reporting hereafter the source from which funds may be provided. A sum of Rupees 26,000 has been included in the Budget of 1867-68 for the work in question.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 4th Division, with one Plan, one Estimate, and one Specification:
" Controller of Public Works Accounts.
" Accountant General.
" Military Department.

Exd. S. T. Augustin.

Boileau Colonel R.E.
Super. Engr. 4th Div.

N^o. 3821.

From, Colonel A. J. M. Poileau R. E.
Superintending Engineer 4th D^o.

To, Colonel C. A. Orr R. E.
Secretary to Government P. W. D.
Fort Saint George

Sir,

On In accordance with Government Order
N^o. 1218 dated 19th April 1866, I have the honor to
submit for sanction a revised plan, specification
and an estimate amounting to Rupees 354.00 for
making certain alterations in the Commisariat
Arack and Porter Depot at the Presidency.

The work in question is and
execution and an expenditure of Rupees 10,861 had
been incurred up to the end of October last. The
original grant of Rupees 10,000 made in G. O. N^o.
1979 dated 26th June 1866 being therefore exceeded,
the Executive Engineer has applied for its being
supplemented by a sum of Rupees 5000. Being
unable just now to name any saving for that
purpose I beg to recommend that the amount
asked for be given from any sums at the
disposal of Government.

I have the honor to be
Sir
Your Most Obedient Servant

Sup^y Engr^{'s} Office 4th D^o.
Madras 21 December 1866

A. Poileau Colonel R. E.
Sup^y Engr^{'s} 4th D^o.

Wm Lloyd Garrison
Esq of New York City
Dear Sir

The undersigned Congressmen

17th Division

The
The Federal Government
S. H. Q.

Dated 21
Dec^r 22 December 1838

No 3821

Submitting for sanction
a Revised Plan and Estimate
amounting to \$49,354.00
for making certain alterations
in the Commemorial Arch
and Portico Depot at the
Presidency
Oct. 6th 1867.

[Handwritten signature]

e. 3 22 June 1867 Dr. Tn

J^o W 1867 Dept^y
P^o of Cont for January

A^o 65
P^o of the Madras Com^p

Of 9 January 1867

The revised estimate
"state amounting to Rs
35400 for certain improve-
ments to Arack and
Porter Depot (Commipa-
riat) at the Presidency,
sanctioned with remarks.

A 137. 138.

Public Works

57 65 Public Works Department

A^o 65

PROCEEDINGS of the MADRAS GOVERNMENT

under date the 13th Dec^r 1867.
Read the following

From the Supg Engineer of the 1st Div

(Here enter No. 3821 dated 21st Dec^r 1866.)

In Pro. of 13th April 1868
to 1304, the Government in
the Military Department
requested the S. Engineer of
the 1st Div to present an es-
timate submitted by him
for certain improvements which
it was proposed to carry
out at the Commipariat
and Porter Depot at the
Presidency, in pursuance of
a recommendation by the
Commipariat, whose Committee
in his letter above read.
Col: Boileau complies
with this requisition, & ^{now} forwards
a revised estimate

work

(27)

P. W. 186 . Department.

No.

PROCEEDINGS OF GOVERNMENT.

Dated

~~forwarded~~ amounting to Rs.
35,400, which His Lordship
in Council sanctions.

The work has been in progress under the authority conveyed in the order of Govt. in this Dept. under date the 20 June, 6th, 1899 and the allotment made for it has been Rs 10,000. The expenditure up to the end of October last is however stated to have been Rs. 10,864, and Col Briteau requests that the apportionment may be supplemented by a sum of Rs 5000. As the Govt. are unable to make the required grant, it will rest with the Adminr. to make the best possible arrangements for ^{hereafter} meeting the ordinary, ^{the source} reporting, from which funds may be provided. A sum of Rs 26,000 has been included in the Budget ^{of 1900} for the work in question. —

2/137 1380
2. 3rd June 1867. Pa. 7m

W. H. C.

Sept 10 - January

The Engineer's Drawing
" Controller
" Lect. Engineer
" Military Police

One plan, one rule & one speed