

(1) Number of pages 6
(2) Date of repair 12-3-43
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 87	Press ~~Mis.~~
168-169.	
Dated 20-1-	18 67.

Not to be folded or roughly handled

7

*Proceedings of the Madras Government, Public Works Department,
10th January 1867*

No. 168. Read the following letter from the Secretary to the Government of India, Public Works Department, (Civil Works—Communications), to the Secretary to the Government of Madras, in the Public Works Department, dated Fort William, 3rd December 1866, No. 994 C :—

1. I am directed to acknowledge receipt of your letter No. 3,301, dated 16th October 1866, submitting a supplementary estimate amounting to Rupees 80,000, for the Coonoor Ghât Road, making the entire cost of the work Rupees 2,40,000.

2. There is no doubt as to the importance of the road, and the necessity for carrying it on to completion, and the Governor General in Council, therefore, sanctions the work, but I am directed to add, with reference to the apparently incomplete manner in which the original estimate was placed before the Government of Madras, and the unquestionably incomplete state of the project, as now submitted to the Government of India, that this sanction is accorded on the distinct understanding that the Government of Madras has satisfied itself of the sufficiency of the estimate, by taking all reasonable means to ascertain that the Officers in charge of the work have estimated its cost to the best of their ability, one of those means being the enforcement of the fundamental principle on which all Public Works should be carried on, viz., the preparation and submission by the Engineers of a fully detailed estimate with the necessary plans and sections.

3. This sanction has been registered as No. 76 C of 1866-67.

4. The plan and revised estimate are returned.

No. 169. ORDER THEREON, 10th January 1867, No. 81.

CIVIL WORKS, No. 41.

Communicated to the Superintending Engineer of the 7th Division, with reference to the Proceedings of Government No. 3,300, dated 16th October 1866.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 7th Division.
" Controller of Public Works Accounts.
" Accountant General.

Exd. S. T. Augustin.

Luci

34

2088

en 87

Commd. to the
Suprgmcr of the
7th Div, with reference
to the Proceeding of
Govt No 3300, dated 16th
October 1866-

Hart St George
10th Jan'y 1867

7088 7th Du
4th Carter
2nd A/El

Sept 11 - January 1867

GOVERNMENT OF INDIA.
PUBLIC WORKS DEPARTMENT.
CIVIL WORKS.—
Communications

SECY. TO GOVT. OF MADRAS,
IN THE PUBLIC WORKS DEPT.

No. 994 C.

Dated December 3, 1866.

Received 20 Dec 66
Encl: 2

X1 Revised Code Sent to the
Supr. Cgr. 7. Dec 29/31/69

Communicating with remarks sanction to a supplemental estimate amounting to Rs. 80,000 for the Coonoor Ghât Road.

MS. A.9.2.10.7

With care & love

23rd Jan'y 1864.

Ms. 168-169