

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.**Government of Madras.***Public Works* **DEPARTMENT.**

G.O. No. 32

Press

Mis.

Dated 1/1/1938

18/1/38

Not to be folded or roughly handled

✓

*Proceedings of the Madras Government, Public Works Department,
6th January 1868.*

No. 60. Read the following letter from the Superintending Engineer, 6th Division, to the Secretary to Government, Department Public Works, dated Tanjore, 11th December 1867, No. 1,372 :—

1. I have the honor to enclose an abstract estimate, amounting to Rupees 98, for work executed in excess of the estimate for the Latrine in the District Jail at Trichinopoly. The original estimate was sanctioned in G. O. No. 1,957, dated 2nd July 1867, and the excess exceeds five per cent. on the amount of the original estimate, and is due chiefly to extra work carried out at the request of the Inspector General of Jails, or of the Jail Superintendent, as explained in the accompanying memorandum from the Range Officer.

2. The tarring of the wood-work is very desirable, and should have been provided for in the original estimate.

3. It has been pointed out to the Range Officer, that as the alterations involved an expenditure in excess of five per cent. on the estimate, they should not have been undertaken without a reference to Government.

4. Provision may be made for the Rupees 98 from a balance of the allotment for Minor New Works in the Trichinopoly District under "Civil Buildings."

No. 61. ORDER THEREON, 6th January 1868, No. 32.

ACCOUNT, No. 11.

The excess expenditure of Rupees 98 reported in this letter is sanctioned, but no additional allotment, in adjustment of that excess, is necessary under paragraph 90, Section 2 of the Manual of Public Works Accounts.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 6th Division
" Accountant General.
" Controller of Public Works Accounts.

Exd S T Augustin.

12/372

Supl Engrs Office B.D.
Tanjore 11. December/67.

From, ...

Captain R. F. Baker R.E.

Supl Engineer B.D.

To,

Colonel C. F. Orr R.E.

Secretary to Government
C. P. W.

Sir,

I have the honor to enclose
an Abstract Estimate amounting
to Rs 198 for work executed in excess
of the Estimate for the Latrine in the
District Jail at Trichinopoly - The
Original Estimate was sanctioned
in G. O. No 1957, dated 22. July 1867, &
the excess exceeds 5 per cent on the
amount of the Original Estimate
& is due chiefly to extra work carried
out at the request of the Inspector
General of Jails or of the Jail Super-
intendent as explained in the ac-
companying Memo from the Range
Officer. -

The tarring of the woodwork
is very desirable & should have
been

Enclosure in a letter
from the Chief Engineer
to Mr. H. B. 13/2, dated
11 Decr 1867.

11 Decr 1867

Amount of work done
to the latrine of the
District Jail, Trichinopoly, in accordance
with the original estimate.

Civil Buildings Trichinopoly District
No 1 Range
Abstract Estimate

Minor New Work.

Work—Improvements to a Latrine lately constructed for the
accommodation of 25 Persons at a time in the District Jail
at Trichinopoly

Quantity	Description of Work	Rate	Amount		Amount of each part
1033	Cft of Brick in Chunanam—	at 23	56	11	7
163	Leirs of For—	per cft 4	40	12	
200	Suplt of Plastering 2 coats of Chunanam	2 8	7	8	
	Sum of Contingencies—		5	5	
					110
	<u>Deductions</u>				
17 1/2	Suplt Honey Combitles—	at 5	3	14	5
	In account of Materials from Original Work—		8	17	
					12
	Total amount of Estimate for which sanction is required—				98

Trichinopoly No 1 Range
Office 1st December 1867

(Signed) L Cahill
Superintendent

(Signed) J Vertue (Captain R.C.)
Executive Engineer
Trichinopoly

H. F. Wake Captain R.
Supg Engineer 6th Div.

Quelques-uns des
 from the village in
 1872, the 13th date
 of the same locality.

1874/960/67

Jack & Co. No 98
 for information with &
 the 13th in the
 District of Columbia
 1874

2187/22/23/1872/24-25

Ob 60

2187/22-65/January 1868

Forwarding as estimate of Rs 98, on account of work carried out in breach of original estimate for the balance in the District fund Rs 1000000

Recd.

No 1372-

Dated 11th December 1867

The Secy Engineer & the Secy to Govt. P. No. 2.

Public Works Department.

No 32

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the 6th Jan'y 1868

Read the following

The Secy Engineer & the Secy to Govt. (Here enter No. 1372 dated 11th December 1867)

The excess expenditure of Rs 98 reported in this letter is sanctioned, but no additional allotment, in adjustment of that excess, is necessary under para 90 Section 2 of the Manual of Public Works Accounts.

To the Secy Engineer & the Secy to Govt. Controller.

Recd 7/1/68 23/4

Signature

Pub. Works 1868 Department

Pro: of Govt. for Summary

Ch. 32

Pro: of the Madras Govt.

D^y 6th January 1868

Sanctioning the estimate
amounting to Rs. 98 for works
executed in excess of the
estimate for the Leatrine
in the District Jail at
Trichinopoly.

Ch. 100-101