

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 3522	Press Mis.
186-187	
Dated 12-11-	1868.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
12th November 1868.*

No. 186. Read the following letter from the Superintending Engineer, 7th Division, to the Secretary to Government, Public Works Department, dated Coimbatore, 20th October 1868, No. 137 :—

As required in paragraph 10 of G. O., No. 642, of 25th February 1868, repeated in paragraph 3 of G. O., No. 3,055, of 28th September 1868, I have the honor herewith to submit a supplemental estimate for the Sub-Collector's Cutcherry at Konghiem, showing an excess of Rs. 722 over the original estimate, together with comparative statement showing that it was chiefly incurred in additional brick-in-chunam work caused by buttresses and additional foundations found necessary on account of the nature of the soil. I have seen the work, which is very well finished and satisfactory. It was completed and fully paid up last year.

No. 187. ORDER THEREON, 12th November 1868, No. 3,522.

CIVIL WORKS, No. 24.

Original Estimate, sanctioned in G. O.,	rs.
No. 2,790, dated 21st September 1865	8,400
Excess Expenditure	722
Total ...	9,122

The Controller of Public Works Accounts is authorized to pass the excess expenditure of Rupees 722 which is reported to have been incurred on the Sub-Collector's Cutcherry at Konghiem in the Coimbatore District. This will raise the cost of the work to Rupees 9,122.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 7th Division.
" Accountant General.
" Controller of Public Works Accounts.
" Revenue Department.

Exd. S. T. Augustin.

Govt. of 1863 Madras

PUBLIC WORKS

To

THE SUPERINTENDING ENGINEER

His Division

cc. cc. cc.

Dated November, 1868

Recd.

G. O. 19th November 1868, No. 3522

NOVEMBER

Nos. 186-187

Sub-Collector's Outcherry at Renghien.--
Permission granted for passing the excess
expenditure of Rs 722, which is report-
ed to have been incurred on the Sub-Col-
lector's Outcherry at Renghien in the
Combatore District.

Superintending Engineer's Office

Combatore 20th Oct 1868

No. 137

From

Colonel G. W. Walker R.E.

Superintending Engineer
J. G. Walker

To

Colonel G. A. Orr R.E.

Secretary to Government G. O. W.
Madras

Sir,

Enclosures 2

1. Estimate No. 29

Rs 722

2. Comparative

Statement

25th February 1868, repeated in para 3 of G. O. No. 3055 of 28th September 1868. I have the honor herewith to submit a Supplemental Estimate for the Sub-Collector's Outcherry at Renghien, showing an excess of Rs 722 over the original Estimate together with Comparative Statement showing that it was chiefly incurred in additional Brick in Chumam work caused by bulthias, and additional foundations found necessary on account of the nature of the soil. I have seen the work which is very well finished and satisfactory. It was completed and fully paid up last year.

I have the honor to be

Sir

Your Most Obedt. Servt.

G. W. Walker R.E.
Superintending Engineer

C. 247000/1888 5/10/1888

1888

1888-12-12-1888

Subordinate Department of Public Works and Engineering
for the purpose of explaining
the cause of the work on the
road between...

1888

1888

1888

1888

1888

1888

1888

Public Works Dept.
No 3522
Proceedings of the Madras Government
Under date the 12th October 1888.

Read the following.

From the Superintending Engineer

(Per order No 137 of 1888)

WM

The Controller of Public Works Accounts is authorized to pass the excess expenditure of Rs 722 which is reported to have been incurred on the Sub Collector Pulichery at Kanchipuram in the Pudukottah District. This will raise the cost of the work to Rs 9122.

Original Estimate Rs 8400.
Sanctioned in G.O. No 7790 of 21st Sept 1888.
Excess Expenditure Rs 722.
Total Rs 9122.

S. Engg. & Co. Architects
Accts. Genl.
Controller
Rev. Secy.

21/9/88

WM

Handwritten notes on the top left page, including the number 113.

Handwritten notes on the top right page.

Handwritten notes on the middle left page.

Handwritten notes on the middle right page.

Handwritten notes on the bottom left page.

Handwritten notes on the bottom right page.

Cue 4100

Govt. of 1868 Madras.

PUBLIC WORKS

To the Superintending Engrs.
J. H. Division

Dated

th

Recd.

Encl.

G. O. 12th Nov. 1868, No. 3522

Nos. 186-187

Sub Collector's Contingency at Pongkum.

Permanently granted for paying the
excess expenditure of Rs 722 which
is reported to have been incurred on
the Sub Collector's Contingency at Pong-
kum in the Computation of Rs -