

(1) Number of pages.....

(2) Date of repair.....

(3) Initials of the Referencer.....

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.	3529	Press
		Mis.
200-201		
Dated	12-11-	1868.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
12th November 1868.*

No. 200. Read the following letter from the Superintending Engineer, 2nd Division, to the Secretary to Government, Public Works Department, dated Bazaarah, 19th October 1868, No. 92 :—

1. Comparative Statement. 1. I have the honor to submit a comparative statement of the expense of constructing a Salt Cutcherry at Krishnapatam, in the Nellore District, for which an estimate of Rupees 1,100 was sanctioned in G. O., No. 3,002, dated 26th September 1867.

2. The increase shown in the comparative statement is due chiefly to the following reasons :—

First.—The site selected for the building is a newly raised platform, and stronger foundations were necessary than originally contemplated; a substratum of concrete was allowed, which was not provided in the original estimate.

Second.—The rate for brick-in-chunam is increased, owing to the bricks having to be carted to a greater distance than anticipated.

Third.—The cost of plastering is greater than allowed, owing to the floor of the room having been plastered. This was considered advisable by the Executive Engineer, though not provided for in the estimate.

Fourth.—Teak-wood at the time of purchase happened to be more costly than usual, and the excess or the increase on the item is Rupees 25-10-1.

Fifth.—The rate for the roof has been found insufficient, owing to a mistake in the data on which the original rate was based.

3. I have the honor to request that Government will be good enough to sanction the increase necessary, viz., Rupees 293-3-5.

No. 201. ORDER THEREON, 12th November 1868, No. 3,529.

CIVIL WORKS, No. 27.

Under the explanation afforded by the Superintending Engineer of the 2nd Division, the Controller of Public Works Accounts is authorised to pass the outlay of Rupees 293, which has been incurred in excess of the sanctioned estimate of Rupees 1,100 for the Salt Cutcherry at Krishnapatam in the Nellore District.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 2nd Division.
,, Controller of Public Works Accounts.
,, Accountant General.
,, Revenue Department.

Exd. S. T. Augustin.

Govt. of 1868

PUBLIC WORKS.

To

THE SUPERINTENDING ENGINEER,

250 Dufferin

Esq.,

Dated November, 12th.

Read

Read

G. O. 11th November 1868, No. 291.

NOVEMBER.

Nos. 290-291

Salt Catchery.—Permission granted for passing the outlay of Rs. 293, which had been incurred in excess of the sanctioned estimate for the Salt Catchery at Krishnapatnam, Nellore District.

No 92

Superintendent
Nellore
19th October 1868

From Lieutenant Colonel G. H. Winson R.E.
Superintending Engineer
To Colonel C. A. O. R.E.
Secretary to Government
G.O.

Enclosure
1 Comparative
Statement.

Sir I have the honor to submit
a Comparative statement of the expense
of constructing a Salt Catchery at
Krishnapatnam in the Nellore
District for which an estimate of
Rs. 1100 was sanctioned in G. O.
No 3002 Dated 26th September 1867.

2 The increase shown in the Compa-
rative statement is due chiefly to
the following reasons:-

1st The site selected for the building
is a newly raised flat forming a stronger
foundation was necessary than
originally contemplated; a substratum
of concrete was allowed, which was
not provided in the original estimate.

Comparative Statement Showing the Estimate and the work performed in Constructing
Salt Hatchery at Krishnapatnam -

7

	As per Estimate				Work Actually Executed				Increase		Decrease		
	Quantity	Rate	Amount		Q	Rate	Amount	Q	Amount	Q	Amount		
Teak wood Platten Doors (7x6 1/2) including Padlock	2	47 4"	94 8"		2	34 7 6	68 15 "					25 9 "	
Teak wood Windows with Iron bars (3x4 1/2)	2	14 "	28 "		2	18 " 6	36 1 "		8 1 "				
Laminated Slabs on the Pillars	16	" 3 "	3 "		16	" 3 "	3 "						
Brick in Churnum - Cft.	2613	" 26	408 4 6		2613	" 31 1/2	509 14 6		101 10 "				
Concrete in Churnum - Cft.	"	" "	" "		648	" 2 "	81 "	648	81 "				
Flat Arch Work - Cft.	31 1/2	" 28	5 4 "		31 1/2	" 3 10	7 8 10 "		2 4 10 "				
Plastering - Sq. ft.	7	3 8 "	24 8 "		7	3 8 "	24 8 "						
Roofing - Do.	13	25 "	325 "		13	29 1/4 "	388 6 "		63 6 "				
Plastering - Do.	21 1/4	2 11 "	57 1 "		30 1/2	3 "	91 8 "	9 1/4	34 6 3 "				
Teak wood - Cft.	31 7/8	3 4 "	101 1 "		32 5/8	3 1/4 "	126 11 10 "		25 10 1 "				
White washing - Sq. ft.	21 5/8	" 3 "	3 15 "		21 1/4	" 4 "	5 5 "		1 5 3 "				
Pointing with wood oil - Sq. ft.	3 3/4	1 8 "	5 10 "				3 13 10 "					1 12 2 "	
Excavating foundations and filling in - Cft.	130	" 1 "	8 2 "		130	" 1 4	11 2 "		3 "				
Sundries	"	" "	35 8 "				35 5 5 "					2 10 "	
	"	" "	1100 "		"	" "	1393 35 "		320 11 5 "		27 8 "		

Net Increase 293-3-5

Camp Survalle

30th September 1868
Supt. Supt. office
Belgaum
19th October 1868

Commissioned
Supt. Supt. D. C.

Alex. D. Clay Major
Assistant Engineer
1st Bombardment Range

Enclosed in a letter
No 199 dated 29th
September 1868, from
the Assistant Surgeon
General, Surgeon
to the Superintendent
of the Virginia
Penitentiary,
dated 14th 12 6 1868
congratulating me on
my recent showing the
Penitentiary and the
work performed
in constructing the
Penitentiary at
Fulton.
Enclosed in a letter
from the 14th 12 6 1868
dated 14th 12 6 1868

222

[illegible]

2103529-12-16022/17

Do
You think
the necessary to
A. P. M.
Hudson

Wm
The banking business

Public Works Dept
No 3529
Proceedings of the Madras Government.
Under date the 12 ^{Nov^r} ~~Oct^r~~ 1868.
Read the following

From the Supt Engineer
2 Dec

(Received 10922/19. Oct. '08)

Under the explanation afforded by the Superintending Engineer of the 2nd Div., the Comptroller of Public Works Accounts is authorized to pass the order of Rs. 293, which has been incurred in excess of the sanctioned estimate of Rs. 1100 for the salt Cutcherry at Arushnapatnam in the Yellow District.

Vide G.O. No. 933 of April
25th March 1867.

S. Enger and Son
Orlando Fla
Aceto Land
Riv Sept 18

Rec'd 12/14/68

W. B. 1

Q. 28 Nov 1868 Q. 50 June 1868

Ac 4126

Govt. of 1868: Madras.

PUBLIC WORKS.

The Apprenticing Engrs.
2^d Division

to. Rec. to.

Dated

th

Recd.

1

G. O. 12th Nov 1868, No. 3529

Nos. 200-201

Salt Cutcherry Permission granted
for paying the outlay of Rs 293
which had been incurred in
reep of the same tenured salt
- mals for the Salt Cutcherry
at Krishna Palam, Madras.