

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 52	Press ~~Mis.~~
100-01	
Dated 8 / 1	1868.

Not to be folded or roughly handledB

No. 100.

Read the following.—

SIXTH DIVISION, TANJORE DISTRICT

Report of the progress of the Junction Canal between Negapatam and Teroopoondy for the month of Nov. 1867, called for in G. O No 1,780, dated 20th June 1864.

Description of work.	Amount of Estimate	By whom sanctioned.	Expenditure up to the end of past year.	Grant for the current year, and date of Order authorizing it	NET EXPENDITURE IN THIS YEAR		Remarks explanatory of the state of progress
					In this month	Up to this month.	
Completing the navigable Canal between Negapatam and Veddernem.	RS 64,000	G O No. 3,101 of 19th Oct 1865, and No 2,736 of 29th Aug. 1866.	RS. A. P. 15,719 5 11	RS. A. P. 30,000 0 0	RS. A. P. 994 9 7	RS. A. P. 34,159 0 9	2,708 lineal yards of improving slopes and 5,200 yards of catch drain between Cadoovayur and Ramanaden Voical completed Six shoals removed, and low banks at five different places raised during the month.
Supplemental to do. ...	6,410			1,370 11 9			
	70,410			31,370 11 9			
				Deduct amount transferred to other works from Income Tax Fund as per G O No 3,320 of 25th October 1867.			
				31,210 11 9			
				Add from District Road Fund as per G. O No. 3,890, dated 16th December 1867			
				28,750 0 0			
				59,960 11 9			

TANJORE,
21st December 1867.

(Signed) R. F. OAKES, Captain, R. E. •
Superintending Engineer, 6th Division.

Proceedings of the Madras Government, Public Works Department,
8th January 1868.

*Proceedings of the Madras Government, Public Works Department,
8th January 1868.*

No. 101. ORDER THEREON, 8th January 1868, No. 52.

CIVIL WORKS, No. 13.

Communicated to the Revenue
Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Revenue Department.

Erd. S. T. Augustin.

6th Division
Tanjur District
 Report of the progress of the Junction Canal
 between Negapatam & Serapoondi for the month of November 1864

Description of Work	Amount of Estimate	By whom sanctioned	Expenditure up to the end of month year	Grant for the current year & date of order authorizing it	Net expenditure in this year for this month Up to this month	Remarks explanatory of the state of progress
Completing the main & side Canal between Negapatam & Serapoondi	64000	G.O. No 3101 of 19 th October 1865 & 2706 of 29 th August 1866	15719.51	G.O. No 320 in the Budget of 67 - 200000 Add from income Tax fund as per G.O. No 2577 of 17 th August 1864 - 1210-11-9 Deduct amount transferred to other works from income Tax fund as per G.O. No 3320 of 25 th October 1864 - 1600-11-9 Add from District Road fund as per G.O. No 3890 of 16 th Dec 1864 - 28750-11-9 99197.34159		2708 General yards of improving slopes & 5200 yards of Catch drain between Caddooyam & Nannanaden Noical completed. 6 Shoals removed, and low banks at 5 different places raised during the month.

Supp. Engrs Office to be done
 Tanjor 21st December 1864

W. F. Gate Captain R.E.
 Supp. Engineer to the Div

11

Communicated to the
Receiving Department.



John D. Smith

Dec 29/88

Part one whole