

(1) Number of pages 7

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. ~~1057~~ 87	Press Mis.
182-183.	
Dated 12 - 1 - 1869.	

Not to be folded or roughly handled

113

Proceedings of the Madras Government, Public Works Department,
12th January 1869.

No. 182

Read the following —

SIXTH DIVISION, TANJORE DISTRICT
Report of the progress of the Junction Canal between Negapatam and Teroopondis for the month of November 1868, called for in G O, No 1,780,
dated 20th June 1864

Description of work	Amount of estimate	By whom sanctioned	Expenditure up to the end of past year.	Grant for the current year, and date of Order authorizing it	NET EXPENDITURE IN THIS YEAR			Remarks explanatory of the state of progress
					In this month	Up to this month.		
Completing the navigable canal between Negapatam and Veddernien . Supplemental to do 2nd Supplemental to do	RS		RS A P	Item No 413 in Budget of 1868-69 Rs 46,000	RS A P	RS A P	Some clearing has been done during the month and plastering to bridge nearly completed, but weather has been so unfavorable that progress was necessarily slow	
	64,000	G O , No 3 101 of 19th October 1865, and No 2,736 of 29th August 1866, and No 3,763 of 26th Nov. 1868			15,029 3 9	26,215 3 5		
	6,410				Deduct recovery in this month	2,870 4 11		
	37,782					23,344 14 6		
	1,08,192	Deduct recovery in this month	61,452 15 8					
			14,522 14 0					
			46,930 1 8					

TANJORE,
16th December 1868

(Signed) R F OAKES, Captain, R E,
Superintending Engineer, 6th Division.

*Proceedings of the Madras Government, Public Works Department,
12th January 1869.*

No 183

ORDER THEREON, 12th January 1869, No 87

IRRIGATION, No. 13

Communicated to the Revenue
Department.

(True Extract)

(Signed) CHARLES A. ORR, Colonel, R E,
Secretary to Government.

To the Revenue Department.

Ed S. T. Augustin.

Tanjur District

Report of the progress of the Junction Canal between Negapatam & Serapoondi for the month of November 1868, called for in G.O. No. 1780 dated 20th June 1864.

Description of Work	Amount of Cash expended	By whom sanctioned	Expenditure up to the end of year	Grant for the current year, & date of Order authorizing it	Net expenditure in this year	Up to this month	Remarks explanatory of the state of progress
---------------------	-------------------------	--------------------	-----------------------------------	--	------------------------------	------------------	--

Completing the navigable Canal between Negapatam and Serapoondi

Supplemental to D^o 64000

2nd Supplemental to D^o 6410

3rd Supplemental to D^o 37782

G.O. No. 3101 of 19th Oct. 1865

82736

of 29th Sept. 1866

83763

of 26th Nov. 1868

108192

1452158

1868/69

157214

469318

New No. 416 in G.O. No. 416 of 22nd Sept. 1868

46000

1502939

2621535

2870411

2334416

Some clearing has been done during the month, & plating to Serapoondi nearly completed, but weather has been so unfavorable that progress was necessarily slow.

Sup^y Engrs Office G.O. No. 16th December 1868

J. F. Bates Captain. R.E.
Sup^y Engrs G.O. No. 16th December 1868

Wm. H. P. H.

Strom,

The Judge, Captain & all
 the Secretary to him
 D. I. 1841

Sides 16^a } December 18th
old 19th }

The 87-125 Gang 1864

Leport of the profiers
of the Junction Canal
between Negapatam
& Tanjore for the
Month of November
with an extract

Grant & Dangeo {
125 Duany 1869 }

To the Honourable

21
Rec'd 14/1/09

9287
Communications of the
Revenue Department



Govt. of India ^{Dec 4940}
Calcutta.

PUBLIC WORKS.

The Revenue Department

Secy. Secy. Secy.

Dated

Recd

Encl

G O, 12th Jan 1869 No 87

Nos. 182-183

Junta Canal Report
Report of the Junta
Canal between Nya-
-tan and Troopondli
for November 1868, and
to the Rev. Secy -