

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 185	Press
270-71	~~Mis.~~
Dated 21	18/09.

Not to be folded or roughly handled

17

*Proceedings of the Madras Government, Public Works Department,
21st January 1869.*

No. 370. Read the following Proceedings of the Madras Government in the
Revenue Department.—

*Kistnumshettypully Chuttrum in Kurnool
District*—Superintending Engineer's letter
regarding the excess expenditure incurred in
its construction, communicated to Board of
Revenue (Here enter 9th January 1869, No. 60.)

No. 371. ORDER THEREON, 21st January 1869, No. 185.

CIVIL WORKS, No. 48.

Communicated to the Superintend-
ing Engineer of the 3rd Division.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 3rd Division.

Exd. S. T. Augustin.

35
Gert. of 1869 Madras.

PUBLIC WORKS.

To

THE SUPERINTENDING ENGINEER,

Cuddapah.

Dated Jan 21, 1869.

Recd

G. O., 21st Jan 1869, No 185.

JANUARY.

Nos. 370-371

Chuttrum at Kistnumshettipully — Pro-
ceedings Revenue Department, relative to
the excess expenditure incurred in the con-
struction of the Chuttrum at Kistnumshetty-
pully in the Kurnool District, communi-
cated to the Officer concerned

Proceedings of the Madras Government, Revenue Department,
9th January 1869.

No 124 Read the following letter from the Superintending Engineer, 3rd Divi-
sion, to the Secretary to Government, Public Works Department, dated
Cuddapah, 15th December 1868, No 3,382 —

1 I have the honor to submit a Comparative Statement for constructing the
Chuttrum at Kistnumshettipully in the Cumbum Talook, Kurnool District, on the
eastern side of the Nundycanama Ghaut.

2 In G O, No 1,872, of 12th August 1867, sanction was granted for Rupees
770 for completing the Chuttrum which had been commenced some years before,
but had never been completed. The work was entrusted to the charge of the late
Mr Skipp, then Overseer in the Cumbum Talook. Towards the end of May I
received from Mr. Sub-Engineer Bance, then in charge of the Cumbum Range, the
completion certificate attached I immediately returned the same, and directed that
good hooks and hinges should be put on, the tiles put proper, and that any excess thus
occasioned should be made good by Mr Overseer Skipp. I also directed to prepare
a Comparative Statement for submission to Government

3 The excess of Rupees 54-11-11 is attributed by Mr. Bance "on account of
the value of timber supplied by the Forest Department having been included in
the accounts of expenditure." Not understanding this remark, as the cost of the wood
had been included in the estimate, I called for explanation, and Mr. Bance having
gone to the Famine works in the Cuddree Talook, Cuddapah District, agreeably to
the orders of Government, Lieutenant Taylor gives the reason to be "the unwill-
ingness of the coolies to enter the jungle on account of the man-eating tiger."
Mr. Bance has also informed Lieutenant Taylor that the Government tax on timber
had not been charged for in the estimate, which had only allowed for felling and
carting.

TRANSFERRED to the Revenue Department, with reference to the Order in that
Department, No. 1,872, of the 12th August 1867
FOR ST. GEORGE, (Signed) CHARLES A. ORR, Colonel, R. E.,
19th December 1868. Secretary to Government, P. W. D.

No. 125. ORDER THEREON, 9th January 1869, No. 60.

Miscellaneous.

Communicated to the Board of Revenue.

(True Extract.)

M. S. L. L.

Acting Secretary to Government.

To the Board of Revenue.
,, the Public Works Department.

Ed. G. A. Turton.

115

27. 1869

Govt. of 1869

1869

REVENUE.

To

THE BOARD OF REVENUE,

Ac, dc, &c

Dated Jan 27, 1869

Recd " 12 "

and 0

G O, 9th January 1869, No 60

JANUARY.

Nos. 124-125.

Kashmushettyully Chuthum in Kurnoo

District—Superintendent's letter regarding the excess expenditure incurred in its construction, communicated to Board of Revenue.

Jan 1869-21st Jan 1869

Not an order

185

Dec 185

*Communicated to the
Chief Secy of the 30 Dec*

*Govt & Secy
21st Jan 1869*

[Signature]

*To Secy & Secy
Recd 22/1/69*

Jan 1869-2
H.M.

Dec 11/2
Govt. of 1869, Madras.

PUBLIC WORKS.

To The Superintending Engrs.
P.W. Division

Dated

Recd

En.

G. O. 21st Jan'y 1869, No 185

Nos. 371-371

Centrum at Kistannachetty.

- pully Poo, Ave Sept rela.
- time to the messengers
- time incurred in the con-
- struction of the Centrum
- at Kistannachetty pully in
- the Kurnool Co. could be
- the offrs concerned.