

(1) Number of pages \_\_\_\_\_

(2) Date of repair \_\_\_\_\_

(3) Initials of the Referencer \_\_\_\_\_

# MADRAS RECORD OFFICE.

## Government of Madras.

*Public Works* DEPARTMENT.

|                  |                          |
|------------------|--------------------------|
| G.O. No. 1969    | Press<br><del>Mis.</del> |
| 366-57           |                          |
| Dated 16-6-1969. |                          |

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,  
16th May 1869.

Read the following:—

SIXTH DIVISION, TANJORE DISTRICT.

Report of progress of the Junction Canal between Negapatam and Teroopondy for the month of April 1869, called for in G. O., No. 1,780,  
dated 20th June 1864.

No. 366.

| Description of work.                                                | Amount of Estimate. | By whom sanctioned.                                                        | Expenditure up to the end of past year. | Grant for the current year, and date of Order authorizing it. | NET EXPENDITURE IN THIS YEAR. |                   |  | Remarks explanatory of the state of progress.                                                               |
|---------------------------------------------------------------------|---------------------|----------------------------------------------------------------------------|-----------------------------------------|---------------------------------------------------------------|-------------------------------|-------------------|--|-------------------------------------------------------------------------------------------------------------|
|                                                                     |                     |                                                                            |                                         |                                                               | In this month.                | Up to this month. |  |                                                                                                             |
|                                                                     | RS.                 |                                                                            | RS. A. P.                               |                                                               | RS. A. P.                     | RS. A. P.         |  |                                                                                                             |
| Completing the navigable canal between Negapatam and V. d'arnien .. | 64,000              | G. O. Nos. 3,101 of 19th October 1865, and 2,736 of 29th August 1866; also | 74,739 13 1                             | Item No. 416 in Budget of 1869-70 ...                         | 382 6 6                       | 382 6 6           |  | Coopien Voical under- sluice in progress.                                                                   |
| Supplemental to do.                                                 | 6,410               | No. 3,763 of 26th November 1868.                                           |                                         |                                                               |                               |                   |  | Paupan Voical under- sluice foundation near- ly completed. Kodi- chuttianr bridge foun- dation in progress. |
| 2nd Supplemental to do.                                             | 37,782              |                                                                            |                                         |                                                               |                               |                   |  |                                                                                                             |
|                                                                     | 1,08,192            |                                                                            |                                         |                                                               |                               |                   |  |                                                                                                             |

(Signed) R. F. OAKES, Captain, R. E.,  
Superintending Engineer, 6th Division.

TANJORE,

7th June 1869.

*Proceedings of the Madras Government, Public Works Department,  
16th ~~July~~ 1869*

No. 367.

ORDER THEREON, 16th June 1869, No. 1,969.

CIVIL WORKS, No 59.

COMMUNICATED to the Revenue  
Department.

(True Extract.)

Colonel, R. E.,  
*Secretary to Government.*

To the Revenue Department.

Exd. S. T. Augustin.

514

*[Faint handwritten notes and signatures are visible on the right page, including the word "Submitted" and various initials.]*

6<sup>th</sup> Div  
Tanjur District

Report of progress of the Junction Canal  
called for in L. O. No. 1780 dated 20<sup>th</sup> June 1869.

between Negapatnam and Tiruppudi for the month of April 1869.

| Description of Works                                                    | Amount<br>of<br>Estimated | By whom<br>Sanctioned                                      | Expenditure up to<br>the end of<br>month of Jan. | Grant for<br>current year,<br>date of Order<br>authorizing it | Net expenditure<br>in this year |                     | Remarks explanatory of the state of<br>progress.                                                                                                   |
|-------------------------------------------------------------------------|---------------------------|------------------------------------------------------------|--------------------------------------------------|---------------------------------------------------------------|---------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                         |                           |                                                            |                                                  |                                                               | In this<br>month                | Up to this<br>month |                                                                                                                                                    |
| Completing the<br>navigable Canal<br>between Negapatnam<br>& Vadarnieu— | 64000                     | L. O. No. 5101<br>819 <sup>th</sup> October<br>1865, 52736 |                                                  |                                                               |                                 |                     |                                                                                                                                                    |
| Supplemental to D <sup>o</sup> —                                        | 6410                      | 829 <sup>th</sup> August<br>1866, also—                    |                                                  |                                                               |                                 |                     |                                                                                                                                                    |
| 2 <sup>nd</sup> Supplemental to D <sup>o</sup> —                        | 37782                     | No. 5763 of<br>26 <sup>th</sup> November<br>1868           | 74739 13 1                                       | Mem No 1416 in<br>Budget of 1869/70<br>Budget 15000—          | 382 6/6                         | 382 6/6             | Coopren local under drain in progress.<br>Pacpan local D <sup>o</sup> foundation nearly<br>completed. Koriakulam bridge foundation<br>in progress. |
|                                                                         | 108192                    |                                                            |                                                  |                                                               |                                 |                     |                                                                                                                                                    |

Sup. Officer to D<sup>o</sup>  
Tanjur 7<sup>th</sup> June 1869

A. F. A. K. Captain R. C.  
Sup. Officer to D<sup>o</sup>

Mr. Robert A. Dick

James Dick

Stam, Apr 24/21

Mr. J. J. Dick

Mr. Secretary to Court  
D. C. W.

Dated 7<sup>th</sup> June 1869

Robert A. Dick  
The Queen's Bench  
Between Henry Adams &  
Sarah Anne Adams  
Deceased  
vs  
The Queen's Bench  
1869-70 June 7<sup>th</sup>  
note in order

For

1869

Communicated to the  
Reverend Mr. Dick

16 June 1869

1869

Reverend Mr. Dick

1869

Cue 2421  
Govt. of 1869 Madras.

PUBLIC WORKS.

To *The Revenue Dept.*

Dated

Recd.

1869, No. 969

*G. O. B. June*

Nos. 366-367

*Sanitation Canal Progress  
Report of the Sanitation Canal  
between Nizampatnam and  
Tirupattur, for April 1869,  
and other papers concerned.*