

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 455	Press Mis.
315-11	
Dated 11-2-	1869.

Not to be folded or roughly handled

No. 315.

Read the following:—

SIXTH DIVISION, TANJORE DISTRICT.

Report of the progress of the Junction Canal between Negapatam and Teroopoondy for the month of December 1868, called for in G. O., No. 1,780,
dated 20th June 1864.

Description of work.	Amount of estimate.	By whom sanctioned.	Expenditure up to the end of past year.	Grant for the current year, and date of Order authorizing it.	NET EXPENDITURE IN THIS YEAR.		Remarks explanatory of the state of progress.
					In this month.	Up to this month.	
Completing the navigable canal between Negapatam and Vadaraiem ... Supplemental to do ... 2nd Supplemental to do.	RS. 64,000 6,410 37,782 1,08,192	G. O. No. 3,101 of 19th October 1865, and 2,736 of 29th August 1866, also No. 3,763 of 26th November 1868.	RS. A. P. 46,930 1 8	Item No. 416 in Budget of 1868-69, Rupees 46,000.	RS. A. P. 116 0 0	RS. A. P. 23,460 14 6	Very little done during the month owing to the weather.

SUPERINTENDING ENGINEER'S OFFICE,

26th January 1869.

To the Secretary to Government, Public Works Department.

(Signed) R. F. OAKES, Captain, R. E.,
Superintending Engineer, 6th Division.

*Proceedings of the Madras Government, Public Works Department,
12th February 1869.*

No. 316.

ORDER THEREON; 12th February 1869, No. 455.

IRRIGATION, No. 13.

Communicated to the Revenue
Department.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Revenue Department.

Exd. S. T. Augustin.

6th Dec

Tanjore District

Report of the progress of the Junction Canal between Negapatam and Serapoovadi for the month of December 1864.
called for in G.O. No. 1780 dated 20th June 1864.

Description of Work	Amount of Estimate	By whom Sanctioned	Expenditure up to the end of year.	Grant for the current year & date of Order authorizing it	Net expenditure in this year.		Remarks explanatory of the state of progress.
					In this month	Up to this month	
Completing the navigable Canal between Negapatam and Serapoovadi	64000	G.O. No. 3101 of 19 th October 1865, & 2736 of 29 th Aug 1866, also W. No. 3763 of 26 th Nov 1868					
Supplemental to D ^o	6410						
2 nd Supplemental to D ^o	37782						
	108192						
			46900.18	Mem. No. 416 in 628 of 1868/69 No. 46000-116		22460.46	Very little done during the month owing to the weather.

Sup. Engr's Office to D^o
26th January 1869

H. F. D. Aker Captain R.E.
Sup. Engineer to D^o

Wm. L. 1866 Dept

Stow, The 3003

The Capt. Officer
6-2-20

So, the Secretary to the
D.P.O.

Wm

11-2-20

Not
Communicated & the
Revenue Department

11-2-20

Not sent before
11-2-20

Order 21
Wm. L. 1866
11-2-20

Wm

Report of the progress
of the Junction Canal
between Regensburg
& Strasbourg for
the month of December
1868

The Revenue Dept

11-2-20

1868
Wm L. 1866

Cue 383
Govt. of 1869 Madras.

PUBLIC WORKS.

To *Ho. Bernard C. Esq.*

Dated

At, ...

Recd.

G. O. 11-11-1869, No 155

Nos. 315-316

Junction Canal *Propose*
Report of the Junction Canal
between Nagapatnam and
Tirupurundi for December
1868. and the Revenue
Department.