

(1) Number of pages 128

(2) Date of repair Oct 1937

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works **DEPARTMENT.**

G.O. No. 2226	Press -Mis.-
194-95	
Dated 9 - 7 -	1869.

Not to be folded or roughly handled

No. 194.

Read the following:—

SIXTH DIVISION, TANJORE DISTRICT.

Report of the progress of the Junction Canal between Negapatam and Teroopondy for the month of May 1869, called in G. O., No. 1,780, dated 20th June 1864.

Description of Work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of past year.	Grant for the current year, and date of Order authorizing it.	NET EXPENDITURE IN THIS YEAR.		Remarks explanatory of the state of progress.
					In this month.	Up to this month.	
Completing the navigable Canal between Negapatam and Vedarniem ... Supplemental to do ... 2nd Supplemental to do.	RS.	G. O. No. 3,101 of 19th October 1865, and 2,736 of 29th August 1866; also No. 3,763 of 26th November 1868.	74,739 13 1	Item No. 416 in Budget of 1869-70, Rupees 15,000.	RS. A. P.	RS. A. P.	Masonry works in rapid progress.
	64,000				2,386 0 10	2,768 7 4	
	6,410						
	37,782						
	1,08,192						

TANJORE,
28th June 1869.

(Signed) R. F. OAKES, Captain, R. E.,
Superintending Engineer, 6th Division.

*Proceedings of the Madras Government, Public Works Department,
9th July 1869.*

No. 195.

ORDER THEREON, 9th July 1869, No. 2,226.

CIVIL WORKS, No. 31.

COMMUNICATED to the Revenue
Department.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Revenue Department.
,, Board of Revenue.

Exd. E. C. Shunker.

6th Div
Tanjur District

Report of the progress of the Junction Canal between Negapatam & Turpoondi for the month of May 1869. Called for in L. C. No. 1780 dated 20th June 1864.

Description of Works	Amount Estimated	By whom sanctioned	Expenditure up to the end of each year	Grant for the current year & date of Order authorizing it	Net expenditure in this year		Remarks explanatory of the state of progress.
					In this month	Up to this month	
Completing the navigable Canal between Negapatam & Vadarnien	64000	L. C. No. 3101 of 19 th October 1865 & 27 th 1866					
Supplemental to D ^o 6410	1866	also					
2 nd Supplemental to D ^o 37782	3763	of 29 th August 1866, also					
	108192	26 th Novr/68	74739 131	Item No. 416 in Budget of 1869/70	625000	2386	10.27.68.74 masonry work in rapid progress.

Supp. Engineer's Office to D^o }
Tanjur 28th June 1869

A. T. A. K. E. Captain R. C.
Supp. Engineer to D^o

1097. 1824. 2/24
James Smith

From, Dec 2/14
The Supp. of the
to the Secretary to the
P. P. P.

Dec 28. 1824
2/24

Copy of the papers
of the London Council
between the Secretary
and the Secretary for the
month of July 1824.

Write in the
No 2226. 9th Dec 1824.

Mr

No 2226

Communicated to the
Revenue Department

First at London
9th Dec 1824

MR

8th Dec. 1824
8 - from the Secretary

Dec 2/14. 27
3

Ac 2740
Govt. of 1869 Madras.

PUBLIC WORKS.

To *Mr. Revenue-Secretary*

Dated

&c., &c., &c.

Recd.

Encl.

G. O. 9 July 1869, No. 2226.

Nos. 194-195

*Junction Canal. Progress Report
of the Junction Canal between
Negapatam and Lerrofoorah
for May 1869 and 6th day
concerned.*