

(1) Number of pages 1

(2) Date of repair 1955-10-11

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 1895	Press ~~Mis.~~
138-39	
Dated 9-8-	1870.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
9th August 1870.*

No. 138. Read the following letter from the Superintending Engineer, 6th Division, to the Secretary to Government, Public Works Department, dated Tanjore, 1st August 1870, No. 310:—

I HAVE the honour to inform you that, owing to clerical errors in the estimate for the Appencovil Surplus Sluice which was sanctioned* on 28th May 1869, the estimate has been exceeded by Rupees

One Comparative Statement.

* G. O., No. 1,749, Rupees 970.

83-4-0, and to request that this amount may be passed and be provided from the Reserve under Agricultural Works.

2. From the enclosed comparative statement it will be observed that the errors consisted in two items, brick-in-chunam work and cut-stone. The error in the former is due to the thickness of the wings having been entered in the estimate as 2 instead of $2\frac{1}{2}$ feet, the latter being correct as exhibited in the section of the wing.

3. The error in the cut-stone consisted in providing 12 cross-stones for the shutters instead of 24, as double shutters were provided for both vents. I regret that these errors were not detected in my office, as they should have been. They were detected in executing the work, which is now completed, and were brought to notice after the despatch of the statement of funds for incomplete works, etc., forwarded from this office on the 25th April.

No. 139.

ORDER THEREON, 9th August 1870, No. 1,895.

IRRIGATION, No. 2.

UNDER the explanation afforded the excess of Rupees 83-4-0 is sanctioned, but no allotment is necessary under G. O., No. 1,441, dated 11th June 1870.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Superintending Engineer, 6th Division.
.. Controller of Public Works Accounts,

Exd. S. T. Augustin.

Agricultural

Comparative statement showing the work done in constructing sluice to discharge water of Appencivil surplus channel into Arasala both Bank Estimate Rs. 970 -

New work

Sub Heads of Estimate	Estimated			Not executed			Excess			Sewerage			Remarks
	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	
Brick in Churnum Cft. 5583 ¹³ / ₃₂		2	697	156	5976		2	747		392 ¹³ / ₃₂	2	49	Excess due to error in the Estimate - see Estimate & Plan.
Plastering ^{1/2" 1/2" 1/2"} 1300		2	26	1500	2	30		200	2	4			
Stones ^{14" 8" 12" 16"} 9' x 1' x 5'				8	3	24							
5' x 9' x 6"				16	2 8	40							
Total	12	3	36	24		64	12		28				See Letter to Supr. Engineer No. 18-25 dated April 1870
Teak wood Planks Cft. 31 ² / ₃		3	95	31 ² / ₃	3	95							
Excavating foundation and filling in			30			25						5	
Bank from sluice to existing channel Bank	5133 ¹³ / ₃₂	1	32	14466	1	29	2					2 154	
Protecting same with													
tonal facing both sides	110	3	20	102	3	19	2					1 82	
Foundation rollers	44	4	11	34	4	8	8					2 8	
Baling						25						21 52	
Lindnes			21	52									
Establishment						10	8					33 46	
			970			1053	4					83 44	
Total excess for which sanction is asked													

No. 2 Ranch Office
Coimbatore
16th July 1870.

Provala

Executive Engineer

W. Foakes Captain P.E.
Supt. Engineer Division.

To Government, with letter No. 310 dated 1st Aug. 1870.

Comparative statement
showing the work done
in constructing sluice
locks under of Affan
containing channel and
effluents to all banks.

Mr 2982/70

Enclosure in a letter from
the Surveyor of the
date 1st August 1870
Charges District 1870

6310

Supdngs Office Sindh
Panee 1st August 70.

From,

Captain. R. J. Oakes. R.E.

Superintending Engineer.

To:

Colonel. C. A. Orr. R.E. -

Secretary to Government.

D. P. W.

Sir,

I have the honor to inform
you that, owing to clerical errors in
the Estimate for the Affan canal Sur.
plus Sindh which was sanctioned
on 28th May 1869, the Estimate has
been exceeded by Rs 83. 4. 0, & to
request that this amount may
be paid and be provided from
the Reserve under Agricultural
works. -

From the enclosed comparative
statement it will be observed that
the errors consisted in two items
Briek in Chumam Work & cut Stone.
The error in the former is due to
the thickness of the wings having been
entered

1898

Respectfully submitted to
the Secy of No 83-4-2
on the 8th inst for the
Attn of Secy for the
Land, sanctioned
in No. 1749 - dated
28th May 1889 -
No 1895 - 2nd inst 1/10

Encls: 1 ✓

Recd 9/10
Recd 8/10 3rd August 1890

1st 11/10 1890
Recd 11/10 1890
The Secy Engineer
to
The Secy to Govt
P.W.D.

written & forwarded from this office
on the 25th April -

I have the honor to be
Sir,

Your most obedient Servant

V. P. Datta, Capt. P.W.D.
Superintendent P.W.D.

P.W. Dept
No 1895

Proceedings of the Madras Government
Under date the 9th August 1890
Recd the following

From the Supy Engineer
of the P.W.D. (Here enter No 3107 1st inst 1/10)

Under the explanation
afforded the excess of Rupees
83-4-2 is sanctioned, but
no allotment is necessary
under G.O. No 1441 dated
11th June 1890.

W.D.

25-
3
The Supy Engr. to Govt
Controller P.W.D.

Recd 11/10/90

Cp 2989. 12
Govt. of 1870. Madras.

PUBLIC WORKS.

To The Superintending Engineer
6th Division

30.3.44

Dated

Recd.

1

G. O. 9th Aug 1895, No. 1895

Non 138-139

Appencovil Surplus Channel Scheme
in the Tanjore District. The ex-
cess expenditure Rs. 83-4-0
incurred on the Appencovil
Surplus Channel Scheme in the
Tanjore District, sanctioned.