

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.	2776	Press
383-384		Mis.
Dated	21-11-	1870.

Not to be folded or roughly handled

No. 383. Read the following letter from the Superintending Engineer, 4th Division, to the Secretary to Government, Public Works Department, dated Madras, 31st October 1870, No. 3,119:—

With reference to paragraph 2 of Government Order as per margin, I have the honour to submit a plan and a comparative statement showing how the excess of Rupees 277, over the original sanctioned estimate of Rupees 4,250, occurred in enclosing the compound of the Female Hospital at Saint Thomas' Mount under the sanction conveyed in Government Order, No. 2,145, dated 2nd July 1869.

2. The Range Officer's letter, No. 1,109, dated 19th October 1870, explaining the cause of excess is also herewith submitted in original.

3. I have visited the hospital, and am quite convinced that Captain Rogers did quite right in extending the wall and enclosing the piece of ground in question. Although he appears to have acted irregularly in doing this without first obtaining sanction for it, he says that he did so because he hoped to finish the extra work within the estimate. Under these circumstances I hope the Government will pass the extra charges.

No. 384. ORDER THEREON, 21st November 1870, No. 2,796.

ACCOUNT, No. 38.

UNDER the explanations afforded in these papers the Government authorize the Controller of Public Works Accounts to pass the expenditure of Rupees 277 which has been incurred in excess of the sanctioned estimate of Rupees 4,250 for enclosing the compound of the Female Hospital at Saint Thomas' Mount, but His Excellency the Governor in Council resolves to point out that though the additional work which has caused the excess was considered necessary, it should not have been carried out without the sanction of competent authority.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Superintending Engineer, 4th Division.
„ Controller of Public Works Accounts,

Exd. S. T. Augustin.

Gobt. of Madras

PUBLIC WORKS.

To

THE SUPERINTENDING ENGINEER,

4th Division.

Co., Co., &c.

Dated November 21st.

Encl.

Encl.

G. O., 21st November 1870, No. 2,796.

NOVEMBER

No. 383-384

Female Hospital at Saint Thomas' Mount.—The excess expenditure incurred on the estimate for enclosing the compound of the Female Hospital at Saint Thomas' Mount, authorized to be passed.

N^o 3119.

Sup^r Engr^s Office 4th Divⁿ
Madras 31 October 1870

From,

Colonel C. V. Milneson R.E.
Superintending Engineer 4th Divⁿ

To,

Colonel C. A. Orr R.E.
Secretary to Government P. W. Dept^t
Fort Saint George

Enclosures 3

1 Plan
1 Comparative
Statement
1 Original letter.

With reference to paragraph
2 of Government Order as per margin
G. O. N^o 1679 dated 12th July 1870. I have the honor to submit a Plan
— " — N^o 2295 dated 22nd September 1870. and a Comparative Statement
showing how the excess of Rupees 277 over
the original sanctioned estimate of
Rupees 4,250 occurred in enclosing the
compound of the Female Hospital at
Saint Thomas' Mount under the sanction
conveyed in Government Order N^o 2145
dated 2nd July 1869

2 The Range Officer's letter N^o
1109, dated 19th October 1870 explaining
the cause of excess is also herewith
submitted in original.

3

I have visited the Hospital and am quite convinced that Captain Rogers did quite right in extending the wall and enclosing the piece of ground in question. Although he appears to have acted irregularly in doing this without first obtaining sanction for it, he says that he did ~~not~~ so because he hoped to finish the extra ^{work} within the estimate. Under these circumstances I hope the Government will pass the extra charges.

I have the honor to be

Sir

Your most obedient servant

Wm. Wilson Colonel R.E.
Supy. Engr. & ⁱⁿ Gen.

SP

Proceedings

1872 kept
No. 4379
The Supy. Engr.
H. D.

To the Secretary to Govt.
Mr. Deptt.

Dated 31st
Recd 1st 24th Eg. 10/70

En: 3. In 3149
1872-24th 1870-71
Submitting a plan
and a comparative
statement shewing
how the sum of Rs
277 and the original
sanctioned estimate
of Rs 1250
occurred in enclosing
the compound of the
Female Hospital
at St. Thomas Mount
under the sanction
conveyed in Govt.
Order of 21st 50/2nd 1869.

Ap 383

1872-73. 12D

10

P. M. D.
Proceedings of the Madras Government
Read the following

From.

The Sup^r Engineer } (14. E. & 3119 of 31st Oct 1910)
L. & O. }
N.

Under the expla-
-nation afforded in these
papers the Government
authorize the Controller
of Public Works Accounts
to pass the expenditure
of Rs. 277 which has
been incurred in excess
of the sanctioned estimate
of Rs. 4,250 for enclosing
the compound of the
Female Hospital at St.
Thomas' Mount, but His
Excellency the Governor
in Council resolves to
point out that though

the additional work
which has caused the
excess was considered
necessary it should
not have been carried
out without ^{the} sanction of
Competent authority

W.H.

To
The S. Eng. 4th Bn
three enclos
Controller -

Dec 22/11/70

Cp 4379

Est. of 1870 Madras.

PUBLIC WORKS.

To The Superintending Engineer
H. P. Curran

Dated

Recd.

G. O. 21st Aug. 1876.

Nos. 383 & 384

Female Hospital at St. Thomas'
Mount. The ~~excess~~ expenditure
incurred on the estimate for
~~the~~ enclosing the compound
of the Female Hospital at
St. Thomas' Mount authorized
to be repaid