

(1) Number of pages _____

(2) Date of repair 12-2-27

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 310	Press Mis.
596-97	
Dated 25. 1.	1870.

Not to be folded or roughly handled

12-2-27

113

*Proceedings of the Madras Government, Public Works Department,
25th January 1870.*

No. 596. Read the following letter from the Acting Superintending Engineer, 1st Division, to the Secretary to Government, Public Works Department, dated Dowlaishweram, 14th January 1870, No. 3,567:—

I HAVE the honour to forward herewith copy of a letter, No. 700, dated 4th

instant, received from the Executive Engineer in charge of the No. 3 Range, Godavery, from which it will be

observed that a sum of Rupees 223-14-4, as detailed in the margin, is now required to be paid to a contractor on account of the Talook Cutcherry at Nursapur, which sum will be an addition to the allotment, viz., Rupees 920, already given for the work in G. O., No. 4,008, dated 24th December 1869, and to request that you will be pleased to obtain the sanction of Government for placing the amount at my disposal by transfers from other divisions, and for allowing me to charge the outlay to the work.

2. I agree with Mr. Rundall in stating that, if there is any chance of the Cutcherry being built within the next few years, it would be well to keep the bricks collected; if not, it may be advisable to sell them of at a small sacrifice, as otherwise we shall have to pay rent as long as the bricks remain on the ground, as the site has not as yet been purchased by the Collector.

No. 597. ORDER THEREON, 25th January 1870, No. 310.

CIVIL WORKS, No. 64.

THE Government are not in a position to supplement the allotment of Rupees 920 which was made to the Talook Cutcherry at Nursapur in Proceedings, No. 4,008, of the 25th December last, but they will take measures for adjusting the additional expenditure of Rupees 224 before the end of the year, together with all other items of outlay that have been incurred without or in excess of allotments.

2. The materials referred to in paragraph 2 should be disposed of to the best advantage.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,

Secretary to Government.

To the Superintending Engineer, 1st Division.

„ Controller of Public Works Accounts.

„ Judicial Department.

Exd. A. S. Rodgers.

Sobdt. of {1870} Madras.

PUBLIC WORKS.

THE SUPERINTENDING ENGINEER,

1st Division.

&c, &c, &c.

Dated January 25th.

ccd.

Encl

G. O., 25th January 1870, No. 310.

JANUARY

Nos. 596-597

Talook Cutcherry at Nursapur.—Passing orders on the letter from the Superintending Engineer of the 1st Division applying for an additional assignment of Rupees 224 for the Talook Cutcherry at Nursapur, in the Godavery District, and requesting to be furnished with instructions regarding the disposal of the materials collected on account of the building.

No. 700

From

The Executive Engineer

Incharge No. 3 or Western Delta

Range Godavery District

To

The Superintending Engineer

1st Division

Dowlaiswaram

Sir,

With reference to the expenditure for collecting materials for the Karsapore Cacheri I have the honor to report that we still owe the Contractor for 13,400 Bricks delivered, and I request you will obtain authority for my paying this off. I have not taken upon myself to do so in face of the stringent orders regarding expenditure on account of these Cacheries, but in any southern District, a suit would have been filed against the Government by this time.

2. The Contractor applies in his letter herewith sent for your perusal for compensation to the amount of Rs. 143-8-0 for the breach of his contract. He is certainly entitled to some amount of compensation and I do not think the amount applied for is extravagant.

3. With regard to the Bricks now collected if there is any chance of the Cacheri being built within the next few years it would be well to keep them, but we shall have to pay the rent of the ground, for although I was authorized

to collect the Bricks and other materials on the site pending its purchase, yet as the site has not yet been purchased by the Collector we shall have to pay rent as long as the Bricks remain on the ground.

Deputy Collector
Letter No. 8 date
18th January 1897

4. There is no work near Kursapur for which I should be able to use up any quantity of the Bricks. I believe I could sell them at the sacrifice of the cost of carriage about 12 annas per 1000 or about Rs. 100, and this would be less cost than paying the ground rent for many years. I have been waiting to make the report till I could learn what rent the owners of the land requires, he promised to let me know but has gone away from Kursapur without doing so.

5. I request therefore you will be good enough to obtain sanction for the Brick Contractor being paid the amount we owe him, and for some compensation being made to him for the breach of contract, and also give me instructions as to whether the Bricks are to be kept at the site and the ground rent paid or whether I can sell them off at a small sacrifice.

6. I would beg to bring to notice that the site selected is undoubtedly the best if

57

if ever a cacheri is to be built at Narasapur and that I think unless secured at once it will most probably be brought up and used for building by the inhabitants of Narasapur.

I have ~~you~~ ~~you~~

/Signed/ J. W. Rundall
Executive Engineer, N. III
Range Godavari Dist.
(True Copy)

W. T. Fisher Major R.E.

Ag. Superintending Engineer 1st Division.

DOWLAISHWARUM, 14th January 1870

No. 3567

From

Major J. F. Fischer R.E.
Acting Superintending Engineer

1st Division

To

Colonel C. A. Orr R.E.

Secretary to Government D. P. W.

Madras

SIR,

Encls (1) enc.

for Bricks
compens.
no for
encl Contract.

I have the honor to forward herewith, copy of a letter No. 700 dated 4th Instant, received from the Executive Engineer in charge of the N. III Range Godavery, from which it will be observed that, a sum of Rs. 223-14-4, as detailed in the Margin, is now required to be paid to a Contractor on account of the Taluk Cutcherry at Narsapur, which sum, will be an addition to the allotment vizt. Rs. 920 already given for the work in G. O. No. 4008 dated 26th December 1869, and to request that you will be pleased to obtain the sanction of Government for placing the amount at my disposal by transfers from other Divisions, and for allowing me to charge the outlay to the work.

1870 24/1/70

Encls (1) enc.

No. 3567 dated 14th January 1870
from the Acting Engineer
in charge of the
N. III Range Godavery
Secretary to Govt. D. P. W.

2. I agree with Mr. Randall in stating that, if there is any chance of the Cutchery being built within the next few years, it would be well to keep the Bricks collected, if not, it may be advisable to sell them off at a small sacrifice, as otherwise, we shall have to pay rent as long as the Bricks remain on the ground, as the site has not yet been purchased by the Collector.

I have the honor to be
Sir,
Your Most Obedient Servant.

Wm. H. Litcher Major R. E.
Ag. Superintending Engineer ^{1st Bn.}

Public Works Department

No. 310

Proceedings of the Madras Government

Under date the 25 January 1870

Read the following

From The Ag. Superintendent of H. E. No. 3567 of 12th January 1870
1st Division

The Govt. are not in a position to supplement the allotment of Rs. 920 which was made to the Talook Cutcherry at N. as per in Proceedings No. 4008 of the 25th December last, but they will take measures for adjusting the additional expenditure of Rs. 224 before the end of the year together with all other items

1870-71
No. 3567
From the Ag. Supt. of H. E. No. 3567 of 12th January 1870

The Ag. Supt. of H. E. No. 3567 of 12th January 1870

1st Division

To the Secretary to Govt. of Madras.


Dated 11th January 1870
No. 297
Enclosed (1) one.

The request to obtain sanction of Govt. for a transfer from the other Division of the sum of Rs. 223-14-4 to be paid to contractors on account of salary cutcherry at N. as per in which sum is in addition to the allotment already given for the work in A. E. No. 4008 of the 25th Decem-ber 1869.
No. 310-25 Jan 1870

1870

of outlay that have been
incurred without any
excess of allotments -

The materials referred to
to in para 2, should
be disposed of to the
best advantage -



29.
To the S Engr 1st Div ✓
Comd Vb ✓
10 Jnr Dept ✓

L.S. Dept to all 25/1/70

P-C - 5/2/70

of outlay that have been
incurred without a
excess of allotments -

The materials referred
to in para 2, should
be disposed of to the
best advantage -

[Signature]

29.
To the Eng 1st Ser ✓
Comdr ✓
Jas Dept ✓
L.S. Dept to all 25/1/70
P-C - 5/1/70

Cue 249
Govt. of 1870 Madras.

PUBLIC WORKS.

To The Superintending Engineer
1st Division

Dated

Recd.

Ind. 1 ✓

G. O., 25 Jan 1870, No. 310

Nos. 596-597

Taluk Cutcherry at Narsapuram
Passing orders on the letter
from the Superintending Engineer
applying for an additional
apportionment of Rs 224 for the
Taluk Cutcherry at Narsapuram
in the foodwary 8th, and request-
ing when furnished with in-
structions regarding the dis-
posal of the materials collected
on account of the building.