

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.	880	Press
473-474.		Mis.-
Dated	29- 3	1870.

Not to be folded or roughly handled

✓✓

*Proceedings of the Madras Government, Public Works Department,
29th March 1870.*

No. 473. Read the following letter from the Superintending Engineer, 3rd Division, to the Secretary to Government, Public Works Department, dated Bellary, 5th March 1870, No. 3,443 :—

I HAVE the honour to forward, for the sanction of Government, the accompanying comparative statement for the camel-sheds constructed for the Commissariat Department at Sooltanpoor on an estimate for Rupees 24,092.

2. The enclosed statement shows an excess of Rupees 1,189-5-6 over the above sum, and this excess is explained to be due partly to the omission to provide eave-reapers and wall-plates, and partly to no allowance having been made in the original estimate for superintendence which was absolutely necessary, as the work was situated at a distance of sixteen miles from Bellary ; and, moreover, such a charge could not be shown in the estimate, as G. O., No. 1,093, dated 7th April 1868, was not received at the time the estimate was prepared and sanctioned. *Vide* G. O., No. 1,229, dated 25th April 1867.

3. In G. O., No. 3,012, dated 23rd September 1868, I observe that the sum of Rupees 24,092 is shown to include the camel-sheds at *Bellary* and Sooltanpoor, but on reference to the statement submitted with my letter printed at the head of the above order, I find that mention was made of Sooltanpoor only, the estimate for which requiring sanction will, therefore, now stand at Rupees 25,281-5-6.

No. 474. ORDER THEREON, 29th March 1870, No. 880.

MILITARY WORKS, No. 10.

Eave-reapers.
Wall-plates.
Superintendence.

* Rupees 24,092.

FROM the comparative statement submitted with this letter it appears that, owing to the omission of the items marginally noted in the sanctioned estimate for the camel-sheds at Sulttanpoor, the expenditure on the work has exceeded the estimate* by Rupees 1,189-5-6.

Although this evidences an inexcusable degree of laxity in the examination of estimates in the Superintending Engineer's Office, His Excellency the Governor in Council, under the circumstances, sees no alternative but to authorize the Controller of Public Works Accounts to pass the excess outlay.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Superintending Engineer, 3rd Division.
" Controller of Public Works Accounts.
" Military Department.

Erd. E. C. Shunker.

Govt. of 1870 Madras.

PUBLIC WORKS.

To

THE SUPERINTENDING ENGINEER,

3rd Division.

&c. &c. &c.

Dated March 20th.

Recd.

Encl.

G. O., 29th March 1870, No. 880.

MARCH

Nos. 473-474

Camel-sheds at Sooltanpoor.—Permission granted for passing the excess outlay on the camel-sheds at Sooltanpoor, in the Bellary District.

No. 3443.

Superintending Engineer's Office.

3rd Division.

Bellary 5th March 1870.

3 ✓

From,

The Superintending Engineer

3rd Division.

To,

The Secretary to Government

Enclosures. 2

Public Works Department

Fort Saint George

Sir,

I have the honor to forward for the sanction of Government the accompanying Comparative Statement for the Camel Sheds constructed for the Commissariat Department at Sooltanpoor from an Estimate of Rs. 24,092.

2. The enclosed Statement shows an excess of Rs. 1189. 5. 6 over the above sum and this excess is explained to be due partly to the omission to provide 2400 papers and work-plates and partly to no allowance having been made in the original Estimate for superintendence which was absolutely necessary as the work was situated at a distance of sixteen miles from Bellary and moreover such a charge could not be shown in the Estimate, as G. O. No. 1093 dated 7th April 1868,

MS

was not received at the time the Estimate
was prepared and sanctioned - Vide G. O. No. 25279
dated 25th April 1867 -

3. In G. O. No. 3012 dated 23rd September
1868, I observe that the sum Rs. 24,092.
is shown to include the Camel sheds at
Bellary and Sooltanpore, but on reference
to the statement submitted with my letter
printed at the head of the above order, I find
that mention was made of Sooltanpore only.
The Estimate for which requiring sanction
will therefore now stand at Rs. 25,281.56.

I have seen
W. H. B. S. A. B. B.
Superintendent Engineer
3rd Division

Wm. (No. 11)
Secretary & Engineer
from

ML

The Officer in ch.
Battery Company 1st.

L. S. Supt. Engineer

Wm. 3rd Division.
Dated 19th January 1870

Received of S. P. D. 1870
for purchase of material
showing the amount of estimate
and the actual cost of work
done to the foundry and
S. P. D. 1870.

1869-70. 1870
From, S. P. D. 1870

The Superintending Engineer
3rd Division.

To,
The Secretary to Government.
Public Works Department.
Fort Saint George.

No. 3443
Dated 19th January 1870.
Received 1870.

3rd Division

Wm. 1st
Dated 19th January 1870.
The Secretary to Government.
Public Works Department.
Fort Saint George.
Received 1870.
No. 3443
Dated 19th January 1870.
Received 1870.

212 March 1870 Q. 25

74

P. W. Department.
No 8808 RN
Proceedings of the Madras Government

Under date the 29th March 1870

Read the following

From The Superintending Engineer
H. E. No 3443 of 53 March 1870
3rd Division

From the Comparative
Statement submitted with
this letter it appears that, owing
to the omission of the items
marginally noted in the
sanctioned estimate for the
camel sheds at Sultanpore,
the expenditure on the
work has exceeded the
estimate by Rs. 1189-5-6. Al-
though this evidences an in-
excusable degree of laxity
in the examination of
estimates in the Super-
intending Engineer's Office, His

Have reapers.
Wall plates.
Superintendence.

R.

No. 24.192

A. A.

J. D. L.

2. 1. 1871
1. 1. 1871
1. 1. 1871
1. 1. 1871

Excellency

1870

(4)

Excellency the Governor in
 Council under the circum-
 stances sees no alternative
 but to authorize the Con-
 troller of Public Works
 Accounts to pass the ex-
 cept outlay

The Commission of the
 Government of the
 State of New York
 in the year 1870
 has been authorized
 to make a survey of
 the State of New York
 and to report thereon
 to the Governor in
 Council. The Commission
 has the honor to acknowledge
 the receipt of the
 report of the Commission
 of the State of New York
 and to express its
 appreciation of the
 services rendered by
 the Commission.

Received of the
 Controller of Public Works
 the sum of \$100.00
 on account of the
 Survey of the State of New York

MA

Disposition of the
 Controlling
 Officer of the
 State of New York
 Dec 30/31

Q. 12 March 1870 Q. 25

Cue 920
Govt. of 1870

PUBLIC WORKS.

The Superintending Engr.
3rd (Division)

Dated

Recd.

Ind. /

G. J. 29-1870. No 880

Nos. 473-474

Camel sheds at Sultanpore

Permanently framed for paying
the excess outlay on the camel
sheds at Sultanpore in the
Bellary St.