

(1) Number of pages 1 7 1 4 5(2) Date of repair 30 6 37

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.	1573	Press
		Mis.
178-79		
Dated	13-6-	1871.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department.
13th June 1871.

No. 178.

Read the following paper:—

No. 491.

List of Bills received from the Superintendent of Police of the Cuddapah District, and submitted for the sanction of Government.

Number and date of Bill.	Description of Work.	Amount of Estimate.	Amount of Bill.	Year to which the expenditure appertains.	Date of receipt of Bill.
5 16th May 1871.	Construction of a Station-house at Chinnamandiem in the Cuddapah District, sanctioned in G. O., No. 2,955, dated 23rd September 1867, Public Works Department	RS. 454	RS. 300 74 80 454	1867-68... 1868-69... 1870-71...	19th May 1871.

REMARKS.—Submitted for orders as to whether the expenditure can be passed by this office on the bill and completion certificate enclosed.

MADRAS,
22nd May 1871.

(Signed) S. BROCK,
Controller of Public Works Accounts.

To the Secretary to Government, Public Works Department, with three Enclosures.

No. 179.

ORDER THEREON, 13th June 1871, No. 1,573.

CIVIL WORKS, No. 9.

FROM the papers submitted with this list it appears that the Police Station-house at Chinnamandiem in the Cuddapah District, the construction of which had been given out on contract, was completed in December 1869, when the Public Works Officer in charge of the Cuddapah Range was applied to for a completion certificate which he furnished on the 14th July 1870.

2. It appears by the completion certificate that "the door and railings to lock-up, windows, and arms-rack have been badly executed and of inferior wood; that the terrace work of roof and the plastering are not by any means as good as they should be; and that in lieu of brick-in-chunam pillars allowed in the approved plan for strengthening the lock-up, weak wooden posts have been substituted."

3. Before passing final orders on the subject the Government request the Inspector-General of Police to call upon the Superintendent of Police in the Cuddapah District to report what steps he took to remedy the defects pointed out by the Range Officer, and to explain why those defects had not at any rate partially been

*Proceedings of the Madras Government, Public Works Department,
13th June 1871.*

rectified by the contractor as a sum of Rupees 80 was due to him at the time they were brought to notice, but appears to have been subsequently paid to him. With the report now called for the Inspector-General of Police will obtain and forward the agreement made with the contractor.

4. The Superintending Engineer of the 3rd Division will obtain and submit the Cuddapah Range Officer's explanation regarding the great delay of six and a half months which was allowed to take place in granting the completion certificate above referred to.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Superintending Engineer, 3rd Division.
.. Inspector-General of Police.
.. Controller of Public Works Accounts.

Exd. S. T. Augustin.

[Faint, illegible handwritten text, likely bleed-through from the reverse side of the page.]

List of Bills received from the Superintendent of ^{of 1871} ~~the~~ Office of the Coorapah District and submitted for the sanction of Government

5

Number and date of Bill	Description of work	Amount of Estimate	Amount of Bill	Amount which the expenditure appears to require	Date of receipt of Bill	Remarks
5 1871 May-16	Construction of a Station House at Chinnamandim in the Coorapah District sanctioned in G.O. No. 2955 dated 23 rd September 1867. Public Works Department	454	300 74 80 <u>454</u>	1867/68 1868/69 1870/71	1871 May 19	Submitted for orders as to whether the expenditure can be passed by this office on the Bill and Completion Certificate enclosed.

Office of the Controller of P.W. Accounts
Madras 22nd May 1871

To The Secretary to Government
Public Works Department
Fort St. George.

S. Hoell
Controller of P.W. Accounts

1573 P. N. D.
 Proceedings of the Madras Government
 Read the following
 from The Controller of P. N. Accounts { (H. E. Dec 491 & 22nd Aug 1911)

From the papers sub-
 -mitted with this list
 it appears that the Police
 Station House at Chin-
 -namandem in the Gud-
 -daph Range, the con-
 -struction of which has
 been given out on a
 contract, was com-
 -pleted in December 1899
 when the Public Works
 officer in charge of the
 Guddaph Range was

N?

Dec 23rd 1899/1900 565
 Dec 23rd 1899/1900 565
 Dec 23rd 1899/1900 565

From
 The Controller of
 P. N. Accounts

To the Secretary to Govt
 P. N. Accounts
 Mr. H. E. Dec 491

Dec 23rd 1899/1900 565

Received from the Inspector
 of Police of Chin-
 -namandem in the Gud-
 -daph Range, the con-
 -struction of which has
 been given out on a
 contract, was com-
 -pleted in December 1899
 when the Public Works
 officer in charge of the
 Guddaph Range was

Dec 23rd 1899/1900 565

Dec 23rd 1899/1900 565

applied to for a completion
Certificate which he
furnished on the 14th
July 1870.

It appears by the
Completion Certificate
that the door and railings
to lockup windows and
arms rack have been
badly executed and of
inferior work, that the
terrace work of roofs
and the plastering are
not by any means
as good as they should
be, and that in lieu
of brick in chunam
pillars allowed in

the approved plan for
strengthening the lockup,
weak wooden posts
have been substituted.

Before passing
final orders on the
subject the Govt. request
the Inspector General
of Police to call upon the
Superintendent of Police
in the Cuddalore District
to report what steps
he took to remedy the
defects pointed out
by the Range Officer,
and to explain why
those defects had not
at any rate partially
been rectified by the

Contractor as a sum of
Rs. 80 was due to him
at the time they were
brought to notice but
appears to have been
subsequently paid to him.

With the report now called
for the Inspector General
of Police will obtain and
forward the agreement
made with the Contractor

to the Suptg Inge
of the 3rd Bu will obtain
and submit the Padda-
pah Range Officer's ex-

planation regarding
the great delay of six
and a half months
which was allowed
to take place in

granting the Completion
Certificate above referred
to -

Issue 2^d

To
The Suptg Inge 3rd Bu ~~with enclosure~~
Inspector Genl of Police
5th Conts of P. & Accounts. With seven enclosures

Recd 14/6/61

No 232

Govt of 1871

PUBLIC WORKS.

To The Superintending Engr
3rd Division

Dated

Recd.

Encl.

G. O. 15th June 1874, No. 1578.

Nos. 178-179.

Police Station House

Further information
called for regarding
the Police Station House
at Chinnamanchi
in the Tuddapalli
Kott