

(1) Number of pages _____
(2) Date of repair _____
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Publications DEPARTMENT.

G.O. No. 18571	Press
308-316	Min.
Dated 18	1841

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
18th July 1871.*

No. 309. Read the following Endorsement of the Acting Chief Engineer for Irrigation, dated Madras, 27th June 1871, No. 37:—

From the Agent and Manager of the Madras Irrigation and Canal Company, to the Chief Engineer for Irrigation, dated Madras, 23rd June 1871, No. 273.

I HAVE the honour to furnish you with copy of the last report I have received from the Company's Chief Engineer.

2. In paragraph 5 Mr. Latham mentions that "the screws and racks now "being made to replace broken ones had not all reached" their destinations. These have all been finished and dispatched from Madras.

3. With reference to the hesitation to cultivate created among the ryots by rumours of "testing," the Government will doubtless be disposed, both in the interests of the ryots and also with a view to revenue, to postpone any extra filling until the crops shall have been gathered.

Chief Engineer's Report to accompany Divisional Reports for May 1871.

I AM happy to inform the Board that the divisional reports show that the canal was complete on the 1st instant, with some exceptions not worth mention except as illustrating the state of completion.

1. No. 13 Calingulah, 24th mile, the repair of which was recently sanctioned, required three weeks' work to finish it. Its progress since the 1st has been satisfactory, and it is complete except parts of the tow-path and water-cushion and the clearing away of rubbish.

2. No. 8 Culvert (about 98th mile)—Some repairs to the masonry had been postponed so long, in order for the water to dry up in the culvert, that the unusually early rains surprised it before it was finished, leaving about a fortnight's work, which will be soon done.

3. Some repairs to Dayupgoodoor bridge in 102nd mile had been left until the Government should decide whether the bridge should be widened. It will now be put in order. The repairs merely affect a few yards of parapet.

4. 100 cubic yards of stone require removal from the head sluice channel at Rajoli in the 143rd mile.

5. The screws and racks now being made to replace broken ones had not all reached the sites for which they are required.

6. The distributing channels are only being completed so far as it is expected they may be used next year, and the construction of these will not be carried on until the demand is finally ascertained by experience.

There is no reason to suppose that the estimate made by the Deputy Collector in October last, of the probable irrigation this year, will prove excessive. On this I hope to report more fully after visiting the villages this month.

I notice that in the village of Moomurri the ryots *profess* to be preparing 1,000 acres, against under 500 entered in the Deputy Collector's estimate; and I do not know of any village in which his estimate is over the present expectation.

The water was admitted on the 3rd instant, and passed over Hindry Aqueduct on the 5th. It was then checked to allow the 24th mile tank (in which the breach occurred) to fill slowly. Next morning an old leak was running under the south abutment of Hindry Aqueduct; but a careful examination has shown that the water issues perfectly clear, and without any sand. It is due to the percolation through the bed and masonry revetment of the canal below the aqueduct, and will decrease as the silt deposits on them and on the newly placed earth on the canal bed. I am taking

M. (d.)
Agent and Manager

*Proceedings of the Madras Government, Public Works Department,
18th July 1871.*

means to hasten the process by throwing down a yard depth of earth over the whole breadth of canal for a distance (proposed) of 150 feet from the abutment.

I was prepared to go on with the filling of the canal to full water line, so soon as the water should have passed down the whole length of canal, had Government pressed the matter. I am very glad that this was not pressed on many accounts; and I have been able to arrange for the dismissal of all the staff engaged on construction except such as are required to wind matters up, and subordinates actually engaged on construction of sanctioned distributing channels.

The objections to filling the canal at once without any economical reason seemed to me to be the following:—

(1.) The conservancy staff are all new to their work. The bankers hardly know their stations, nor the Overseers the conditions of their work, and the sluice-keepers are nervous. When the water passed over the Hindry Aqueduct, the Overseer had taken all his bankers three miles away, and there was no one but a lascar watching the banks. The Tindal at No. 9 calingulah had meanwhile shut all his sluices, having quite lost his head, his orders being to keep them all open; and the signaller at Sónkasala cannot yet be trusted to answer at all the hours of day and night, as he ought to do. On the whole, however, the staff is doing very well, and this is very much due to the patience and activity of Mr. Crawford.

(2.) The consolidation of the banks and decrease of leakage improves yearly. The above reasons apply similarly to the first opening of a railway. The Government have, I believe, been very prudently content with running trains at about 18 miles an hour for the first year after opening each length: and so may a portion be content to have the canal worked at less than its full capability; for the traffic on a railway may suffer from a slow speed, but the irrigation under the canal has all the advantages the canal can possibly afford if the canal merely carry the water the land under irrigation requires.

(3.) Unmistakeable indications came to my knowledge that the rumour of an expected testing of the canal was creating hesitation in the preparation of land for irrigation: the ryots complaining that they were not inclined to have unnecessary risks run with their crops, and threatening that they would sow dry crop for this year. This was at Moomurri.

Since my last report the services of two more Engineers have been dispensed with, namely, Messrs. Gordon and Higginson, both Engineers whose permanent loss would be much to be regretted. Mr. Gordon has contributed greatly to the economical and punctual completion of the three lower sections; and at the same time has so far completed the reservoir plans that the only plans not yet submitted, those for the Toonga site, are complete, as well as the estimates, and only require fair copying. Nothing but the distressing domestic calamity which has so recently shocked all who know him, has prevented the completion of this. Mr. Higginson deserves all the credit which the completion of his work implies; he was thoroughly master of the situation, and saw to all the details of the works and machinery.

On the 1st July the conservancy staff will be fully appointed, and will take up their charge and duties as rapidly as possible.

KURNOOL,
10th June 1871.

(Signed) J. H. LATHAM,
Chief Engineer.

SUBMITTED to Government.

2. The Chief Engineer observes that Government have not insisted upon the test of filling the canal. I am not aware that Government have modified the requirements stated in Government Order, No. 1,089, 18th April 1871.

3. Mr. Latham's objections to testing the canal appear to me to be reasons for that measure, even as a rehearsal and training for the new conservancy staff—

*Proceedings of the Madras Government, Public Works Department,
18th July 1871.*

the bankers who do not know their stations and the nervous sluice-keepers—in order that they may have some notion of what will be required of them when the next natural flood fills the canal.

(Signed) J. G. RYVES, Major, R.E.,
Acting Chief Engineer for Irrigation.

No. 310. ORDER THEREON, 18th July 1871, No. 1,897.

IRRIGATION, No. 17.

THE Government are scarcely surprised at the disinclination of the Company's officers to allow the full depth of water to enter the canal if they anticipate that such a course would result in breaches, but they did not expect to be told that "the Chief Engineer was prepared to go on with the filling of the canal to full water line had Government pressed the matter" which he is very glad is not the case, for there is no authority whatever for this statement, or for the course adopted by the Company's officers in consequence of this assumption. As correctly observed by the Chief Engineer to Government for this assumption. The Government have not modified the requirements stated in G. O., Irrigation, the Government have not modified the requirements stated in G. O., 1,089, 18th April 1871, nor has the subject been in any way brought under their consideration since that date. The Government can only attribute this continued disinclination of the Company's officers, to subject the canal to the only true test of its stability, to an apprehension that the works are not in all respects suited to the purposes for which they have been designed, and this reluctance on the part of the officers of the Company, to encounter the risk alluded to, cannot be without weight with the Government in passing their opinion as to the condition in which the works have been delivered at the close of the contract period.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Acting Chief Engineer for Irrigation.
,, Agent and Manager of the Madras Irrigation and Canal Company.

Exd. S. T. Augustin.

58

No 37

Letter from the Agent and Manager M. J. McCa
No 273 - 23 June 1871, with the Chief Engi-
neer's Report for May, 1871. —

Submitted to Government.

The Chief Engineer observes that
Government have not insisted upon the
test of filling the Canal. I am not aware
that Government have modified the require-
ments stated in Government Order No 1089 of
18th April 1871. —

Mr. Vachon's objections to testing
the Canal appear to me to be reasons for
that measure, even as a rehearsal and training
for the new Conservancy staff, the bankers
who do not know their stations and the
nervous sluice keepers; so order that they
may have some notion of what will be re-
quired of them when the next natural flood
fills the Canal. —

Secy of Ch. Eng. for Irrigation
Joint Secretary to Government
address 27 June 1871

Major R. E.
Ch. Eng. for Irrigation Joint Secretary
to Government

To The Secretary to Government
Agent and Manager.

Madras Irrigation and Canal Coy
Madras 23rd June 1871.

N^o 273.

From,

The Agent and Manager
M. J. & Co. by

To,

Major J. G. Rattray R.E.
Chief Engineer for Irrigation and
Public Secretary to Government
Madras.

Sir,

I have the honor to furnish you with copy
of the last Report I have received from the
Company's Chief Engineer.

In para 5 Mr. Latham mentions that
"the Screens and Racks now being made to
replace broken ones had not all reached"
their destinations - These have all been finished
and dispatched from Madras.

With reference to the hesitation to cultivate
created among the Ryots by rumors of
"fostering" the Government will doubtless be
disposed both in the interests of the Ryots
and also with a view to Revenue, to postpone
any further sowing until the crops shall
have been gathered. -

I have the honor to be
Sir,
Yours most obedient servant
W. H. H. H. H. H.
Agent and Manager.

Dec 18 1871

Dec 18 1871

Dec 18 1871

Dec 18 1871

Dec 18 1871

Dec 18 1871

Dec 18 1871

Dec 18 1871

Dec 18 1871

Dec 18 1871

Dec 18 1871

Dec 18 1871

Dec 18 1871

Dec 18 1871

Dec 18 1871

Dec 18 1871

Madras Irrigation and C.O.
Chief Engineer's Office
Honnai 10th June 1871.

Chief Engineer's Report to
accompany Divisional Reports for
May 1871.

I am happy to inform the Board
that the Divisional reports show that
the Canal was complete on the 1st instant
with some exceptions not worth mention
except as illustrating the state of completion.

1. R. 13 Culvert with 24th mile, the
repair of which was recently sanctioned
required 3 weeks work to finish it. Its
progress since the 1st has been satisfactory,
and it is complete except parts of the tow
path, and water cushion, and the
clearing away of rubbish.

2. R. 8 Culvert (about 98th mile)
some repairs to the masonry had been
post-poned so long, in order for the water
to dry up in the Culvert, that the un-
usually early rains surprised it before

it

From the Chief Engineer
to the Chief Engineer
of the Canal
Madras 10th June 1871
Received 10th June 1871

Received 10th June 1871
Madras 10th June 1871

it was finished. leaving about a fortnight's work, which will be soon done.

3. Some repairs to Rajah's good door bridge in 102nd mile, had been left until the Government should decide whether the bridge should be widened. It will now be put in order. The repairs merely affect a few yards of parapet.

11. 100 Cubic yards of stone require removal from the Head Race Channel at Rajoli, in the 143rd mile.

5. The screws and racks now being made to replace broken ones, had not all reached the site, for which they are required.

6. The distributing Channels are only being completed so far as it is expected they may be used next year; and the construction of these will not be carried on until the demand is finally ascertained by experience.

There is no reason to suppose that the Estimate made by the Deputy Collector in October last of the probable irrigation this year will prove excessive. On this I hope to report more fully after visiting the villages this month.



I notice that in the villages of Moschium the ryots profess to be preparing 1000 Acres, against under 500 entered in the Deputy Collector's Estimate and I do not know of any village in which his Estimate is over the present expectation.

The water was admitted on the 3rd instant and passed over "Hindry" Aqueduct on the 5th. It was then checked to allow the 24^h mile tank (in which the breach occurred) to fill slowly. A foot, measuring an old fault was running under the south about a mile of Hindry Aqueduct; but a careful examination has shewn that the water issues perfectly clear, and without any sand. It is due to the percolation through the bed and rising, perched of the Canal below the Aqueduct, and will decrease as the silt deposits on them and on the newly placed earth in the Canal bed. I am taking

1. taking means to hasten the process
2. by throwing down a yard depth of
3. earth over the whole breadth of Canal
4. for a distance (proposed) of 150 feet
5. from the abutment.

1. I was prepared to go on with the
2. filling of the Canal to full water level,
3. so soon as the water should have
4. passed down the whole length of Canal,
5. had Government pressed the matter.
6. I am very glad that this was not
7. pressed, on many accounts, and I
8. have been able to arrange for the
9. dismissal of all the staff engaged on
10. construction except such as are required
11. to wind matters up, and subordinates
12. actually engaged on construction of
13. sanctioned Distributing Channels.

1. The objections to filling the Canal
2. at once without any (commercial)
3. reason seemed to me to be the following.

1. The Conservancy Staff are all
2. new to their work. The bankers
3. hardly know their stations, nor the
4. overseers the conditions of their work,
5. and

134
and the sluice keepers are nervous.
When the water passed over the Windy
Aqueduct, the overseer had taken all
his bankers 3 miles away, and there
was no one but a Eurasian watching the
bank. The line let out at 7, but
had meanwhile shut all his sluices,
having quite lost his head; his crew
being to keep them all open; and the
Signalman at Dootkasala cannot yet
be trusted to answer at all the hours
of day and night, as he ought to do.
On the whole, however, the staff is
doing very well, and this is very much
due to the patience and activity of
Mr. Crawford.

2. The consolidation of the banks,
and decrease of leakage improves yearly.
The above reasons apply similarly
to the first opening of a railway.

The Government have I believe
been very prudently content with
running trains at about 18 miles
an hour for the first year after
opening each length; and so may a
portion

portion be content to have the Canal worked at less than its full capability: for the traffic on a railway may suffer from a slow speed, but the irrigation under the Canal has all the advantages the Canal can possibly afford, if the Canal merely carry the water the land under irrigation requires.

3. Unmistakable indications came to my knowledge that the rumor of an expected testing of the Canal was creating hesitation in the preparation of land for irrigation. The ryots, complaining that they were not inclined to have unnecessary risks run with their crops, and threatening that they would sow dry crop for this year. This was at Moohmuri.

Since my last report the services of two more Engineers have been dispensed with viz. Messrs Gordon and Higginson, both Engineers whose permanent loss would be much to be regretted. Mr. Gordon has contributed greatly to the economical and punctual completion of the 3 lower sections, and

at

at the same time has so far completed the Reservoir plans that the only plans not yet submitted, those for the Tonga site, are complete, as well as the Estimate, and only requires final copying. Nothing, in the lightening connection, which has so recently shocked all who knew him, has prevented the completion of this. Mr. Higginson deserves all the credit which the completion of his work implies; he was thoroughly master of the situation, and saw to all the details of the works and machinery.

On the 1st July the Conservancy Staff will be fully appointed, and will take up their charges & duties as rapidly as possible.

(Signed) John H. Latham
Chief Engineer

CH

1897

Proceedings of the United States Government

Under date the 17th July 1897.

Read the following

From the Hon. Secy of the Interior, July 27th 1897.
* Joint Secretary to Government

The Government are
scarcely surprised at the
disinclination of the Com-
pany's officers to allow the
full depth of water to enter
the canal if they anticipate
that such a course would
result in breaches, but
they did not expect to
be told that "the Chief
"Engineer was prepared to
"go on with the filling of the
"Canal to full water line
"had Govt pressed the
"matter which he is very
glad

E. W. 3147/71-

N.
A.A.

"glad is not the case" - for
 there is no authority what-
 -ever for this statement
 or for (its resulting action
 on the part of the Compa-
 -ny's officers) As correctly
 observed by the Chief
 Engineer to Govt. for Iri-
 -gation, the Govt. have
 not modified the require-
 -ments stated in S. O.
 1089-12 April 1871, nor
 has the subject been in
 any way brought under
 their consideration since
 that date. The Govt. can
 only attribute this con-
 -tinued disinclination
 of the Company's officers
 to subject the Canal to
 the only true test of its
 stability, to a conviction
 that

on the course adopted
 by the Company's officers
 in consequence of their
 assumption. N

A.A.

on apprehension

that the works are not
 in all respects suited
 to the purposes for which
 they have been designed
 and this reluctance on the
 part of the officers of the
 Company to encounter
 the risk attendant to
 cannot be without weight
 with the Govt. in passing
 their opinion as to the
 expediency of the works at
 the close of the present
 period. N.

that its construction is
 unsuited to the purpose
 for which it was designed
 and in dealing with the
 general question of com-
 -pletion the circumstance
 must be taken into
 consideration accordingly.

J. B. 12/12/71

A.A.

The Chief Engr. for Iri-
 -gation
 Agent of Manager M. S. S. S.

Despatch 12/7/71

1/2 3147

Govt. of India

PUBLIC WORKS.

The Chief Engr. for
Irrigation

18th July 1897.

No. 309 & 310

Engr. 1st Div. Canal. P. P.
Order on the endorsement of
the Chief Engr. for Irrigation
submitting a report on the
N. S. P. P. Canal for